

**MONTANA HIGHWAY COMMISSION  
CONSTRUCTION DIVISION**



OCLC

**MONTHLY CONSTRUCTION REPORT**  
Month Ending - January 31, 1968

| Project Number<br>and Location                                                  | Mileage | Contractor and<br>Bid Price            | Type                          | Contract<br>Awarded | Date of<br>Compl. | Work<br>Began | Pro-<br>gress                 | Men<br>Emp. | %<br>Comp. |
|---------------------------------------------------------------------------------|---------|----------------------------------------|-------------------------------|---------------------|-------------------|---------------|-------------------------------|-------------|------------|
| <b>DISTRICT ONE - MISSOULA</b>                                                  |         |                                        |                               |                     |                   |               |                               |             |            |
| <u>Division 11-30 - Missoula</u>                                                |         |                                        |                               |                     |                   |               |                               |             |            |
| LSI 90-2 (2) 105<br>VanBuren Inter. in<br>Missoula-Bonner Sec.                  | ---     | Nelson Bros. Const. Co.<br>\$81,154.52 | Landscaping                   | 8/24/67             | 5/31/68           | 10/2/67       | --                            | --          | 27         |
| I 90-2 (34) 104<br>Urlin Ave.-Inter-<br>change-Clark Fork                       | 0.760   | N. L. Garrick Const.<br>\$129,805.94   | Storm Sewer                   | 7/21/67             | 120 Cal.<br>Days  | 8/30/67       | Fair                          | 15          | 82         |
| I 90-2 (40) 102 &<br>Grant Creek & Orange<br>St. Interchanges                   | ---     | Allen Electric<br>\$30,696.50          | Lighting                      | 9/28/67             | 90 Cal.<br>Days   | Not Started   |                               |             |            |
| F 215 (16) U-1<br>Lolo-Missoula                                                 | 7.488   | Zook Bros. Const.<br>\$2,159,556.90    | G,GS,PMS & Dr.                | 11/23/66            | 300 Cal.<br>Days  | 12/1/66       | --                            | --          | 74         |
| F 215 (16) U-2<br>Lolo-Missoula                                                 | ---     | Mahnomen Pile Drvg.<br>\$294,764.78    | Structure                     | 11/7/66             | 200 Cal.<br>Days  | 9/13/67       | Fair                          | 9           | 32         |
| F 215 (17)<br>Jcts. of Hwys.<br>93 & 12 & County Road                           | ---     | Rainbow Elec. Co.<br>\$10,691.80       | Lighting                      | 7/26/67             | 30 Cal.<br>Days   | 8/14/67       | --                            | --          | --         |
| UF 219 (27)<br>Missoula-Broadway<br>St. & Northwest                             | 2.236   | M & S Construction<br>\$714,446.28     | G,GS & PMB                    | 8/24/67             | 180 Cal.<br>Days  | 10/2/67       | --                            | 8           | 30         |
| F 219 (29)<br>S-SG 224(6) & S 224(10)<br>Reserve St.-Inter.<br>& W. of Missoula | 1.807   | Washington Const. Co.<br>\$417,459.50  | G,GS,PMS & Lighting           | 10/27/67            | 150 Cal.<br>Days  | 11/24/67      | Winter Shutdown-8<br>12/12/67 |             |            |
| US-USG 224 (5)<br>Reserve St.-W. of Msla.                                       | ---     | Hightower & Lubrecht<br>\$224,458.08   | Structure                     | 12/16/66            | 240 Cal.<br>Days  | 3/2/67        | --                            | --          | 92         |
| ROW F 237 (23)<br>Bonner-Ovando                                                 | 6.575   | Donald L. Mogan<br>\$1,623.75          | Fencing                       | 9/26/67             | 30 Cal.<br>Days   | 10/24/67      | --                            | --          | 84         |
| F 237 (24)<br>Bonner-Ovando                                                     | 2.624   | Bud King Const. Co.<br>\$637,921.95    | 449.5' Str.,Gr.               | 5/31/66             | 300 Cal.<br>Days  | 7/13/66       | Winter Shutdown-93<br>9/29/67 |             |            |
| F 237 (25)<br>Bonner-Ovando                                                     | 6.575   | Washington Const. Co.<br>\$985,348.20  | G,GS,PMS & PMB                | 9/28/67             | 225 Cal.<br>Days  | 10/30/67      | Winter Shutdown-4<br>12/5/67  |             |            |
| S 431 (3)<br>So. of Hamilton<br>No. & East                                      | 1.0     | Mahnomen Pile Drvg.<br>\$442,097.48    | G,GS,PMB & Const.             | 8/24/67             | 280 Cal.<br>Days  | 9/18/67       | --                            | 7           | 50         |
| F 9999 (5) U-1<br>& S 218 (10)<br>Missoula Sts.                                 | 0.024   | Western Sign Corp.<br>\$60,395.30      | Traf. Signals, G,<br>GS & PMB | 12/28/67            | 8/1/68            | Not Started   |                               |             |            |

100-100000

100-100000

## MONTHLY CONSTRUCTION REPORT - 1/31/68 (Cont'd)

Division 11-30 - Missoula

|               |     |                          |                   |          |          |         |    |   |   |
|---------------|-----|--------------------------|-------------------|----------|----------|---------|----|---|---|
| SMP 3299-67   | --- | Ruffier Const. Co., Inc. | Crush & Stockpile | 10/24/67 | 100 Cal. | 1/30/68 | -- | 6 | 2 |
| Various Roads |     | \$124,374.00             |                   |          | Days     |         |    |   |   |

Division 12-30 - Kalispell

|                        |       |                       |                 |         |          |             |                    |    |    |
|------------------------|-------|-----------------------|-----------------|---------|----------|-------------|--------------------|----|----|
| LSF 1-257 (2)          | 1.521 | Skinner Enterprises   | Beautification  | 4/25/67 | 150 Cal. | Not Started |                    |    |    |
| Kalispell-W. Glacier   |       | \$61,303.13           |                 |         | Days     |             |                    |    |    |
| S 404 (5)              | 2.441 | Washington Const. Co. | G,BSS & PMB     | 6/20/67 | 150 Cal. | 7/31/67     | Winter Shutdown-41 |    |    |
| Kalispell-So. Loop     |       | \$357,619.62          |                 |         | Days     |             | 11/4/67            |    |    |
| S 410 (4)              | 6.565 | Grant Const. Co.      | Aggregate Surf. | 7/1/65  | 160 Cal. | 9/21/66     | Winter Shutdown-93 |    |    |
| NW of Troy-Yaak River- |       | \$377,528.99          | & PMS           |         | Days     |             | 9/21/67            |    |    |
| Rexford                |       |                       |                 |         |          |             |                    |    |    |
| S 424 (3)              | 2.775 | Zook Bros. Const.     | G,GS,PMS & Dr.  | 1/24/67 | 150 Cal. | 3/21/67     | --                 | -- | 93 |
| Polson-N. & W.         |       | \$247,960.81          |                 |         | Days     |             |                    |    |    |
| S 424 (4)              | 2.094 | Zook Bros. Const.     | G,BBS,GS & PMB  | 7/18/67 | 125 Cal. | 8/8/67      | Winter Shutdown-56 |    |    |
| Polson-N. & W.         |       | \$286,910.09          |                 |         | Days     |             | 11/9/67            |    |    |

DISTRICT TWO - BUTTEDivision 21-30 - Butte

|                                  |                        |                     |             |          |             |      |    |    |
|----------------------------------|------------------------|---------------------|-------------|----------|-------------|------|----|----|
| I 15-2 (22) 123 U-1, 5.607       | Peter Kiewit Sons'     | PMS, Partial G,     | 11/22/67    | 250 Cal. | Not Started |      |    |    |
| I 115-2 (5) 126 U-1,             | \$1,693,578.11         | GS & Structures     |             | Days     |             |      |    |    |
| I 90-4 (15) 216 U-1              |                        |                     |             |          |             |      |    |    |
| & U 70 (16)                      |                        |                     |             |          |             |      |    |    |
| Butte-W., Butte-Spur, Butte-West |                        |                     |             |          |             |      |    |    |
| Via Iron St.-Butte               |                        |                     |             |          |             |      |    |    |
| I 15-2 (22) 123 U-2, 5.282       | Bohleen Const. Co.     | Fencing             | 11/22/67    | 30 Cal.  | Not Started |      |    |    |
| I 115-2 (5) 126 U-2              | \$42,513.50            |                     |             | Days     |             |      |    |    |
| & I 90-4 (15) 216 U-2            |                        |                     |             |          |             |      |    |    |
| Butte-West & Butte-Spur          |                        |                     |             |          |             |      |    |    |
| I 15-2 (22) 123 U-3, 5.607       | Skinner Enterprises    | Weigh Stations,     | Subj. to    | 60 Cal.  | Not Started |      |    |    |
| I 115-2 (5) 126 U-3,             | \$185,756.66           | Sign & Light        | BPR Concur. | Days     |             |      |    |    |
| I 90-4 (15) 216 U-3              |                        |                     |             |          |             |      |    |    |
| & U 70 (16) U-2                  |                        |                     |             |          |             |      |    |    |
| Butte-W. & Butte Spur,           |                        |                     |             |          |             |      |    |    |
| Butte West Via Iron              |                        |                     |             |          |             |      |    |    |
| St.-Butte                        |                        |                     |             |          |             |      |    |    |
| I-IG 15-3(8)177 U-1 6.083        | Zook Bros. Const.      | G,GS,PMB,Dr.,Sign   | 6/26/67     | 300 Cal. | 7/25/67     | Fair | 26 | 34 |
| & S 412 (6)                      | \$2,907,061.20         | & dual 133.0', dual |             | Days     |             |      |    |    |
| Montana City-N. & W.,            |                        | 233.5', a 294.5' &  |             |          |             |      |    |    |
| Montana City-E. Helena,          |                        | a 284.5' PCB's      |             |          |             |      |    |    |
| Lewis & Clark Co. Line &         |                        |                     |             |          |             |      |    |    |
| Permanente Cement Plant          |                        |                     |             |          |             |      |    |    |
| I-IG 15-3(8)177 U-2 5.552        | Fred Strandberg Const. | Fencing             | 6/26/67     | 30 Cal.  | 8/7/67      | --   | -- | 32 |
| Montana City-N. & W.             | \$39,771.20            |                     |             | Days     |             |      |    |    |



MONTHLY CONSTRUCTION REPORT - 1/31/68 (Cont'd)

Division 21-30 - Butte

|                                        |       |                        |                                                             |          |               |             |                    |    |    |
|----------------------------------------|-------|------------------------|-------------------------------------------------------------|----------|---------------|-------------|--------------------|----|----|
| I 15-3 (15) 173 U-1                    | 3.569 | Zook Bros. Const. Co.  | G,GS,PMS,Sign & Structures                                  | 11/30/67 | 330 Cal. Days | 1/22/68     | --                 | -- | -- |
| Clancy-N. & S.                         |       | \$1,789,207.81         |                                                             |          |               |             |                    |    |    |
| I 15-3 (15) 173 U-2                    | 3.569 | Kober Const. Co.       | Fencing                                                     | 10/30/67 | 30 Cal. Days  | 12/26/67    | --                 | -- | -- |
| Clancy-N. & S.                         |       | \$28,581.90            |                                                             |          |               |             |                    |    |    |
| LSI 15-4 (1) 183                       | ---   | Nelson Bros. Const.    | Landscaping                                                 | 8/24/67  | 5/31/68       | 10/6/67     | --                 | -- | 11 |
| Lewis & Clark Co. Line-N.              |       | \$105,465.69           |                                                             |          |               |             |                    |    |    |
| I 15-4 (35) 184                        | ---   | Allen Electric         | Lighting                                                    | 8/24/67  | 90 Cal. Days  | 10/6/67     | --                 | -- | 20 |
| Capitol Inter.-Helena                  |       | \$48,006.00            |                                                             |          |               |             |                    |    |    |
| F 43 (24)                              | 50.6  | Skinner Enterprises    | Delineation                                                 | 10/27/67 | 60 Cal. Days  | 11/21/67    | --                 | -- | 20 |
| Wisdom-Divide                          |       | \$9,342.00             |                                                             |          |               |             |                    |    |    |
| F 43 (25) U-1                          | 2.745 | F & S Contracting Co.  | G,GS & PMS                                                  | 11/22/67 | 180 Cal. Days | Not Started |                    |    |    |
| Wisdom-Divide                          |       | \$661,353.19           |                                                             |          |               |             |                    |    |    |
| F 43 (25) U-2                          | ---   | E.F.Matelich Const.    | 1-304.0' PCB                                                | 10/27/67 | 150 Cal. Days | 1/8/68      | Fair               | 4  | 0  |
| Wisdom-Divide                          |       | \$177,496.62           |                                                             |          |               |             |                    |    |    |
| I 90-5 (14) 275                        | ---   | Haggerty-Messmer Co.   | Dual 273.0' PCB                                             | 5/23/67  | 250 Cal. Days | 8/23/67     | --                 | -- | 26 |
| Three Forks-West                       |       | \$294,083.48           |                                                             |          |               |             |                    |    |    |
| I 90-5(16)272 U-1 &                    | 4.359 | Peter Kiewit Sons' Co. | G,GS,CSS,PMB,CP                                             | 6/26/67  | 400 Cal. Days | 7/17/67     | Winter Shutdown-33 |    |    |
| I-IG 90-6(21)275 U-1                   |       | \$2,497,405.98         | Lighting, Sign, a 294.5', a dual 254.5' & dual 200.5' PCB's |          |               |             | 11/30/67           |    |    |
| Three Forks-W. & E.                    |       |                        |                                                             |          |               |             |                    |    |    |
| I 90-5(16)272 U-2                      | 4.359 | Fred Strandberg Const. | Fencing                                                     | 6/26/67  | 30 Cal. Days  | 8/8/67      | --                 | -- | 27 |
| I-IG 90-6(21)275 U-2                   |       | \$27,612.06            |                                                             |          |               |             |                    |    |    |
| Three Forks-West                       |       |                        |                                                             |          |               |             |                    |    |    |
| I 90-5 (17) 250 U-1                    | 4.899 | Nilson-Smith Const.    | G,GS & PMB                                                  | 6/26/67  | 380 Cal. Days | 7/20/67     | Winter Shutdown-33 |    |    |
| Cardwell-West                          |       | \$1,779,498.92         |                                                             |          |               |             | 12/12/67           |    |    |
| I 90-5 (17) 250 U-2                    | ---   | Huckaba Const.         | Dual 206.5', a dual 138.0', dual 116.5' & 2-111.5' PCB's    | 6/26/67  | 275 Cal. Days | 7/31/67     | Fair               | 9  | 16 |
| Cardwell-West                          |       | \$453,561.46           |                                                             |          |               |             |                    |    |    |
| I 90-5(17) 250 U-3                     | 4.899 | Pipestone Const.Co.    | Fencing                                                     | 6/26/67  | 30 Cal. Days  | 8/2/67      | --                 | -- | 31 |
| Cardwell-West                          |       | \$34,694.45            |                                                             |          |               |             |                    |    |    |
| U 249(17) & F 214(6)                   | 2.466 | Holland Const. Co.     | G,GS,PMB,Sign & Dr.                                         | 10/25/66 | 250 Cal. Days | 3/7/67      | --                 | -- | 99 |
| Broadwater to Helena via Euclid Avenue |       | \$630,182.65           |                                                             |          |               |             |                    |    |    |
| F 281 (19)                             | 1.015 | Kiely Const. Co.       | G,GS,PMB & Surf.                                            | 7/21/67  | 220 Cal. Days | 9/19/67     | --                 | -- | 79 |
| Main St.-Twin Bridges                  |       | \$455,010.34           |                                                             |          |               |             |                    |    |    |
| SMP 4799-67                            | ---   | Kiely Const. Co.       | Crush & Stockpile                                           | 10/24/67 | 60 Cal. Days  | 11/30/67    | Completed          |    |    |
| Various Roads                          |       | \$49,125.00            |                                                             |          |               |             | 1/29/68            |    |    |

Division 22-30 - Bozeman

|                      |       |                    |                                                             |         |               |         |      |    |    |
|----------------------|-------|--------------------|-------------------------------------------------------------|---------|---------------|---------|------|----|----|
| I-IG 90-6(22)305 U-1 | 1.388 | Wickens Bros.      | G & Dr.                                                     | 8/24/67 | 300 Cal. Days | 9/19/67 | --   | 3  | 51 |
| Bozeman-Northside    |       | \$592,364.77       |                                                             |         |               |         |      |    |    |
| I-IG 90-6(22)305 U-2 | --    | Sletten Const. Co. | Dual 351.0' Steel, Dual 188.0' & Dual 143.0' PCB Structures | 8/24/67 | 250 Cal. Days | 9/21/67 | Fair | 18 | 18 |
| Bozeman-Northside    |       | \$651,284.95       |                                                             |         |               |         |      |    |    |



## MONTHLY CONSTRUCTION REPORT - 1/31/68 (Cont'd)

Division 22-30 - Bozeman

|                            |                     |                 |          |          |             |                    |  |  |
|----------------------------|---------------------|-----------------|----------|----------|-------------|--------------------|--|--|
| I-IG 90-6(22)305 U-3 1.388 | U. S. Steel Corp.   | Fencing         | 8/24/67  | 30 Cal.  | Not Started |                    |  |  |
| Bozeman-Northside          | \$34,848.20         |                 |          | Days     |             |                    |  |  |
| S 182 (4) 7.435            | Maronick Const. Co. | G,GS,PMB,Dr., & | 10/25/66 | 250 Cal. | 11/22/66    | Winter Shutdown-96 |  |  |
| Manhattan-East             | \$788,318.70        | Structures      |          | Days     |             | 11/21/67           |  |  |

DISTRICT THREE - GREAT FALLSDivision 31-30 - Great Falls

|                                              |                      |                       |          |          |             |                   |    |    |
|----------------------------------------------|----------------------|-----------------------|----------|----------|-------------|-------------------|----|----|
| I-IG 15-4(26)221 U-3 7.233                   | Nelson Bros. Const.  | Guard & Med. Rail     | 12/28/67 | 120 Cal. | Not Started |                   |    |    |
| Craig-No. & So.                              | \$168,320.90         | & Emb. Protectors     |          | Days     |             |                   |    |    |
| I 15-4 (28) 228 U-1 2.626                    | Schultz & Lindsay    | G,GS,PMB,Dr.,4-Lane   | 5/23/67  | 300 Cal. | 7/14/67     | Fair              | 33 | 33 |
| Stickney Creek-No.                           | \$1,418,267.64       | & 2 Lane (93.0' ea.)  | CB's     | Days     |             |                   |    |    |
| I 15-4 (28) 228 U-2 2.626                    | Bohleen Const.       | Fencing               | 5/23/67  | 30 Cal.  | 7/26/67     | --                | -- | 52 |
| Stickney Creek-No.                           | \$21,618.10          |                       |          | Days     |             |                   |    |    |
| I 15-4 (32) 218 9.932                        | Nelson Bros. Const.  | Seeding & Landscape   | 8/24/67  | 5/31/68  | 10/19/67    | --                | -- | 62 |
| Wolf Creek-No.                               | \$69,837.82          |                       |          |          |             |                   |    |    |
| I 15-5 (23) 234 U-1 4.502                    | Zook Bros. Const.Co. | G,GS,PMB,Sign & Dr.   | 6/22/66  | 400 Cal. | 8/4/66      | --                | -- | 78 |
| Hardy Creek-South                            | \$3,765,841.73       |                       |          | Days     |             |                   |    |    |
| I 15-5 (23) 234 U-3 4.502                    | Junior W. Tschache   | Fencing               | 6/28/66  | 30 Cal.  | 8/30/66     | Poor              | 1  | 51 |
| Hardy Creek-South                            | \$43,406.10          |                       |          | Days     |             |                   |    |    |
| I-IG 15-5 (33) 237 ---                       | Sletten Const. Co.   | Dual 739.17' Steel    | 3/22/66  | 425 Cal. | 4/18/66     | --                | -- | 96 |
| Hardy Creek-South                            | \$897,808.05         | Structure             |          | Days     |             |                   |    |    |
| I 15-5 (36) 267 & 11.210                     | Rainbow Elec. Co.    | Lighting              | 3/28/67  | 120 Cal. | 8/8/67      | Fair              | 3  | 51 |
| I 315-5 (4) 268                              | \$154,247.74         |                       |          | Days     |             |                   |    |    |
| Gore Hill-Emerson Jct.<br>& Great Falls Spur |                      |                       |          |          |             |                   |    |    |
| F 64 (13) 0.227                              | N.L. Garrick Const.  | Struc. Drainage       | 11/28/67 | 120 Cal. | 1/24/68     | Poor              | 3  | 0  |
| Great Falls-Armington                        | \$100,042.02         |                       |          | Days     |             |                   |    |    |
| ROW F 73 (4) 11.121                          | Bohleen Const.       | Fencing               | 11/21/67 | 60 Cal.  | Not Started |                   |    |    |
| Riceville-Armington                          | \$21,519.00          |                       |          | Days     |             |                   |    |    |
| F 73 (5) U-1 11.121                          | F&S Contracting Co.  | G,GS,PMS              | 9/28/67  | 280 Cal. | 10/16/67    | Winter Shutdown-6 |    |    |
| Riceville-Armington                          | \$1,626,976.37       |                       |          | Days     |             | 11/24/67          |    |    |
| F 73 (5) U-2 ---                             | Waddell Const. Co.   | a 164.0', 181.5',     | 10/27/67 | 200 Cal. | 11/10/67    | Good              | 15 | 20 |
| Riceville-Armington                          | \$388,191.41         | 163.0' & 158.0' PCB's |          | Days     |             |                   |    |    |
| U 224 (10) 0.414                             | Nilson-Smith Const.  | G,GS,PMB & Dr.        | 11/22/66 | 120 Cal. | 4/4/67      | Completed         |    |    |
| Central Ave. W.-Gt.Falls                     | \$214,289.15         |                       |          | Days     |             | 1/11/68           |    |    |
| U 224 (13) 0.414                             | Rainbow Elec. Co.    | Lighting              | 7/21/67  | 90 Cal.  | 7/31/67     | --                | -- | 21 |
| Central Ave. W.-Gt. Falls                    | \$21,581.20          |                       |          | Days     |             |                   |    |    |

Division 32-30 - Havre

|                      |                     |                  |         |          |         |                    |  |  |
|----------------------|---------------------|------------------|---------|----------|---------|--------------------|--|--|
| LSI 15-8 (2) 387 --- | N.L. Garrick Const. | Rest Area Beaut. | 2/21/67 | 180 Cal. | 4/17/67 | Winter Shutdown-92 |  |  |
| Sweetgrass           | \$101,589.65        |                  |         | Days     |         | 10/24/67           |  |  |



Digitized by the Internet Archive  
in 2017 with funding from  
Montana State Library

[https://archive.org/details/constructionrep1968mont\\_0](https://archive.org/details/constructionrep1968mont_0)

## MONTHLY CONSTRUCTION REPORT - 1/31/68 (Cont'd)

Division 32-30 - Havre

|                      |        |                         |                  |          |          |             |                    |
|----------------------|--------|-------------------------|------------------|----------|----------|-------------|--------------------|
| F 152(9) & S 217(2)  | 6.685  | Schultz & Lindsay       | G,GS,BSS & PMB   | 7/21/67  | 250 Cal. | 10/9/67     | Winter Shutdown-22 |
| Harlem-Dodson        |        | \$995,136.69            |                  |          | Days     |             | 11/28/67           |
| & Zurich-No.         |        |                         |                  |          |          |             |                    |
| F 190 (8)            | 5.858  | Hilde Const. Co.        | G,GS,PMB & Dr.   | 11/22/66 | 200 Cal. | 5/9/67      | Winter Shutdown-74 |
| Birch Creek-Browning |        | \$616,318.09            |                  |          | Days     |             | 10/20/67           |
| ROW S 193 (8)        | 9.557  | Bob Clark & Son Fencing | Fencing          | 11/21/67 | 90 Cal.  | Not Started |                    |
| Valier-Cut Bank      |        | \$20,908.20             |                  |          | Days     |             |                    |
| S 193 (10)           | 9.557  | Peter Kiewit Sons' Co.  | G,GS,PMS &       | 9/26/67  | 180 Cal. | 10/9/67     | Winter Shutdown-7  |
| Valier-Cut Bank      |        | \$779,953.39            | a 91.5' PCB      |          | Days     |             | 11/22/67           |
| S 222(6) & S 245(3)  | 12.509 | Holland Const. Co.      | PMB & 101.5' PCB | 8/22/67  | 120 Cal. | 9/29/67     | Winter Shutdown-25 |
| Gildford-No. & So.   |        | \$250,653.68            | & Apprs.         |          | Days     |             | 10/26/67           |
| S 237 (6)            | 5.339  | Winslow Const. Co.      | G,GS,PMB,Dr. &   | 5/23/67  | 150 Cal. | 6/19/67     | Winter Shutdown-82 |
| Oilmont-East         |        | \$394,706.12            | a 70' PCB        |          | Days     |             | 11/1/67            |

DISTRICT FOUR - GLENDIVEDivision 41-30 - Glendive

|                                          |       |                      |                       |          |          |             |                    |
|------------------------------------------|-------|----------------------|-----------------------|----------|----------|-------------|--------------------|
| S 42 (9)                                 | 6.643 | Yonker, Inc.         | G & GS                | 11/21/67 | 150 Cal. | Not Started |                    |
| Jordan-NW                                |       | \$338,941.94         |                       |          | Days     |             |                    |
| F-FG 86 (30)                             | 5.281 | Richardson Const.    | G,BBS,PMB & a         | 5/23/67  | 210 Cal. | 6/21/67     | Winter Shutdown-61 |
| Miles City-No. Dak.Line                  |       | \$786,389.86         | 213.0' PC Overpass    |          | Days     |             | 11/15/67           |
| F 86 (32)                                | 6.442 | Richardson Const.    | G,GS,BSS,PMB & Dr.    | 10/25/66 | 250 Cal. | 4/10/67     | Winter Shutdown-56 |
| Miles City-No. Dak.Line                  |       | \$679,049.68         |                       |          | Days     |             | 11/8/67            |
| I 94-6 (10) 213                          | 0.381 | Sletten Const. Co.   | 2,013' Str.           | 5/24/66  | 450 Cal. | 6/22/66     | Poor 10 84         |
| Glendive-E. & W.                         |       | \$1,559,034.45       |                       |          | Days     |             |                    |
| I-IG 94-6(12)212 U-1                     | 1.609 | Brasel & Sims Const. | G & Dr.               | 1/26/67  | 200 Cal. | 5/5/67      | Winter Shutdown-89 |
| Glendive-E. & W.                         |       | \$755,309.36         |                       |          | Days     |             | 11/18/67           |
| I-IG 94-6(12)212 U-2                     | 1.012 | Walter Mackin & Son  | Fencing               | 1/24/67  | 30 Cal.  | Not Started |                    |
| Glendive-E. & W.                         |       | \$5,881.50           |                       |          | Days     |             |                    |
| I 94-6 (13) 213                          | ---   | Sletten Const. Co.   | 1,973.0' Str.         | 1/24/67  | 425 Cal. | 2/3/67      | Poor 7 81          |
| Glendive-E. & W.                         |       | \$1,518,248.38       |                       |          | Days     |             |                    |
| I-IG 94-6(14)209 U-1                     | 8.470 | Northern Improvement | G,GS,PMB,Sign &       | 10/27/67 | 400 Cal. | 11/10/67    | Winter Shutdown-1  |
| & U 199 (8)                              |       | \$2,919,399.90       | a dual 219.0' PCB     |          | Days     |             | 11/18/67           |
| Glendive-E. & W. & Merrill Ave.-Glendive |       |                      |                       |          |          |             |                    |
| I-IG 94-6(14)209 U-2                     | ---   | Northern Improvement | 2-188.0', 1-279.5',   | 9/28/67  | 330 Cal. | 11/16/67    | Poor 4 3           |
| Glendive-E. & W.                         |       | \$757,378.13         | 2-142.0', 1-289.5' &  |          | Days     |             |                    |
|                                          |       |                      | 2-255.0' PCB's        |          |          |             |                    |
| I-IG 94-6(14)209 U-3                     | ---   | Northern Improvement | 2-780.6' PCB's        | 9/28/67  | 300 Cal. | 11/7/67     | -- 7 5             |
| Glendive-E. & W.                         |       | \$728,681.64         |                       |          | Days     |             |                    |
| I-IG 94-6(14)209 U-4                     | ---   | Sletten Const. Co.   | 1-352.5', 1-dual      | 10/27/67 | 270 Cal. | 12/4/67     | Fair 12 7          |
| Glendive-E. & W.                         |       | \$518,765.77         | 228' & 1-213.0' PCB's |          | Days     |             |                    |
| I-IG 94-6(14)209 U-5                     | 6.697 | U.S. Steel Corp.     | Fencing               | 10/27/67 | 30 Cal.  | Not Started |                    |
| Glendive-E. & W.                         |       | \$104,217.57         |                       |          | Days     |             |                    |
| F 246 (18)                               | 0.050 | Sletten Const. Co.   | 267.0' Steel Brdg.    | 8/24/67  | 225 Cal. | 9/27/67     | Winter Shutdown-25 |
| Circle-Glendive                          |       | \$109,131.00         | (Widening)            |          | Days     |             | 11/21/67           |



MONTHLY CONSTRUCTION REPORT - 1/31/68 (Cont'd)

Division 41-30 - Glendive

|                   |       |                        |            |         |          |         |                    |
|-------------------|-------|------------------------|------------|---------|----------|---------|--------------------|
| F 247 (20)        | 1.022 | Harry Norgaard Co.     | G,GS & RMB | 6/26/67 | 90 Cal.  | 8/1/67  | Winter Shutdown-70 |
| Jordan-Circle     |       | \$176,257.28           |            |         | Days     |         | 11/13/67           |
| F 256 (24) U-1    | 9.754 | Hilde Const. Co., Inc. | G,GS & PMB | 8/24/67 | 250 Cal. | 9/19/67 | Winter Shutdown-29 |
| Grassrange-Jordan |       | \$1,246,626.92         |            |         | Days     |         | 12/1/67            |

Division 42-30 - Wolf Point

|                              |        |                        |                    |          |          |             |                    |
|------------------------------|--------|------------------------|--------------------|----------|----------|-------------|--------------------|
| S 15 (14)                    | 6.987  | Gus M. Albert, Contr.  | G,GS, PMB & Dr.    | 5/23/67  | 150 Cal. | 7/20/67     | Winter Shutdown-74 |
| Poplar-Flaxville             |        | \$258,035.45           |                    |          | Days     |             | 11/14/67           |
| CJF 84(1), CJF 155(1), 1.261 |        | Zekay, Inc.            | Screening          | 6/26/67  | 5/31/68  | Not Started |                    |
| CJF 240(1) & CJF 333(1)      |        | \$13,109.50            |                    |          |          |             |                    |
| W. of Wolf Point-N.Dak.      |        |                        |                    |          |          |             |                    |
| Line, Glasgow-W. & Grass-    |        |                        |                    |          |          |             |                    |
| range-Malta                  |        |                        |                    |          |          |             |                    |
| F 142(15) & F 148(11)        | 7.595  | Strandberg Const.      | Guard Rail, Widen  | 10/27/67 | 7/15/68  | Not Started |                    |
| Malta-Saco & Saco-East       |        | & Miles Construction   | Bridge End Apprs.  |          |          |             |                    |
|                              |        | \$143,761.08           | Delineators &      |          |          |             |                    |
|                              |        |                        | 2-90.0' Structures |          |          |             |                    |
| S 387 (3)                    | ---    | N.A. Nelson Const. Co. | 1,056.0' Steel     | 6/20/67  | 325 Cal. | 8/1/67      | Suspend 9 39       |
| Sprole Siding-So.            |        | \$1,270,555.64         | Bridge & Apprs.    |          | Days     |             | 11/30/67           |
| S 429 (3)                    | 7.107  | Hilde Const. Co., Inc. | G,GS & PMB         | 12/28/67 | 200 Cal. | Not Started |                    |
| SE of Wolf Point             |        | \$481,814.45           |                    |          | Days     |             |                    |
| to Hungry Creek              |        |                        |                    |          |          |             |                    |
| S 438 (3)                    | 10.307 | Gus M. Albert, Contr.  | G,GS & PMB         | 10/24/67 | 180 Cal. | 11/6/67     | Winter Shutdown-4  |
| Bainville-N.                 |        | \$682,347.93           |                    |          | Days     |             | 11/20/67           |
| & West-Froid                 |        |                        |                    |          |          |             |                    |

Division 43-30 - Miles City

|                      |       |                        |                           |          |          |             |                    |
|----------------------|-------|------------------------|---------------------------|----------|----------|-------------|--------------------|
| F 47(5) & F 198(8)   | ---   | Richardson Const. Co.  | Flasher Installation      | 11/22/67 | 100 Cal. | Not Started |                    |
| Broadus-Olive &      |       | \$42,439.53            | G,GS, RMB & Traf. Signals |          | Days     |             |                    |
| Ekalaka-Baker        |       |                        | & Sign                    |          |          |             |                    |
| CJF 135 (1)          | 0.397 | Empire Sand & Grav.    | Screening                 | 6/26/67  | 5/31/68  | Not Started |                    |
| Forsyth-Miles City   |       | \$4,463.00             |                           |          |          |             |                    |
| S 259 (4)            | ---   | Chas. M. Smith, Contr. | 682.03' Steel             | 11/21/67 | 350 Cal. | Not Started |                    |
| Rosebud-Carters-     |       | \$496,430.93           | Bridge                    |          | Days     |             |                    |
| ville & East         |       |                        |                           |          |          |             |                    |
| F 407 (3)            | 8.767 | Brasel & Sims Const.   | G,GS & PMB                | 6/26/67  | 250 Cal. | 7/19/67     | Winter Shutdown-58 |
| Wyoming Line-Biddle- |       | \$779,023.20           |                           |          | Days     |             | 11/27/67           |
| Broadus              |       |                        |                           |          |          |             |                    |

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

|                      |       |                |                   |        |          |         |          |
|----------------------|-------|----------------|-------------------|--------|----------|---------|----------|
| LSI 90-8 (3) 443,    | 6.411 | Spragues, Inc. | Sprinklers, Land- | 4/4/67 | 120 Cal. | 5/18/67 | -- -- 53 |
| I 90-8 (41) 444 &    |       | \$233,818.01   | scaping & Seeding |        | Days     |         |          |
| LSF 2-228 (2)        |       |                |                   |        |          |         |          |
| Billings Interchange |       |                |                   |        |          |         |          |
| to Highway U.S. 87   |       |                |                   |        |          |         |          |



## MONTHLY CONSTRUCTION REPORT - 1/31/68 (Cont'd)

## Division 51-30 - Billings

|                                                                                                                       |        |                                       |                                                            |         |                  |             |                                |    |    |
|-----------------------------------------------------------------------------------------------------------------------|--------|---------------------------------------|------------------------------------------------------------|---------|------------------|-------------|--------------------------------|----|----|
| I 90-8 (37) 447,<br>I 90-8 (46) 452 &<br>F 187 (15)<br>So. 27th St. Inter.<br>& the Lockwood Flats<br>Inter.-Billings | ---    | Midland Elec. Co.<br>\$49,275.00      | Lighting                                                   | 8/24/67 | 90 Cal.<br>Days  | 11/2/67     | --                             | -- | 12 |
| I 90-8 (45) 443<br>F 228 (23) & S 192 (8)<br>W. Billings Inter.                                                       | ---    | Midland Elec. Co.<br>\$106,416.30     | Lighting & Sign                                            | 8/24/67 | 120 Cal.<br>Days | 10/16/67    | --                             | -- | 17 |
| I 94-1 (13) 7 U-1<br>& S 422 (4)<br>Huntley-Ballantine                                                                | 7.401  | S. Birch, Inc.<br>\$1,744,966.83      | G,GS,PMS,Dr. &<br>Structures                               | 9/27/66 | 300 Cal.<br>Days | 11/4/66     | Winter Shutdown-79<br>11/28/67 |    |    |
| I 94-1 (13) 7 U-2<br>Huntley-Ballantine                                                                               | 6.542  | Kober Const. Co.<br>\$34,949.00       | Fencing                                                    | 9/27/66 | 30 Cal.<br>Days  | 11/18/66    | --                             | -- | 87 |
| I-IG 94-1(17)13 U-1<br>& I 94-1 (19) 1<br>Pinehill-Ballantine &<br>Ballantine-Pompey's Pillar                         | 23.152 | S. Birch, Inc.<br>\$2,971,294.12      | G,GS,PMS,Sign &<br>2-111.5' PCB's                          | 9/28/67 | 300 Cal.<br>Days | 11/16/67    | --                             | 3  | 12 |
| I-IG 94-1 (17) 13 U-2<br>Ballantine-Pompey's Pillar                                                                   | --     | Riklin Const. Co.<br>\$563,877.08     | 2-128.0', 1-60.0'<br>& 1-461.7' PCB's                      | 9/28/67 | 270 Cal.<br>Days | 10/18/67    | --                             | -- | 21 |
| I-IG 94-1 (17) 13 U-3<br>Ballantine-Pompey's Pillar                                                                   | --     | Riklin Const. Co.<br>\$466,134.41     | 2-153.5', 123.0',<br>1-276.0', 1-259.0'<br>& 1-75.0' PCB's | 9/28/67 | 270 Cal.<br>Days | 11/7/67     | --                             | -- | 5  |
| I-IG 94-1 (17) 13 U-4<br>Ballantine-Pompey's<br>Pillar                                                                | 10.469 | Fred Strandberg Const.<br>\$68,022.12 | Fencing                                                    | 9/28/67 | 30 Cal.<br>Days  | 10/19/67    | --                             | -- | 26 |
| I 94-2 (12) 67<br>Hysham-East                                                                                         | 9.900  | Nelson Bros. Const.<br>\$7,642.68     | Seeding & Landscape                                        | 8/24/67 | 5/31/68          | 10/13/67    | --                             | -- | 50 |
| LSF 106 (1)<br>Red Lodge-Rockvale                                                                                     | ---    | Long Const.Co., Inc.<br>\$80,561.55   | Safety Rest Area                                           | 12/1/67 | 150 Cal.<br>Days | 12/11/67    | --                             | -- | 6  |
| F 296 (17)<br>Billings-Lavina                                                                                         | 0.845  | Empire Sand & Gravel<br>\$339,626.61  | G,Dr.,GS,PMB,D &<br>Beautification                         | 5/23/67 | 200 Cal.<br>Days | 6/27/67     | --                             | -- | 68 |
| F 296 (18)<br>Billings-27th St. SE                                                                                    | 1.034  | Midland Elec. Co.<br>\$27,950.50      | Lighting                                                   | 9/28/67 | 60 Cal.<br>Days  | 11/15/67    | --                             | -- | 1  |
| ROW S 322 (8)<br>Hardin-Sarpy                                                                                         | 7.632  | George Rakes, Inc.<br>\$20,596.65     | Fencing                                                    | 6/20/67 | 30 Cal.<br>Days  | 8/1/67      | --                             | -- | 90 |
| S 322 (9)<br>Hardin-Sarpy                                                                                             | 7.632  | Maronick Const. Co.<br>\$791,583.24   | G,GS,PMB & one<br>91.5' PCB                                | 6/20/67 | 150 Cal.<br>Days | 7/31/67     | --                             | -- | 56 |
| S 367 (5)<br>Custer-Myers Brdg.-Hysham                                                                                | 0.825  | Husman Bros., Inc.<br>\$646,836.06    | G,GS,PMB,Dr. &<br>Strs. & Apprs.                           | 9/27/66 | 300 Cal.<br>Days | 10/20/66    | Slow                           | 11 | 60 |
| U 386 (8)<br>Billings-13th St.                                                                                        | ---    | Yellowstone Elec.Co.<br>\$11,366.95   | Lighting                                                   | 8/24/67 | 90 Cal.<br>Days  | Not Started |                                |    |    |
| S 433 (3)<br>Laurel-No.                                                                                               | 7.882  | R.J.Studer & Sons Co.<br>\$635,740.69 | G,GS,PMB & 1-35.0'<br>Steel Brdg. & 1-151.5' PCB's         | 7/18/67 | 225 Cal.<br>Days | 8/15/67     | Winter Shutdown-37<br>12/13/67 |    |    |



## MONTHLY CONSTRUCTION REPORT - 1/31/68 (Cont'd)

## Division 52-30 - Lewistown

|                                                                        |       |                                                           |                   |          |                  |          |                                |
|------------------------------------------------------------------------|-------|-----------------------------------------------------------|-------------------|----------|------------------|----------|--------------------------------|
| F 8 (15)                                                               | 6.513 | R.J.Sundling & Son,<br>White Sulphur Sprgs.-<br>Harlowton | G,GS,PMB & Dr.    | 10/25/66 | 280 Cal.<br>Days | 2/28/67  | Winter Shutdown-82<br>12/11/67 |
| F 26(8), F 333(33)                                                     | ---   | Skinner Enterprises                                       | Traf.Cont.Devices | 3/28/67  | 45 Cal.<br>Days  | 11/21/67 | -- -- 99                       |
| F 33(7), & F 235(34)                                                   |       | \$9,228.87                                                |                   |          |                  |          |                                |
| Jcts. N. of Grassrange,<br>W. of Roundup, W. of Moore<br>& East of Roy |       |                                                           |                   |          |                  |          |                                |
| F 108 (13)                                                             | 1.739 | R.J.Studer & Sons Co.                                     | G,GS & PMS        | 9/28/67  | 150 Cal.<br>Days | 11/14/67 | Winter Shutdown-21<br>12/15/67 |
| Billings-Roundup                                                       |       | \$324,942.08                                              |                   |          |                  |          |                                |
| F 256 (24) U-2                                                         | ---   | F.L.Flynn Company                                         | 131.5' PCB        | 8/24/67  | 100 Cal.<br>Days | 11/8/67  | Winter Shutdown-33<br>11/30/67 |
| Grassrange-Jordan                                                      |       | \$69,362.64                                               |                   |          |                  |          |                                |
| F 256 (27)                                                             | 0.246 | Francis M. Tindall                                        | SPP & 91.5' PCB   | 6/26/67  | 150 Cal.<br>Days | 8/9/67   | -- -- 62                       |
| Grassrange-Jordan                                                      |       | \$145,635.43                                              |                   |          |                  |          |                                |



MONTHLY PROGRESS REPORT  
DIRECT FEDERAL CONSTRUCTION  
MONTANA

January 31, 1968

| Project                               | Location                                                                                                                                    | Length                     | Type<br>Work                                                                  | % Work<br>Completed and<br>Est. Com-<br>pletion Date | Percent<br>Time<br>Used | Contractor<br>and Contract<br>Amount                                                        |
|---------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------|----------------------------|-------------------------------------------------------------------------------|------------------------------------------------------|-------------------------|---------------------------------------------------------------------------------------------|
| FHP 9-1(4)                            | 15 miles east of St. Regis easterly<br>5.346 miles along the southerly bank<br>of the Clark Fork River to a junction<br>with US Highway 10A | 5.346                      | Gr., select surf.<br>Winter shutdown                                          | 89<br>May/68                                         | 87                      | Bud King Construction Company<br>\$574,470.00                                               |
| FHP 45-3(1)<br>45-2(1), ERFO<br>41(2) | SH 499, 33 miles southerly of Ennis<br>easterly 23 miles to the Duck Creek<br>Wye thence southerly on US 287 to<br>West Yellowstone         | 7.4<br>(Inter-<br>mittent) | Grading, base,<br>bit. paving<br>Winter shutdown                              | 92<br>July/68                                        | 80                      | Robert V. Burggraf Company<br>\$593,677.00                                                  |
| FHP 57-1(1)                           | Begins approximately 10 miles easterly<br>of Libby, Montana, and extends easterly<br>4.528 miles along the river bank                       | 4.5                        | Grade, base, bit.<br>plt. mix, bridge<br>Suspended - minor painting remaining | 99<br>June/68                                        | 104                     | N. A. Nelson Construction Company<br>\$1,663,354.25                                         |
| ERFO 44(3)                            | US 2, Essex - Summit, 29 miles east<br>and south of West Glacier                                                                            | 0.141                      | Bridge<br>Winter shutdown                                                     | 75<br>Sept/68                                        | 47                      | E. F. Matelich Construction Company<br>\$555,876.00                                         |
| ERFO 44(4)                            | US 2, begins 24 miles southeast of<br>West Glacier, 2.8 miles southeast<br>to the Walton Ranger Station                                     | 2.975                      | Gr., base, bit.<br>plt. mix<br>Winter shutdown                                | 7<br>Oct/68<br>December 12, 1967                     | 7                       | N. L. Garrick Construction Company<br>Huson Logging Company (joint venture)<br>\$571,505.50 |



MONTANA HIGHWAY COMMISSION  
CONSTRUCTION DIVISION

OCLC 22722994 WF

MONTHLY CONSTRUCTION REPORT

Month Ending - February 29, 1968

| Project Number<br>and Location                                                        | Mileage | Contractor and<br>Bid Price           | Type                                     | Contract<br>Awarded | Date<br>Compl.   | Work<br>Began | Pro-<br>gress                  | Men<br>Emp. | %<br>Comp. |
|---------------------------------------------------------------------------------------|---------|---------------------------------------|------------------------------------------|---------------------|------------------|---------------|--------------------------------|-------------|------------|
| <u>DISTRICT ONE - MISSOULA</u>                                                        |         |                                       |                                          |                     |                  |               |                                |             |            |
| <u>Division 11-30 - Missoula</u>                                                      |         |                                       |                                          |                     |                  |               |                                |             |            |
| LSI 90-2 (2) 105 ---<br>Van Buren Inter. in<br>Missoula-Bonner Sec.                   |         | Nelson Bros. Const.Co.<br>\$81,154.52 | Landscaping                              | 8/24/67             | 5/31/68          | 10/2/67       | --                             | --          | 27         |
| I 90-2 (34) 104 0.760<br>Urlin Ave.-Inter-<br>change-Clark Fork                       |         | N. L. Garrick Const.<br>\$129,805.94  | Storm Sewer                              | 7/21/67             | 120 Cal.<br>Days | 8/30/67       | Poor                           | 3           | 84         |
| I 90-2 (40) 102 & ---<br>I 90-2 (41) 104<br>Grant Creek & Orange<br>St. Interchanges  |         | Allen Electric<br>\$30,696.50         | Lighting                                 | 9/28/67             | 90 Cal.<br>Days  | Not Started   |                                |             |            |
| I 90-2 (43) 95 16.072<br>W. Missoula<br>to Bonner                                     |         | Nelson Bros. Const.<br>\$86,655.56    | Landscape,<br>Sprinkling Sys.,<br>& Seed | 2/28/68             | 10/31/68         | Not Started   |                                |             |            |
| F 215 (16) U-1 7.488<br>Lolo-Missoula                                                 |         | Zook Bros. Const.<br>\$2,159,556.90   | G,GS,PMS & Dr.                           | 11/23/66            | 300 Cal.<br>Days | 12/1/66       | --                             | --          | 74         |
| F 215 (16) U-2 ---<br>Lolo-Missoula                                                   |         | Mahnomen Pile Drvg.<br>\$294,764.78   | Structure                                | 11/7/66             | 200 Cal.<br>Days | 9/13/67       | Good                           | 8           | 40         |
| F 215 (17) ---<br>Jcts. of Hwys.<br>93 & 12 & County Road                             |         | Rainbow Elec. Co.<br>\$10,691.80      | Lighting                                 | 7/26/67             | 30 Cal.<br>Days  | 8/14/67       | --                             | --          | --         |
| UF 219 (27) 2.236<br>Missoula-Broadway<br>St. & Northwest                             |         | M & S Construction<br>\$714,446.28    | G,GS & PMS                               | 8/24/67             | 180 Cal.<br>Days | 10/2/67       | --                             | --          | 30         |
| F 219 (29) 1.807<br>S-SG 224(6) & S 224(10)<br>Reserve St.-Inter.<br>& W. of Missoula |         | Washington Const. Co.<br>\$417,459.50 | G,GS,PMS & Light                         | 10/27/67            | 150 Cal.<br>Days | 11/24/67      | Winter Shutdown-10<br>12/12/67 |             |            |
| US-USG 224 (5) ---<br>Reserve St.-W. of Msla.                                         |         | Hightower & Lubrecht<br>\$224,458.08  | Structure                                | 12/16/66            | 240 Cal.<br>Days | 3/2/67        | --                             | --          | 92         |
| ROW F 237 (23) 6.575<br>Bonner-Ovando                                                 |         | Donald L. Mogan<br>\$1,623.75         | Fencing                                  | 9/26/67             | 30 Cal.<br>Days  | 10/24/67      | --                             | --          | 84         |
| F 237 (24) 2.624<br>Bonner-Ovando                                                     |         | Bud King Const. Co.<br>\$637,921.95   | 449.5' Str.,Gr.                          | 5/31/66             | 300 Cal.<br>Days | 7/13/66       | Winter Shutdown-93<br>9/29/67  |             |            |
| F 237 (25) 6.575<br>Bonner-Ovando                                                     |         | Washington Const. Co.<br>\$985,348.20 | G,GS,PMS                                 | 9/28/67             | 225 Cal.<br>Days | 10/30/67      | Winter Shutdown-4<br>12/5/67   |             |            |
| S 431 (3) 1.0<br>So. of Hamilton<br>No. & East                                        |         | Mahnomen Pile Drvg.<br>\$442,097.48   | G,GS,PMS,Str.                            | 8/24/67             | 280 Cal.<br>Days | 9/18/67       | --                             | 5           | 52         |

18.000/100 3.000

MONTHLY CONSTRUCTION REPORT - 2/29/68 (Cont'd)

Division 11-30 - Missoula

|                                                 |       |                                        |                                        |                  |             |    |    |    |
|-------------------------------------------------|-------|----------------------------------------|----------------------------------------|------------------|-------------|----|----|----|
| F 9999 (5) U-1<br>& S 218 (10)<br>Missoula Sts. | 0.024 | Western Sign Corp.<br>\$60,395.30      | Traf. Signals, G, 12/28/67<br>GS & PMS | 8/1/68           | Not Started |    |    |    |
| SMP 3299-67<br>Various Roads                    | ---   | Ruffier Const.Co.,Inc.<br>\$124,374.00 | Crush & Stockpile 10/24/67             | 100 Cal.<br>Days | 1/30/68     | -- | 15 | 13 |

Division 12-30 - Kalispell

|                                                |       |                                      |                          |         |                  |             |                               |       |
|------------------------------------------------|-------|--------------------------------------|--------------------------|---------|------------------|-------------|-------------------------------|-------|
| LSF 1-257 (2)<br>Kalispell-W. Glacier          | 1.521 | Skinner Enterprises<br>\$61,303.13   | Beautification           | 4/25/67 | 150 Cal.<br>Days | Not Started |                               |       |
| S 404 (5)<br>Kalispell-So. Loop                | 2.441 | Washington Const.Co.<br>\$357,619.62 | G,BSS & PMS              | 6/20/67 | 150 Cal.<br>Days | 7/31/67     | Winter Shutdown-41<br>11/4/67 |       |
| S 410 (4)<br>NW of Troy-Yaak River-<br>Rexford | 6.565 | Grant Const. Co.<br>\$377,528.99     | Aggregate Surf.<br>& PMS | 7/1/65  | 160 Cal.<br>Days | 9/21/66     | Winter Shutdown-93<br>9/21/67 |       |
| S 424 (3)<br>Polson-N. & W.                    | 2.775 | Zook Bros. Const.<br>\$247,960.81    | G,GS,PMS & Dr.           | 1/24/67 | 150 Cal.<br>Days | 3/21/67     | --                            | -- 81 |
| S 424 (4)<br>Polson-N. & W.                    | 2.094 | Zook Bros. Const.<br>\$286,910.09    | G,BBS,GS & PMS           | 7/18/67 | 125 Cal.<br>Days | 8/8/67      | Winter Shutdown-56<br>11/9/67 |       |

DISTRICT TWO - BUTTE

Division 21-30 - Butte

|                                                                                                                                                           |  |                                      |                                                                                 |          |                  |             |    |       |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------|--|--------------------------------------|---------------------------------------------------------------------------------|----------|------------------|-------------|----|-------|
| I 15-2 (22) 123 U-1,5.607<br>I 115-2 (5) 126 U-1,<br>I 90-4 (15) 216 U-1<br>& U 70 (16)<br>Butte-W.,Butte-Spur,Butte-West<br>Via Iron St.-Butte           |  | Peter Kiewit Sons'<br>\$1,693,578.11 | PMS, Partial G,<br>GS & Structures                                              | 11/22/67 | 250 Cal.<br>Days | 1/23/68     | -- | 5 6   |
| I 15-2 (22) 123 U-2,5.282<br>I 115-2 (5) 126 U-2<br>& I 90-4 (15) 216 U-2<br>Butte-W. & Butte-Spur                                                        |  | Bohleen Const. Co.<br>\$42,513.50    | Fencing                                                                         | 11/22/67 | 30 Cal.<br>Days  | Not Started |    |       |
| I 15-2 (22) 123 U-3,5.607<br>I 115-2 (5) 126 U-3,<br>I 90-4 (15) 216 U-3<br>& U 70 (16) U-2<br>Butte-W. & Butte Spur,<br>Butte West Via Iron<br>St.-Butte |  | Skinner Enterprises<br>\$185,756.66  | Weigh Stations,<br>Sign & Light                                                 | 2/7/68   | 60 Cal.<br>Days  | Not Started |    |       |
| I-IG 15-3 (8) 177 U-1 6.083<br>& S 412 (6)<br>Montana City-N. & W.,<br>Montana City-E. Helena,<br>Lewis & Clark Co. Line &<br>Permanente Cement Plant     |  | Zook Bros. Const.<br>\$2,907,061.20  | G,GS,PMS,Dr.,Sign<br>& dual 133.0',dual<br>233.5', a 294.5' &<br>a 284.5' Strs. | 6/26/67  | 300 Cal.<br>Days | 7/25/67     | -- | 20 34 |



# MONTHLY CONSTRUCTION REPORT - 2/29/68 (Cont'd)

## Division 21-30 - Butte

|                                        |                        |                                                |          |          |             |                    |    |    |
|----------------------------------------|------------------------|------------------------------------------------|----------|----------|-------------|--------------------|----|----|
| I-IG 15-3 (8) 177 U-2 5.552            | Fred Strandberg Const. | Fencing                                        | 6/26/67  | 30 Cal.  | 8/7/67      | --                 | -- | 32 |
| Montana City-N. & W.                   | \$39,771.20            |                                                |          | Days     |             |                    |    |    |
| I 15-3 (15) 173 U-1 3.569              | Zook Bros. Const. Co.  | G,GS,PMS,Sign & Structures                     | 11/30/67 | 330 Cal. | 1/22/68     | --                 | 12 | 7  |
| Clancy-N. & S.                         | \$1,789,207.81         |                                                |          | Days     |             |                    |    |    |
| I 15-3 (15) 173 U-2 3.569              | Kober Const. Co.       | Fencing                                        | 10/30/67 | 30 Cal.  | 12/26/67    | --                 | -- | -- |
| Clancy-N. & S.                         | \$28,581.90            |                                                |          | Days     |             |                    |    |    |
| LSI 15-4 (1) 183 ---                   | Nelson Bros. Const.    | Landscaping                                    | 8/24/67  | 5/31/68  | 10/6/67     | --                 | -- | 11 |
| Lewis & Clark Co. Line-N.              | \$105,465.69           |                                                |          |          |             |                    |    |    |
| I 15-4 (35) 184 ---                    | Allen Electric         | Lighting                                       | 8/24/67  | 90 Cal.  | 10/6/67     | --                 | 3  | 29 |
| Capitol Inter.-Helena                  | \$48,006.00            |                                                |          | Days     |             |                    |    |    |
| F 43 (24) 50.6                         | Skinner Enterprises    | Delineation                                    | 10/27/67 | 60 Cal.  | 11/21/67    | --                 | -- | 20 |
| Wisdom-Divide                          | \$9,342.00             |                                                |          | Days     |             |                    |    |    |
| F 43 (25) U-1 2.745                    | F & S Contracting Co.  | G,GS & PMS                                     | 11/22/67 | 180 Cal. | Not Started |                    |    |    |
| Wisdom-Divide                          | \$661,353.19           |                                                |          | Days     |             |                    |    |    |
| F 43 (25) U-2 ---                      | E.F. Matelich Const.   | 1-304.0' S&C Str.                              | 10/27/67 | 150 Cal. | 1/8/68      | Good               | 19 | 15 |
| Wisdom-Divide                          | \$177,496.62           |                                                |          | Days     |             |                    |    |    |
| I 90-5 (14) 275 ---                    | Haggerty-Messmer Co.   | Dual 273.0' S&C Structure                      | 5/23/67  | 250 Cal. | 8/23/67     | --                 | 8  | 27 |
| Three Forks-West                       | \$294,083.48           |                                                |          | Days     |             |                    |    |    |
| I 90-5(16)272 U-1 & 4.359              | Peter Kiewit Sons' Co. | G,GS,CSS,PMS,CP                                | 6/26/67  | 400 Cal. | 7/17/67     | Winter Shutdown-31 |    |    |
| I-IG 90-6(21)275 U-1                   | \$2,497,405.98         | Lighting, Sign, a                              |          | Days     | 11/30/67    |                    |    |    |
| Three Forks-W. & E.                    |                        | 294.5', a dual 254.5' & dual 200.5' S&C Str.   |          |          |             |                    |    |    |
| I 90-5(16)272 U-2 4.359                | Fred Strandberg Const. | Fencing                                        | 6/26/67  | 30 Cal.  | 8/8/67      | --                 | -- | 27 |
| I-IG 90-6(21)275 U-2                   | \$27,612.06            |                                                |          | Days     |             |                    |    |    |
| Three Forks-West                       |                        |                                                |          |          |             |                    |    |    |
| I 90-5 (17) 250 U-1 4.899              | Nilson-Smith Const.    | G,GS & PMS                                     | 6/26/67  | 380 Cal. | 7/20/67     | Winter Shutdown-33 |    |    |
| Cardwell-West                          | \$1,779,498.92         |                                                |          | Days     | 12/12/67    |                    |    |    |
| I 90-5 (17) 250 U-2 ---                | Huckaba Const.         | Dual 206.5', a                                 | 6/26/67  | 275 Cal. | 7/31/67     | Good               | 8  | 23 |
| Cardwell-West                          | \$453,561.46           | dual 318.0', a dual 116.5' & 2-111.5' S&C Str. |          | Days     |             |                    |    |    |
| I 90-5 (17)250 U-3 4.899               | Pipestone Const. Co.   | Fencing                                        | 6/26/67  | 30 Cal.  | 8/2/67      | --                 | -- | 31 |
| Cardwell-West                          | \$34,694.45            |                                                |          | Days     |             |                    |    |    |
| U 249(17) & F 214(6) 2.466             | Holland Const. Co.     | G,GS,PMS,Sign & Dr.                            | 10/25/66 | 250 Cal. | 3/7/67      | --                 | -- | 99 |
| Broadwater to Helena via Euclid Avenue | \$630,182.65           |                                                |          | Days     |             |                    |    |    |
| F 281 (19) 1.015                       | Kiely Const. Co.       | G,GS,PMS & Surf.                               | 7/21/67  | 220 Cal. | 9/19/67     | --                 | -- | 79 |
| Main St.-Twin Bridges                  | \$455,010.34           |                                                |          | Days     |             |                    |    |    |

## Division 22-30 - Bozeman

|                            |                    |                                    |         |          |         |      |    |    |
|----------------------------|--------------------|------------------------------------|---------|----------|---------|------|----|----|
| I-IG 90-6(22)305 U-1 1.388 | Wickens Bros.      | G & Dr.                            | 8/24/67 | 300 Cal. | 9/19/67 | --   | 6  | 51 |
| Bozeman-Northside          | \$592,364.77       |                                    |         | Days     |         |      |    |    |
| I-IG 90-6(22)305 U-2 --    | Sletten Const. Co. | Dual 351.0' Steel                  | 8/24/67 | 250 Cal. | 9/21/67 | Fair | 16 | 23 |
| Bozeman-Northside          | \$651,284.95       | Dual 188.0' & Dual 143.0' S&C Str. |         | Days     |         |      |    |    |



MONTHLY CONSTRUCTION REPORT - 2/29/68 (Cont'd)

Division 22-30 - Bozeman

|                            |                     |                 |          |          |                    |  |  |
|----------------------------|---------------------|-----------------|----------|----------|--------------------|--|--|
| I-IG 90-6(22)305 U-3 1.388 | U.S. Steel Corp.    | Fencing         | 8/24/67  | 30 Cal.  | Not Started        |  |  |
| Bozeman-Northside          | \$34,848.20         |                 |          | Days     |                    |  |  |
| S 182 (4) 7.435            | Maronick Const. Co. | G,GS,PMS,Dr., & | 10/25/66 | 250 Cal. | Winter Shutdown-96 |  |  |
| Manhattan-East             | \$788,318.70        | Structures      |          | Days     |                    |  |  |

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

|                                                                            |                       |                           |          |          |             |                   |       |
|----------------------------------------------------------------------------|-----------------------|---------------------------|----------|----------|-------------|-------------------|-------|
| I-IG 15-4(26)221 U-3 7.233                                                 | Nelson Bros. Const.   | Guard & Med. Rail         | 12/28/67 | 120 Cal. | Not Started |                   |       |
| Craig-No. & So.                                                            | \$168,320.90          | & Emb. Protectors         |          | Days     |             |                   |       |
| I 15-4 (28) 228 U-1 2.626                                                  | Schultz & Lindsay     | G,GS,PMS,Dr.,4-Lane       | 5/23/67  | 300 Cal. | 7/14/67     | Fair              | 33 38 |
| Stickney Creek-No.                                                         | \$1,418,267.64        | & 2-Lane (93.0' ea.) CB's |          | Days     |             |                   |       |
| I 15-4 (28) 228 U-2 2.626                                                  | Bohleen Const.        | Fencing                   | 5/23/67  | 30 Cal.  | 7/26/67     | --                | -- 52 |
| Stickney Creek-No.                                                         | \$21,618.10           |                           |          | Days     |             |                   |       |
| I 15-4 (32) 218 9.932                                                      | Nelson Bros. Const.   | Seeding & Landscape       | 8/24/67  | 5/31/68  | 10/19/67    | --                | -- 62 |
| Wolf Creek-No.                                                             | \$69,837.82           |                           |          |          |             |                   |       |
| I 15-5 (23) 234 U-1 4.502                                                  | Zook Bros. Const. Co. | G,GS,PMS,Sign & Dr.       | 6/22/66  | 400 Cal. | 8/4/66      | --                | -- 78 |
| Hardy Creek-South                                                          | \$3,765,841.73        |                           |          | Days     |             |                   |       |
| I 15-5 (23) 234 U-3 4.502                                                  | Junior W. Tschache    | Fencing                   | 6/28/66  | 30 Cal.  | 8/30/66     | --                | -- 53 |
| Hardy Creek-South                                                          | \$43,406.10           |                           |          | Days     |             |                   |       |
| I-IG 15-5 (33) 237 ---                                                     | Sletten Const. Co.    | Dual 739.17' S&C          | 3/22/66  | 425 Cal. | 4/18/66     | --                | -- 96 |
| Hardy Creek-South                                                          | \$897,808.05          | Str.                      |          | Days     |             |                   |       |
| I 15-5 (36) 267 & 11.210                                                   | Rainbow Elec. Co.     | Lighting                  | 3/28/67  | 120 Cal. | 8/8/67      | --                | -- 98 |
| I 315-5 (4) 268                                                            | \$154,247.74          |                           |          | Days     |             |                   |       |
| Gore Hill-Emerson Jct.<br>& Great Falls Spur                               |                       |                           |          |          |             |                   |       |
| I 15-5 (46) 271, 5.797                                                     | Roberts & Anderson    | Seeding & Landscape       | 2/28/68  | 10/31/68 | Not Started |                   |       |
| I 315-5 (6) 272                                                            | \$217,056.53          |                           |          |          |             |                   |       |
| & F 388 (10)                                                               |                       |                           |          |          |             |                   |       |
| Gore Hill-Emerson Jct.,<br>Gt.Falls Spur & Sun River-<br>10th Avenue South |                       |                           |          |          |             |                   |       |
| F 64 (13) 0.227                                                            | N.L. Garrick Const.   | Struc. Drainage           | 11/28/67 | 120 Cal. | 1/24/68     | Poor              | 6 16  |
| Great Falls-Armington                                                      | \$100,042.02          |                           |          | Days     |             |                   |       |
| ROW F 73 (4) 11.121                                                        | Bohleen Const.        | Fencing                   | 11/21/67 | 60 Cal.  | Not Started |                   |       |
| Riceville-Armington                                                        | \$21,519.00           |                           |          | Days     |             |                   |       |
| F 73 (5) U-1 11.121                                                        | F&S Contracting Co.   | G,GS,PMS                  | 9/28/67  | 280 Cal. | 10/16/67    | Winter Shutdown-6 |       |
| Riceville-Armington                                                        | \$1,626,976.37        |                           |          | Days     |             | 11/24/67          |       |
| F 73 (5) U-2 ---                                                           | Waddell Const. Co.    | a 164.0', 181.5',         | 10/27/67 | 200 Cal. | 11/10/67    | Good              | 18 30 |
| Riceville-Armington                                                        | \$388,191.41          | 163.0' & 158.0'           |          | Days     |             |                   |       |
|                                                                            |                       | S&C Strs.                 |          |          |             |                   |       |
| U 224 (13) 0.414                                                           | Rainbow Elec. Co.     | Lighting                  | 7/21/67  | 90 Cal.  | 7/31/67     | --                | -- 22 |
| Central Ave. W.-Gt.Falls                                                   | \$21,581.20           |                           |          | Days     |             |                   |       |



# MONTHLY CONSTRUCTION REPORT - 2/29/68 (Cont'd)

## District Three - Great Falls

### Division 32-30 - Havre

|                      |        |                         |                  |          |          |             |                    |
|----------------------|--------|-------------------------|------------------|----------|----------|-------------|--------------------|
| LSI 15-8 (2) 387     | ---    | N.L. Garrick Const.     | Rest Area Beaut. | 2/21/67  | 180 Cal. | 4/17/67     | Winter Shutdown-92 |
| Sweetgrass           |        | \$101,589.65            |                  |          | Days     |             | 10/24/67           |
| F 152(9) & S 217(2)  | 6.685  | Schultz & Lindsay       | G,GS,BSS & PMS   | 7/21/67  | 250 Cal. | 10/9/67     | Winter Shutdown-24 |
| Harlem-Dodson        |        | \$995,136.69            |                  |          | Days     |             | 11/28/67           |
| & Zurich-No.         |        |                         |                  |          |          |             |                    |
| F 190 (8)            | 5.858  | Hilde Const. Co.        | G,GS,PMS & Dr.   | 11/22/66 | 200 Cal. | 5/9/67      | Winter Shutdown-74 |
| Birch Creek-Browning |        | \$616,318.09            |                  |          | Days     |             | 10/20/67           |
| ROW S 193 (8)        | 9.557  | Bob Clark & Son Fencing | Fencing          | 11/21/67 | 90 Cal.  | Not Started |                    |
| Valier-Cut Bank      |        | \$20,908.20             |                  |          | Days     |             |                    |
| S 193 (10)           | 9.557  | Peter Kiewit Sons' Co.  | G,GS,PMS &       | 9/26/67  | 180 Cal. | 10/9/67     | Resumed 7          |
| Valier-Cut Bank      |        | \$779,953.39            | a 91.5'          |          | Days     |             | 2/26/68            |
| S 222(6) & S 245(3)  | 12.509 | Holland Const. Co.      | 101.5' S&C Str.  | 8/22/67  | 120 Cal. | 9/29/67     | Winter Shutdown-25 |
| Gildford-No. & So.   |        | \$250,653.68            | & Apprs.         |          | Days     |             | 10/26/67           |
| S 237 (6)            | 5.339  | Winslow Const. Co.      | G,GS,PMS,Dr. &   | 5/23/67  | 150 Cal. | 6/19/67     | Winter Shutdown-82 |
| Oilmont-East         |        | \$394,706.12            | a 70' S&C Str.   |          | Days     |             | 11/1/67            |

## DISTRICT FOUR - GLENDIVE

### Division 41-30 - Glendive

|                          |       |                      |                          |          |          |             |                    |
|--------------------------|-------|----------------------|--------------------------|----------|----------|-------------|--------------------|
| F-FG 86 (30)             | 5.281 | Richardson Const.    | G,BBS,PMS & a            | 5/23/67  | 210 Cal. | 6/21/67     | Winter Shutdown-61 |
| Miles City-No. Dak. Line |       | \$786,389.86         | 213.0' PC Overpass       |          | Days     |             | 11/15/67           |
| F 86 (32)                | 6.442 | Richardson Const.    | G,GS,BSS,PMS & Dr.       | 10/25/66 | 250 Cal. | 4/10/67     | Winter Shutdown-56 |
| Miles City-No. Dak. Line |       | \$679,049.68         |                          |          | Days     |             | 11/8/67            |
| I 94-6 (10) 213          | 0.381 | Sletten Const. Co.   | 2,013' S&C Str.          | 5/24/66  | 450 Cal. | 6/22/66     | Good 18 86         |
| Glendive-E. & W.         |       | \$1,559,034.45       |                          |          | Days     |             |                    |
| I-IG 94-6(12)212 U-1     | 1.609 | Brasel & Sims Const. | G & Dr.                  | 1/26/67  | 200 Cal. | 5/5/67      | Winter Shutdown-89 |
| Glendive-E. & W.         |       | \$775,309.36         |                          |          | Days     |             | 11/18/67           |
| I-IG 94-6(12)212 U-2     | 1.012 | Walter Mackin & Son  | Fencing                  | 1/24/67  | 30 Cal.  | Not Started |                    |
| Glendive-E. & W.         |       | \$5,881.50           |                          |          | Days     |             |                    |
| I 94-6 (13) 213          | ---   | Sletten Const. Co.   | 1,973.0' S&C             | 1/24/67  | 425 Cal. | 2/3/67      | Fair 8 82          |
| Glendive-E. & W.         |       | \$1,518,248.38       | Str.                     |          | Days     |             |                    |
| I-IG 94-6(14)209 U-1     | 8.470 | Northern Improvement | G,GS,PMS,Sign &          | 10/27/67 | 400 Cal. | 11/10/67    | Winter Shutdown-1  |
| & U 199 (8)              |       | \$2,919,399.90       | a dual 219.0' Str.       |          | Days     |             | 11/18/67           |
| Glendive-E. & W. &       |       |                      |                          |          |          |             |                    |
| Merrill Ave.-Glendive    |       |                      |                          |          |          |             |                    |
| I-IG 94-6(14)209 U-2     | ---   | Northern Improvement | 2-188.0',1-279.5'        | 9/28/67  | 330 Cal. | 11/16/67    | Fair 13 4          |
| Glendive-E. & W.         |       | \$757,378.13         | 2-142.0',1-289.5' &      |          | Days     |             |                    |
|                          |       |                      | 2-255.0' S&C Strs.       |          |          |             |                    |
| I-IG 94-6(14)209 U-3     | ---   | Northern Improvement | 2-780.6' S&C Str.        | 9/28/67  | 300 Cal. | 11/7/67.    | Fair 22 15         |
| Glendive-E. & W.         |       | \$728,681.64         |                          |          | Days     |             |                    |
| I-IG 94-6(14)209 U-4     | ---   | Sletten Const. Co.   | 1-352.5',1-dual          | 10/27/67 | 270 Cal. | 12/4/67     | Good 11 15         |
| Glendive-E. & W.         |       | \$518,765.77         | 228' & 1-213.0' S&C Str. |          | Days     |             |                    |
| I-IG 94-6(14)209 U-5     | 6.697 | U. S. Steel Corp.    | Fencing                  | 10/27/67 | 30 Cal.  | Not Started |                    |
| Glendive-E. & W.         |       | \$104,217.57         |                          |          | Days     |             |                    |



MONTHLY CONSTRUCTION REPORT - 2/29/68 (Cont'd)

Division 41-30 - Glendive

|                 |      |                   |                   |         |          |         |                    |
|-----------------|------|-------------------|-------------------|---------|----------|---------|--------------------|
| F 246 (18)      | 0.50 | Sletten Const.Co. | 267.0' Steel Brdg | 8/24/67 | 225 Cal. | 9/27/67 | Winter Shutdown-25 |
| Circle-Glendive |      | \$109,131.00      | (Widening)        |         | Days     |         | 11/21/67           |

Division 42-30 - Wolf Point

|                           |        |                        |                   |          |          |             |                    |
|---------------------------|--------|------------------------|-------------------|----------|----------|-------------|--------------------|
| S 15 (14)                 | 6.987  | Gus M. Albert, Contr.  | G,GS,PMS & Dr.    | 5/23/67  | 150 Cal. | 7/20/67     | Winter Shutdown-74 |
| Poplar-Flaxville          |        | \$258,035.45           |                   |          | Days     |             | 11/14/67           |
| CJF 84(1), CJF 155(1)     | 1.261  | Zekay, Inc.            | Screening         | 6/26/67  | 5/31/68  | Not Started |                    |
| CJF 240(1) & CJF 333(1)   |        | \$13,109.50            |                   |          |          |             |                    |
| W. of Wolf Point-N.Dak.   |        |                        |                   |          |          |             |                    |
| Line, Glasgow-W. & Grass- |        |                        |                   |          |          |             |                    |
| range-Malta               |        |                        |                   |          |          |             |                    |
| F 142(15) & F 148(11)     | 7.595  | Strandberg Const.      | Guard Rail,Widen  | 10/27/67 | 7/15/68  | Not Started |                    |
| Malta-Saco & Saco-E.      |        | & Miles Construction   | Bridge End Apprs. |          |          |             |                    |
|                           |        | \$143,761.08           | Delineators &     |          |          |             |                    |
|                           |        |                        | 2-90.0' Strs.     |          |          |             |                    |
| S 387 (3)                 | ---    | N.A.Nelson Const.Co.   | 1,056.0' S&C      | 6/20/67  | 325 Cal. | 8/1/67      | Suspend 9 48       |
| Sprole Siding-So.         |        | \$1,270,555.64         | Bridge & Apprs.   |          | Days     |             | 11/30/67           |
| S 429 (3)                 | 7.107  | Hilde Const. Co., Inc. | G,GS & PMS        | 12/28/67 | 200 Cal. | Not Started |                    |
| SE of Wolf Point          |        | \$481,814.45           |                   |          | Days     |             |                    |
| to Hungrey Creek          |        |                        |                   |          |          |             |                    |
| S 438 (3)                 | 10.307 | Gus M. Albert, Contr.  | G,GS & PMS        | 10/24/67 | 180 Cal. | 11/6/67     | Winter Shutdown-4  |
| Bainville-N.              |        | \$682,347.93           |                   |          | Days     |             | 11/20/67           |
| & West-Froid              |        |                        |                   |          |          |             |                    |

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

|                        |       |                   |                   |         |          |          |                    |
|------------------------|-------|-------------------|-------------------|---------|----------|----------|--------------------|
| LSI 90-8 (3) 443,      | 6.411 | Spragues, Inc.    | Sprinklers, Land- | 4/4/67  | 120 Cal. | 5/18/67  | -- -- 53           |
| I 90-8(41)444 &        |       | \$233,818.01      | scaping & Seed    |         | Days     |          |                    |
| LSF 2-228 (2)          |       |                   |                   |         |          |          |                    |
| Billings Interchange   |       |                   |                   |         |          |          |                    |
| to Highway U.S. 87     |       |                   |                   |         |          |          |                    |
| I 90-8 (37) 447,       | ---   | Midland Elec. Co. | Lighting          | 8/24/67 | 90 Cal.  | 11/2/67  | --- -- 12          |
| I 90-8 (46) 452 &      |       | \$49,275.00       |                   |         | Days     |          |                    |
| F 187 (15)             |       |                   |                   |         |          |          |                    |
| So. 27th St. Inter.    |       |                   |                   |         |          |          |                    |
| & the Lockwood Flats   |       |                   |                   |         |          |          |                    |
| Inter.-Billings        |       |                   |                   |         |          |          |                    |
| I 90-8 (45) 443        | ---   | Midland Elec. Co. | Lighting & Sign   | 8/24/67 | 120 Cal. | 10/16/67 | -- -- 17           |
| F 228 (23) & S 192 (8) |       | \$106,416.30      |                   |         | Days     |          |                    |
| W. Billings Inter.     |       |                   |                   |         |          |          |                    |
| I 94-1 (13) 7 U-1      | 7.401 | S. Birch, Inc.    | G,GS,PMS,Dr. &    | 9/27/66 | 300 Cal. | 11/4/66  | Winter Shutdown-79 |
| & S 422 (4)            |       | \$1,744,966.83    | Structures        |         | Days     |          | 11/28/67           |
| Huntley-Ballantine     |       |                   |                   |         |          |          |                    |
| I 94-1 (13) 7 U-2      | 6.542 | Kober Const. Co.  | Fencing           | 9/27/66 | 30 Cal.  | 11/18/66 | -- -- 87           |
| Huntley-Ballantine     |       | \$34,949.00       |                   |         | Days     |          |                    |



# MONTHLY CONSTRUCTION REPORT - 2/29/68 (Cont'd)

## Division 51-30 - Billings

|                                                     |                             |                      |         |          |             |                    |    |    |
|-----------------------------------------------------|-----------------------------|----------------------|---------|----------|-------------|--------------------|----|----|
| I-IG 94-1(17)13 U-1 23.152                          | S. Birch, Inc.              | G,GS,PMS,Sign &      | 9/28/67 | 300 Cal. | 11/16/67    | Poor               | 5  | 13 |
| & I 94-1 (19) 1                                     | \$2,971,294.12              | 2-111.5' S&C Strs.   |         | Days     |             |                    |    |    |
| Pinehill-Ballantine &<br>Ballantine-Pompey's Pillar |                             |                      |         |          |             |                    |    |    |
| I-IG 94-1 (17) 13 U-2 --                            | Riklin Const. Co.           | 2-128.0',1-60.0'     | 9/28/67 | 270 Cal. | 10/18/67    | Poor               | 8  | 22 |
| Ballantine-Pompey's Pillar                          | \$563,877.08                | & 1-461.7' S&C Strs. |         | Days     |             |                    |    |    |
| I-IG 94-1 (17) 13 U-3 --                            | Riklin Const. Co.           | 2-153.5',123.0',     | 9/28/67 | 270 Cal. | 11/7/67     | Fair               | 11 | 9  |
| Ballantine-Pompey's Pillar                          | \$466,134.41                | 1-276.0',1-259.0'    |         | Days     |             |                    |    |    |
|                                                     |                             | & 1-75.0' S&C Strs.  |         |          |             |                    |    |    |
| I-IG 94-1(17)13 U-4 10.469                          | Fred Strandberg Const.      | Fencing              | 9/28/67 | 30 Cal.  | 10/19/67    | Fair               | -- | 26 |
| Ballantine-Pompey's Pillar                          | \$68,022.12                 |                      |         | Days     |             |                    |    |    |
| I 94-2 (12) 67                                      | 9.900 Nelson Bros. Const.   | Seed & Landscape     | 8/24/67 | 5/31/68  | 10/13/67    | --                 | -- | 50 |
| Hysham-East                                         | \$7,642.68                  |                      |         |          |             |                    |    |    |
| LSF 106 (1)                                         | --- Long Const.Co., Inc.    | Safety Rest Area     | 12/1/67 | 150 Cal. | 12/11/67    | --                 | -- | 6  |
| Red Lodge-Rockvale                                  | \$80,561.55                 |                      |         | Days     |             |                    |    |    |
| F 106 (12) &                                        | 9.663 Holland Construction  | G,GS,PMS,Widen of    | 2/28/68 | 210 Cal. | Not Started |                    |    |    |
| F 107 (12)                                          | \$1,147,833.68              | one 137.33' CB Str.  |         | Days     |             |                    |    |    |
| Red Lodge-Rockvale<br>& Bridger-Laurel              |                             |                      |         |          |             |                    |    |    |
| F 296 (17)                                          | 0.845 Empire Sand & Gravel  | G,Dr.,GS,PMS,D &     | 5/23/67 | 200 Cal. | 6/27/67     | --                 | -- | 68 |
| Billings-Lavina                                     | \$339,626.61                | Beautification       |         | Days     |             |                    |    |    |
| F 296 (18)                                          | 1.034 Midland Elec. Co.     | Lighting             | 9/28/67 | 60 Cal.  | 11/15/67    | --                 | -- | 1  |
| Billings-27th St. SE                                | \$27,950.50                 |                      |         | Days     |             |                    |    |    |
| ROW S 322 (8)                                       | 7.632 George Rakes, Inc.    | Fencing              | 6/20/67 | 30 Cal.  | 8/1/67      | --                 | -- | 90 |
| Hardin-Sarpy                                        | \$20,596.65                 |                      |         | Days     |             |                    |    |    |
| S 322 (9)                                           | 7.632 Maronick Const. Co.   | G,GS,PMS & one       | 6/20/67 | 150 Cal. | 7/31/67     | --                 | 6  | 56 |
| Hardin-Sarpy                                        | \$791,583.24                | 91.5' S&C Str.       |         | Days     |             |                    |    |    |
| S 367 (5)                                           | 0.825 Husman Bros., Inc.    | G,GS,PMS,Dr. &       | 9/27/66 | 300 Cal. | 10/20/66    | Good               | 17 | 79 |
| Custer-Myers Brdg.-Hysham                           | \$646,836.06                | Strs. & Apprs.       |         | Days     |             |                    |    |    |
| U 386 (8)                                           | --- Yellowstone Elec Co.    | Lighting             | 8/24/67 | 90 Cal.  | 2/27/68     | Fair               | -- | 1  |
| Billings-13th St.                                   | \$11,366.95                 |                      |         | Days     |             |                    |    |    |
| S 433 (3)                                           | 7.882 R.J.Studer & Sons Co. | G,GS,PMS & 1-35.0'   | 7/18/67 | 225 Cal. | 8/15/67     | Winter Shutdown-45 |    |    |
| Laurel-No.                                          | \$635,740.69                | & 1-151.5'S&C Str.   |         | Days     | 12/13/67    |                    |    |    |

## Division 52-30 - Miles City

|                                  |                           |                  |          |          |             |  |  |  |
|----------------------------------|---------------------------|------------------|----------|----------|-------------|--|--|--|
| F 47 (5) & F 198(8) ---          | Richardson Const. Co.     | Flasher,Install  | 11/22/67 | 100 Cal. | Not Started |  |  |  |
| Broadus-Olive &<br>Ekalaka-Baker | \$42,439.53               | G,GS,RMS & Traf. |          | Days     |             |  |  |  |
| I-IG 94-5 (7) 174 U-1 6.540      | Wickens Bros.             | Signals & Sign   |          |          |             |  |  |  |
| Terry-Fallon                     | \$978,010.65              | G & Minor Items  | 2/28/68  | 300 Cal. | Not Started |  |  |  |
| I-IG 94-5 (7) 174 U-2 6.540      | Walter Mackin & Son       | Fencing          | 2/28/68  | 30 Cal.  | Not Started |  |  |  |
| Terry-Fallon                     | \$39,469.00               |                  |          | Days     |             |  |  |  |
| CJF 135 (1)                      | 0.397 Empire Sand & Grav. | Screening        | 6/26/67  | 5/31/68  | Not Started |  |  |  |
| Forsyth-Miles City               | \$4,463.00                |                  |          |          |             |  |  |  |



# MONTHLY CONSTRUCTION REPORT - 2/29/68 (Cont'd)

## Division 52-30 - Miles City

|                             |       |                        |                  |          |          |         |                  |    |   |
|-----------------------------|-------|------------------------|------------------|----------|----------|---------|------------------|----|---|
| S 259 (4)                   | ---   | Chas. M. Smith, Contr. | 682.03' S&C Str. | 11/21/67 | 350 Cal. | 2/13/68 | Poor             | 5  | 1 |
| Rosebud-Cartersville & East |       | \$496,430.93           |                  |          | Days     |         |                  |    |   |
| F 407 (3)                   | 8.767 | Brasel & Sims Const.   | G,GS & PMS       | 6/26/67  | 250 Cal. | 7/19/67 | Winter Shutdown- | 58 |   |
| Wyoming Line-Biddle-Broadus |       | \$779,023.20           |                  |          | Days     |         | 11/27/67         |    |   |

## DISTRICT SIX - LEWISTOWN

### Division 61-30 - Lewistown

|                                                                  |       |                                         |                   |          |          |             |                  |    |    |
|------------------------------------------------------------------|-------|-----------------------------------------|-------------------|----------|----------|-------------|------------------|----|----|
| F 8 (15)                                                         | 6.513 | R.J.Sundling & Son, Inc. & R.J.Sundling | G,GS,PMS & Dr.    | 10/25/66 | 280 Cal. | 2/28/67     | Winter Shutdown- | 73 |    |
| White Sulphur Sprgs. Harlowton                                   |       | \$647,696.82                            |                   |          | Days     |             | 12/11/67         |    |    |
| F 26(8), F 333(33)                                               | ---   | Skinner Enterprises                     | Traf.Cont.Devices | 3/28/67  | 45 Cal.  | 11/21/67    | ---              | -- | 99 |
| F 33(7) & F 235(34)                                              |       | \$9,228.87                              |                   |          | Days     |             |                  |    |    |
| Jcts. N. of Grassrange, W. of Roundup, W. of Moore & East of Roy |       |                                         |                   |          |          |             |                  |    |    |
| S 42 (9)                                                         | 6.643 | Yonker, Inc.                            | G & GS            | 11/21/67 | 150 Cal. | Not Started |                  |    |    |
| Jordan-NW                                                        |       | \$338,941.94                            |                   |          | Days     |             |                  |    |    |
| F 108 (13)                                                       | 1.739 | R.J.Studer & Sons Co.                   | G,GS & PMS        | 9/28/67  | 150 Cal. | 11/14/67    | Winter Shutdown- | 21 |    |
| Billings-Roundup                                                 |       | \$324,942.08                            |                   |          | Days     |             | 12/15/67         |    |    |
| F 247 (20)                                                       | 1.022 | Harry Norgaard Co.                      | G,GS & RMS        | 6/26/67  | 90 Cal.  | 8/1/67      | Winter Shutdown- | 70 |    |
| Jordan-Circle                                                    |       | \$176,257.28                            |                   |          | Days     |             | 11/13/67         |    |    |
| F 256 (24) U-1                                                   | 9.754 | Hilde Const.Co., Inc.                   | G,GS & PMS        | 8/24/67  | 250 Cal. | 9/19/67     | Winter Shutdown- | 29 |    |
| Grassrange-Jordan                                                |       | \$1,246,626.92                          |                   |          | Days     |             | 12/1/67          |    |    |
| F 256 (24) U-2                                                   | ---   | F.L.Flynn Company                       | 131.5' S&C Str.   | 8/24/67  | 100 Cal. | 11/8/67     | Winter Shutdown- | 58 |    |
| Grassrange-Jordan                                                |       | \$69,362.64                             |                   |          | Days     |             | 11/30/67         |    |    |
| F 256 (27)                                                       | 0.246 | Francis M. Tindall                      | SPP & 91.5' S&C   | 6/26/67  | 150 Cal. | 8/9/67      | --               | -- | 62 |
| Grassrange-Jordan                                                |       | \$145,635.43                            | Str.              |          | Days     |             |                  |    |    |



MONTHLY PROGRESS REPORT  
DIRECT FEDERAL CONSTRUCTION  
MONTANA

February 29, 1968

| Project                               | Location                                                                                                                           | Length                | Type Work                                                                     | % Work Completed and Est. Completion Date | Percent Time Used | Contractor and Contract Amount                                                              |
|---------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|-----------------------|-------------------------------------------------------------------------------|-------------------------------------------|-------------------|---------------------------------------------------------------------------------------------|
| YEP 9-1(4)                            | 15 miles east of St. Regis easterly 5.346 miles along the southerly bank of the Clark Fork River to a junction with US Highway 10A | 5.346                 | Gr., select surf.<br>Winter shutdown                                          | 89<br>May/68                              | 87                | Bud King Construction Company<br>\$574,470.00                                               |
| YEP 45-3(1)<br>45-2(1), ERFO<br>41(2) | SE 499, 33 miles southerly of Innis easterly 23 miles to the Duck Creek Eye thence southerly on US 287 to West Yellowstone         | 7.4<br>(Intermittent) | Grading, base,<br>bit. paving<br>Winter shutdown                              | 92<br>July/68                             | 80                | Robert V. Burggraf Company<br>\$593,677.00                                                  |
| YEP 57-1(1)                           | Begins approximately 10 miles easterly of Libby, Montana, and extends easterly 4.528 miles along the river bank                    | 4.5                   | Grade, base, bit.<br>plt. mix, bridge<br>Suspended - minor painting remaining | 99<br>June/68                             | 104               | N. A. Nelson Construction Company<br>\$1,663,354.25                                         |
| ERFO 44(3)                            | US 2, Essex - Summit, 29 miles east and south of West Glacier                                                                      | 0.141                 | Bridge<br>Winter shutdown                                                     | 75<br>Sept/68                             | 47                | E. F. Matelich Construction Company<br>\$555,876.00                                         |
| ERFO 44(4)                            | US 2, begins 24 miles southeast of West Glacier, 2.8 miles southeast to the Walton Ranger Station                                  | 2.975                 | Gr., base, bit.<br>plt. mix<br>Winter shutdown                                | 7<br>Oct/68<br>December 12, 1967          | 7                 | N. L. Garrick Construction Company<br>Rusen Logging Company (joint venture)<br>\$571,505.50 |



MONTANA HIGHWAY COMMISSION  
CONSTRUCTION DIVISION

OCLC 22722994 WF

MONTHLY CONSTRUCTION REPORT  
Month Ending - March 31, 1968

| Project Number<br>and Location              | Mileage | Contractor and<br>Bid Price | Type                       | Contract<br>Awarded | Date<br>Compl. | Work<br>Began | Pro-<br>gress      | Men<br>Emp. | %<br>Comp. |
|---------------------------------------------|---------|-----------------------------|----------------------------|---------------------|----------------|---------------|--------------------|-------------|------------|
| <u>DISTRICT ONE - MISSOULA</u>              |         |                             |                            |                     |                |               |                    |             |            |
| <u>Division 11-30 - Missoula</u>            |         |                             |                            |                     |                |               |                    |             |            |
| I-IG 90-1(33)54 U-3                         |         | Clair Boulet Const. Co.     | Cattle Guard               |                     | 60 Cal.        |               |                    |             |            |
| Superior-East                               | ---     | \$2,849.50                  | & Gate                     | 3/27/68             | Days           | Not Started   |                    |             |            |
| LSI 90-2 (2) 105                            | ---     | Nelson Bros. Const.Co.      | Landscaping                | 8/24/67             | 5/31/68        | 10/2/67       | --                 | --          | 27         |
| Van Buren Inter. in<br>Missoula-Bonner Sec. |         | \$81,154.52                 |                            |                     |                |               |                    |             |            |
| I 90-2 (34) 104                             | 0.760   | N. L. Garrick Const.        | Storm Sewer                | 7/21/67             | 120 Cal.       | 8/30/67       | Poor               | 3           | 84         |
| Urlin Ave.-Inter-<br>change-Clark Fork      |         | \$129,805.94                |                            |                     | Days           |               |                    |             |            |
| I 90-2 (40) 102 &                           | ---     | Allen Electric              | Lighting                   | 9/28/67             | 90 Cal.        | Not Started   |                    |             |            |
| I 90-2 (41) 104                             |         | \$30,696.50                 |                            |                     | Days           |               |                    |             |            |
| Grant Creek & Orange<br>St. Interchanges    |         |                             |                            |                     |                |               |                    |             |            |
| I 90-2 (43) 95                              | 16.972  | Nelson Bros. Const.         | Landscape,                 | 2/28/68             | 10/31/68       | Not Started   |                    |             |            |
| W. Missoula<br>to Bonner                    |         | \$86,655.56                 | Sprinkling Sys.,<br>& Seed |                     |                |               |                    |             |            |
| F 215 (16) U-1                              | 7.488   | Zook Bros. Const.           | G,GS,PMS & Dr.             | 11/23/66            | 300 Cal.       | 12/1/66       | --                 | 10          | 76         |
| Lolo-Missoula                               |         | \$2,159,556.90              |                            |                     | Days           |               |                    |             |            |
| F 215 (16) U-2                              | ---     | Mahnomen Pile Drvg.         | Structure                  | 11/7/66             | 200 Cal.       | 9/13/67       | Good               | 13          | 60         |
| Lolo-Missoula                               |         | \$294,764.78                |                            |                     | Days           |               |                    |             |            |
| F 215 (17)                                  | ---     | Rainbow Elec. Co.           | Lighting                   | 7/26/67             | 30 Cal.        | 8/14/67       | --                 | --          | 10         |
| Jcts. of Hwys.<br>93 & 12 & County Road     |         | \$10,691.80                 |                            |                     | Days           |               |                    |             |            |
| UF 219 (27)                                 | 2.236   | M & S Construction          | G,GS & PMS                 | 8/24/67             | 180 Cal.       | 10/2/67       | Fair               | 12          | 30         |
| Missoula-Broadway<br>St. & Northwest        |         | \$714,446.28                |                            |                     | Days           |               |                    |             |            |
| F 219 (29)                                  | 1.807   | Washington Const. Co.       | G,GS,PMS & Light           | 10/27/67            | 150 Cal.       | 11/24/67      | Winter Shutdown-19 |             |            |
| S-SG 224(6) & S 224(10)                     |         | \$417,459.50                |                            |                     | Days           |               | 12/12/67           |             |            |
| Reserve St.-Inter.<br>& W. of Missoula      |         |                             |                            |                     |                |               |                    |             |            |
| US-USG 224 (5)                              | ---     | Hightower & Lubrecht        | Structure                  | 12/16/66            | 240 Cal.       | 3/2/67        | --                 | --          | 92         |
| Reserve St.-W. of Msla.                     |         | \$224,458.08                |                            |                     | Days           |               |                    |             |            |
| ROW F 237 (23)                              | 6.575   | Donald L. Mogan             | Fencing                    | 9/26/67             | 30 Cal.        | 10/24/67      | --                 | --          | 84         |
| Bonner-Ovando                               |         | \$1,623.75                  |                            |                     | Days           |               |                    |             |            |
| F 237 (24)                                  | 2.624   | Bud King Const. Co.         | 449.5' Str.,Gr.            | 5/31/66             | 300 Cal.       | 7/13/66       | Winter Shutdown-93 |             |            |
| Bonner-Ovando                               |         | \$637,921.95                |                            |                     | Days           |               | 9/29/67            |             |            |
| F 237 (25)                                  | 6.575   | Washington Const. Co.       | G,GS,PMS                   | 9/28/67             | 225 Cal.       | 10/30/67      | Winter Shutdown-6  |             |            |
| Bonner-Ovando                               |         | \$985,348.20                |                            |                     | Days           |               | 12/5/67            |             |            |



# MONTHLY CONSTRUCTION REPORT - 3/31/68 (Cont'd)

## Division 11-30 - Missoula

|                                                 |       |                                        |                              |          |                  |         |      |    |    |
|-------------------------------------------------|-------|----------------------------------------|------------------------------|----------|------------------|---------|------|----|----|
| S 431 (3)<br>So. of Hamilton<br>No. & East      | 1.0   | Mahnomen Pile Drvg.<br>\$442,097.48    | G,GS,PMS,Str.                | 8/24/67  | 280 Cal.<br>Days | 9/18/67 | Good | 19 | 52 |
| F 9999 (5) U-1<br>& S 218 (10)<br>Missoula Sts. | 0.024 | Western Sign Corp.<br>\$60,395.30      | Traf. Signals,G,<br>GS & PMS | 12/28/67 | 8/1/68           | 3/27/68 | --   | 3  | -- |
| SMP 3299-67<br>Various Roads                    | ---   | Ruffier Const.Co.,Inc.<br>\$124,374.00 | Crush & Stockpile            | 10/24/67 | 100 Cal.<br>Days | 1/30/68 | Poor | -- | 45 |

## Division 12-30 - Kalispell

|                                                |       |                                       |                          |         |                  |             |                               |    |    |
|------------------------------------------------|-------|---------------------------------------|--------------------------|---------|------------------|-------------|-------------------------------|----|----|
| LSF 1-257 (2)<br>Kalispell-W. Glacier          | 1.521 | Skinner Enterprises<br>\$61,303.13    | Beautification           | 4/25/67 | 150 Cal.<br>Days | 3/4/68      | Fair                          | 4  | 3  |
| S 404 (5)<br>Kalispell-So. Loop                | 2.441 | Washington Const. Co.<br>\$357,619.62 | G,BSS & PMS              | 6/20/67 | 150 Cal.<br>Days | 7/31/67     | Winter Shutdown-41<br>11/4/67 |    |    |
| S 410 (4)<br>NW of Troy-Yaak River-<br>Rexford | 6.565 | Grant Const. Co.<br>\$377,528.99      | Aggregate Surf.<br>& PMS | 7/1/65  | 160 Cal.<br>Days | 9/21/66     | Winter Shutdown-93<br>9/21/67 |    |    |
| S 424 (3)<br>Polson-N. & W.                    | 2.775 | Zook Bros. Const.<br>\$247,960.81     | G,GS,PMS & Dr.           | 1/24/67 | 150 Cal.<br>Days | 3/21/67     | --                            | -- | 81 |
| S 424 (4)<br>Polson-N. & W.                    | 2.094 | Zook Bros. Const.<br>\$286,910.09     | G,BBS,GS & PMS           | 7/18/67 | 125 Cal.<br>Days | 8/8/67      | Winter Shutdown-56<br>11/9/67 |    |    |
| SMP 1530-01-68 &<br>SMP 2710-02-68             | ---   | Dickerson Paint Shop<br>\$17,624.00   | Clean & Paint<br>Bridges | 3/26/68 | 8/31/68          | Not Started |                               |    |    |
| Flathead River & Callahan Creek Bridges        |       |                                       |                          |         |                  |             |                               |    |    |

## DISTRICT TWO - BUTTE

### Division 21-30 - Butte

|                                                                                                                                                    |       |                                      |                                    |          |                  |             |    |    |   |
|----------------------------------------------------------------------------------------------------------------------------------------------------|-------|--------------------------------------|------------------------------------|----------|------------------|-------------|----|----|---|
| I 15-2(22)123 U-1,<br>I 115-2 (5) 126 U-1<br>& U 70 (16)<br>Butte-W., Butte-Spur,Butte-West<br>Via Iron St.-Butte                                  | 5.607 | Peter Kiewit Sons'<br>\$1,693,578.11 | PMS, Partial G,<br>GS & Structures | 11/22/67 | 250 Cal.<br>Days | 1/23/68     | -- | 11 | 6 |
| I 15-2(22)123 U-2,<br>I 115-2 (5) 126 U-2<br>& I 90-4 (15) 216 U-2<br>Butte-W. & Butte-Spur                                                        | 5.282 | Bohleen Const. Co.<br>\$42,513.50    | Fencing                            | 11/22/67 | 30 Cal.<br>Days  | Not Started |    |    |   |
| I 15-2(22)123 U-3,<br>I 115-2 (5) 126 U-3,<br>I 90-4 (15) 216 U-3<br>& U 70 (16) U-2<br>Butte-W. & Butte Spur,<br>Butte West Via Iron<br>St.-Butte | 5.607 | Skinner Enterprises<br>\$185,756.66  | Weigh Stations,<br>Sign & Light    | 2/7/68   | 60 Cal.<br>Days  | Not Started |    |    |   |



# MONTHLY CONSTRUCTION REPORT - 3/31/68 (Cont'd)

## Division 21-30 - Butte

|                                                                                                                                                     |                                          |                                                                                         |          |                  |          |                                |    |    |
|-----------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------|-----------------------------------------------------------------------------------------|----------|------------------|----------|--------------------------------|----|----|
| I-IG 15-3(8)177 U-1 6.083<br>& S 412 (6)<br>Montana City-N. & W.,<br>Montana City-E. Helena,<br>Lewis & Clark Co. Line &<br>Permanente Cement Plant | Zook Bros. Const.<br>\$2,907,061.20      | G,GS,PMS,Dr.,Sign<br>& dual 133.0', dual<br>233.5', a 294.5' &<br>a 284.5' Strs.        | 6/26/67  | 300 Cal.<br>Days | 7/25/67  | --                             | 12 | 35 |
| I-IG 15-3(8)177 U-2 5.552<br>Montana City-N. & W.                                                                                                   | Fred Strandberg Const.<br>\$39,771.20    | Fencing                                                                                 | 6/26/67  | 30 Cal.<br>Days  | 8/7/67   | --                             | -- | 32 |
| I 15-3 (15) 173 U-1 3.569<br>Clancy-N. & S.                                                                                                         | Zook Bros. Const. Co.<br>\$1,789,207.81  | G,GS,PMS,Sign &<br>Structures                                                           | 11/30/67 | 330 Cal.<br>Days | 1/22/68  | Fair                           | 6  | 14 |
| I 15-3 (15) 173 U-2 3.569<br>Clancy-N. & S.                                                                                                         | Kober Const. Co.<br>\$28,581.90          | Fencing                                                                                 | 10/30/67 | 30 Cal.<br>Days  | 12/26/67 | --                             | 2  | -- |
| LSI 15-4 (1) 183 ---<br>Lewis & Clark Co. Line-N.                                                                                                   | Nelson Bros. Const.<br>\$105,465.69      | Landscaping                                                                             | 8/24/67  | 5/31/68          | 10/6/67  | --                             | 8  | 1  |
| I 15-4 (35) 184 ---<br>Capitol Inter.-Helena                                                                                                        | Allen Electric<br>\$48,106.00            | Lighting                                                                                | 8/24/67  | 90 Cal.<br>Days  | 10/6/67  | --                             | 4  | 60 |
| F 43 (24) 50.6<br>Wisdom-Divide                                                                                                                     | Skinner Enterprises<br>\$9,342.00        | Delineation                                                                             | 10/27/67 | 60 Cal.<br>Days  | 11/21/67 | --                             | -- | 20 |
| F 43 (25) U-1 2.745<br>Wisdom-Divide                                                                                                                | F & S Contracting Co.<br>\$661,353.19    | G,GS & PMS                                                                              | 11/22/67 | 180 Cal.<br>Days | 2/28/68  | --                             | -- | -- |
| F 43 (25) U-2 ---<br>Wisdom-Divide                                                                                                                  | E.F.Matelich Const.<br>\$177,496.62      | 1-304.0' S&C                                                                            | 10/27/67 | 150 Cal.<br>Days | 1/8/68   | Good                           | 11 | 38 |
| I 90-5 (14) 275 ---<br>Three Forks-West                                                                                                             | Haggerty-Messmer Co.<br>\$294,083.48     | Dual 273.0' S&C<br>Structure                                                            | 5/23/67  | 250 Cal.<br>Days | 8/23/67  | --                             | 28 | 43 |
| I 90-5(16)272 U-1 4.359<br>& I-IG 90-6(21)275 U-1<br>Three Forks-W. & E.                                                                            | Peter Kiewit Sons' Co.<br>\$2,497,405.98 | G,GS,CSS,PMS,CP<br>Lighting, Sign, a<br>294.5', a dual 254.5'<br>& dual 200.5' S&C Str. | 6/26/67  | 400 Cal.<br>Days | 7/17/67  | Winter Shutdown-31<br>11/30/67 |    |    |
| I 90-5(16)272 U-2 & 4.359<br>I-IG 90-6(21)275 U-2<br>Three Forks-West                                                                               | Fred Strandberg Const.<br>\$27,612.06    | Fencing                                                                                 | 6/26/67  | 30 Cal.<br>Days  | 8/8/67   | --                             | -- | 27 |
| I 90-5 (17) 250 U-1 4.899<br>Cardwell-West                                                                                                          | Nilson-Smith Const.<br>\$1,779,498.92    | G,GS & PMS                                                                              | 6/26/67  | 380 Cal.<br>Days | 7/20/67  | Resumed 3/25/68                | 27 | 33 |
| I 90-5 (17) 250 U-2 ---<br>Cardwell-West                                                                                                            | Huckaba Const.<br>\$453,561.46           | Dual 206.5', a<br>dual 318.0', a dual<br>116.5' & 2-111.5' S&C Str.                     | 6/26/67  | 275 Cal.<br>Days | 7/31/67  | Good                           | 9  | 37 |
| I 90-5 (17) 250 U-3 4.899<br>Cardwell-West                                                                                                          | Pipestone Const. Co.<br>\$34,694.45      | Fencing                                                                                 | 6/26/67  | 30 Cal.<br>Days  | 8/2/67   | --                             | -- | 31 |
| U 249(17) & F 214(6)2.466<br>Broadwater to Helena<br>via Euclid Avenue                                                                              | Holland Const. Co.<br>\$630,182.65       | G,GS,PMS,Sign &<br>Dr.                                                                  | 10/25/66 | 250 Cal.<br>Days | 3/7/67   | --                             | -- | 99 |
| F 281 (19) 1.015<br>Main St.-Twin Bridges                                                                                                           | Kiely Const. Co.<br>\$455,010.34         | G,GS,PMS & Surf.                                                                        | 7/21/67  | 220 Cal.<br>Days | 9/19/67  | --                             | -- | 79 |



Division 21-30 - Butte

Division 22-30 - Bozeman

DISTRICT THREE - GREAT FALLS

### Division 31-30 - Great Falls

|                                                                               |        |                       |                             |          |             |      |    |    |
|-------------------------------------------------------------------------------|--------|-----------------------|-----------------------------|----------|-------------|------|----|----|
| I-IG 15-4(26)221 U-3                                                          | 7.233  | Nelson Bros. Const.   | Guard & Med. Rail 12/28/67  | 120 Cal. | Not Started |      |    |    |
| Craig-No. & So.                                                               |        | \$168,320.90          | & Emb. Protectors           | Days     |             |      |    |    |
| I 15-4 (28)228 U-1                                                            | 2.626  | Schultz & Lindsay     | G,GS,PMS,Dr.,4-Lane 5/23/67 | 300 Cal. | 7/14/67     | Good | 47 | 41 |
| Stickney Creek-No.                                                            |        | \$1,418,267.64        | & 2-Lane (93.0' ea.) DB's   | Days     |             |      |    |    |
| I 15-4 (28) 228 U-2                                                           | 2.626  | Bohleen Const.        | Fencing 5/23/67             | 30 Cal.  | 7/26/67     | --   | -- | 52 |
| Stickney Creek-No.                                                            |        | \$21,618.10           |                             | Days     |             |      |    |    |
| I 15-4 (32) 218                                                               | 9.932  | Nelson Bros. Const.   | Seed & Landscape 8/24/67    | 5/31/68  | 10/19/67    | --   | -- | 62 |
| Wolf Creek-No.                                                                |        | \$69,837.82           |                             |          |             |      |    |    |
| I 15-5 (23) 234 U-1                                                           | 4.502  | Zook Bros. Const. Co. | G,GS,PMS,Sign & Dr. 6/22/66 | 400 Cal. | 8/4/66      | --   | -- | 79 |
| Hardy Creek-South                                                             |        | \$3,765,841.73        |                             | Days     |             |      |    |    |
| I 15-5 (23) 234 U-3                                                           | 4.502  | Junior W. Tschache    | Fencing 6/28/66             | 30 Cal.  | 8/30/66     | --   | -- | 53 |
| Hardy Creek-South                                                             |        | \$43,406.10           |                             | Days     |             |      |    |    |
| I-IG 15-5 (33) 237                                                            | ---    | Sletten Const. Co.    | Dual 739.17' S&C 3/22/66    | 425 Cal. | 4/18/66     | --   | -- | 96 |
| Hardy Creek-South                                                             |        | \$897,808.05          | Str.                        | Days     |             |      |    |    |
| I 15-5 (36) 267 &                                                             | 11.210 | Rainbow Elec. Co.     | Lighting 3/28/67            | 120 Cal. | 8/8/67      | --   | -- | 98 |
| I 315-5 (4) 268                                                               |        | \$154,247.74          |                             | Days     |             |      |    |    |
| Gore Hill-Emerson Jct.<br>& Great Falls Spur                                  |        |                       |                             |          |             |      |    |    |
| I 15-5 (46) 271,                                                              | 5.797  | Roberts & Anderson    | Seed & Landscape 2/28/68    | 10/31/68 | Not Started |      |    |    |
| I 315-5 (6) 272                                                               |        | \$217,056.53          |                             |          |             |      |    |    |
| & F 388 (10)                                                                  |        |                       |                             |          |             |      |    |    |
| Gore Hill-Emerson Jct.,<br>Great Falls Spur & Sun River-<br>10th Avenue South |        |                       |                             |          |             |      |    |    |



MONTHLY CONSTRUCTION REPORT - 3/31/68 (Cont'd)Division 31-30 - Great Falls

|                         |        |                     |                   |          |          |          |                   |    |    |
|-------------------------|--------|---------------------|-------------------|----------|----------|----------|-------------------|----|----|
| F 64 (13)               | 0.227  | N.L. Garrick Const. | Struc. Drainage   | 11/28/67 | 120 Cal. | 1/24/68  | Good              | 15 | 30 |
| Great Falls-Armington   |        | \$100,042.02        |                   |          | Days     |          |                   |    |    |
| ROW F 73 (4)            | 11.121 | Bohleen Const.      | Fencing           | 11/21/67 | 60 Cal.  | 3/4/68   | Poor              | 3  | 10 |
| Riceville-Armington     |        | \$21,519.00         |                   |          | Days     |          |                   |    |    |
| F 73 (5) U-1            | 11.121 | F&S Contracting Co. | G,GS,PMS          | 9/28/67  | 280 Cal. | 10/16/67 | Winter Shutdown-6 |    |    |
| Riceville-Armington     |        | \$1,626,464.47      |                   |          | Days     |          | 11/24/67          |    |    |
| F 73 (5) U-2            | ---    | Waddell Const. Co.  | a 164.0', 181.5', | 10/27/67 | 200 Cal. | 11/10/67 | Good              | 16 | 43 |
| Riceville-Armington     |        | \$388,191.41        | 163.0' & 158.0'   |          | Days     |          |                   |    |    |
|                         |        |                     | S&C Strs.         |          |          |          |                   |    |    |
| U 224 (13)              | 0.414  | Rainbow Elec. Co.   | Lighting          | 7/21/67  | 90 Cal.  | 7/31/67  | --                | -- | 22 |
| Central Ave.W.-Gt.Falls |        | \$21,581.20         |                   |          | Days     |          |                   |    |    |

Division 32-30 - Havre

|                      |        |                         |                  |          |          |             |                    |    |    |
|----------------------|--------|-------------------------|------------------|----------|----------|-------------|--------------------|----|----|
| LSI 15-8 (2) 387     | ---    | N.L. Garrick Const.     | Rest Area Beaut. | 2/21/67  | 180 Cal. | 4/17/67     | Winter Shutdown-92 |    |    |
| Sweetgrass           |        | \$101,589.65            |                  |          | Days     |             | 10/24/67           |    |    |
| F 152(9) & S 217(2)  | 6.685  | Schultz & Lindsay       | G,GS,BSS & PMS   | 7/21/67  | 250 Cal. | 10/9/67     | Resumed 3/12/67    |    |    |
| Harlem-Dodson        |        | \$995,136.69            |                  |          | Days     |             | Good               | 20 | 30 |
| & Zurich-No.         |        |                         |                  |          |          |             |                    |    |    |
| F 190 (8)            | 5.858  | Hilde Const. Co.        | G,GS,PMS & Dr.   | 11/22/66 | 200 Cal. | 5/9/67      | Winter Shutdown-74 |    |    |
| Birch Creek-Browning |        | \$616,318.09            |                  |          | Days     |             | 10/20/67           |    |    |
| ROW S 193 (8)        | 9.557  | Bob Clark & Son Fencing | Fencing          | 11/21/67 | 90 Cal.  | Not Started |                    |    |    |
| Valier-Cut Bank      |        | \$20,908.20             |                  |          | Days     |             |                    |    |    |
| S 193 (10)           | 9.557  | Peter Kiewit Sons' Co.  | G,GS,PMS &       | 9/26/67  | 180 Cal. | 10/9/67     | Resumed 2/26/68    |    |    |
| Valier-Cut Bank      |        | \$779,953.39            | a 91.5' Str.     |          | Days     |             | Good               | 16 | 7  |
| S 222(6) & S 245(3)  | 12.509 | Holland Const. Co.      | 101.5' S&C Str.  | 8/22/67  | 120 Cal. | 9/29/67     | Winter Shutdown-25 |    |    |
| Gildford-No. & So.   |        | \$250,653.68            | & Apprs.         |          | Days     |             | 10/26/67           |    |    |
| S 237 (6)            | 5.339  | Winslow Const. Co.      | G,GS,PMS,Dr. &   | 5/23/67  | 150 Cal. | 6/19/67     | Winter Shutdown-82 |    |    |
| Oilmont-East         |        | \$394,706.12            | a 70' S&C Str.   |          | Days     |             | 11/1/67            |    |    |

DISTRICT FOUR - GLENDIVEDivision 41-30 - Glendive

|                         |        |                      |                    |          |          |             |                    |    |    |
|-------------------------|--------|----------------------|--------------------|----------|----------|-------------|--------------------|----|----|
| S 15(15), S 128(6),     | 36.394 | Francis M. Tindall   | Seal Coating       | 3/26/68  | 8/31/68  | Not Started |                    |    |    |
| S 302(20) & S 428(4)    |        | \$77,674.00          |                    |          |          |             |                    |    |    |
| Poplar-Flaxville,Wibaux |        |                      |                    |          |          |             |                    |    |    |
| No.,Terry-Brockway &    |        |                      |                    |          |          |             |                    |    |    |
| Wagner So. to Malta E.  |        |                      |                    |          |          |             |                    |    |    |
| F-FG 86 (30)            | 5.281  | Richardson Const.    | G,BBS,PMS & a      | 5/23/67  | 210 Cal. | 6/21/67     | Winter Shutdown-61 |    |    |
| Miles City-No.Dak.Line  |        | \$786,389.86         | 213.0' PC Overpass |          | Days     |             | 11/15/67           |    |    |
| F 86 (32)               | 6.442  | Richardson Const.    | G,GS,BSS,PMS & D   | 10/25/66 | 250 Cal. | 4/10/67     | Winter Shutdown-56 |    |    |
| Miles City-No.Dak.Line  |        | \$679,049.68         |                    |          | Days     |             | 11/8/67            |    |    |
| I 94-6 (10) 213         | 0.381  | Sletten Const. Co.   | 2,013' S&C Str.    | 5/24/66  | 450 Cal. | 6/22/66     | Good               | 20 | 88 |
| Glendive-E. & W.        |        | \$1,559,034.45       |                    |          | Days     |             |                    |    |    |
| I-IG 94-6(12)212 U-1    | 1.609  | Brasel & Sims Const. | G & Dr.            | 1/26/67  | 200 Cal. | 5/5/67      | Winter Shutdown-89 |    |    |
| Glendive-E. & W.        |        | \$775,309.36         |                    |          | Days     |             | 11/18/67           |    |    |



# MONTHLY CONSTRUCTION REPORT - 3/31/68 (Cont'd)

## Division 41-30 - Glendive

|                            |                      |                          |          |          |             |                   |    |    |
|----------------------------|----------------------|--------------------------|----------|----------|-------------|-------------------|----|----|
| I-IG 94-6(12)212 U-2 1.012 | Walter Mackin & Son  | Fencing                  | 1/24/67  | 30 Cal.  | Not Started |                   |    |    |
| Glendive-E. & W.           | \$5,881.50           |                          |          | Days     |             |                   |    |    |
| I 94-6 (13) 213 ---        | Sletten Const. Co.   | 1,973.0' S&C             | 1/24/67  | 425 Cal. | 2/3/67      | Fair              | 14 | 82 |
| Glendive-E. & W.           | \$1,518,248.38       | Str.                     |          | Days     |             |                   |    |    |
| I-IG 94-6(14)209 U-1 8.470 | Northern Improvement | G,GS,PMS,Sign &          | 10/27/67 | 400 Cal. | 11/10/67    | Winter Shutdown-1 |    |    |
| & U 199 (8)                | \$2,919,399.90       | a dual 219.0' Str.       |          | Days     |             | 11/18/67          |    |    |
| Glendive-E. & W. &         |                      |                          |          |          |             |                   |    |    |
| Merrill Ave.-Glendive      |                      |                          |          |          |             |                   |    |    |
| I-IG 94-6(14)209 U-2 ---   | Northern Improvement | 2-188.0',1-279.5'        | 9/28/67  | 330 Cal. | 11/16/67    | Good              | 16 | 6  |
| Glendive-E. & W.           | \$757,378.13         | 2-142.0',1-289.5' and    |          | Days     |             |                   |    |    |
|                            |                      | 2-255.0' S&C Strs.       |          |          |             |                   |    |    |
| I-IG 94-6(14)209 U-3 ---   | Northern Improvement | 2-780.6' S&C Str.        | 9/28/67  | 300 Cal. | 11/7/67     | Good              | 14 | 19 |
| Glendive-E. & W.           | \$728,681.64         |                          |          | Days     |             |                   |    |    |
| I-IG 94-6(14)209 U-4 ---   | Sletten Const. Co.   | 1-352.5',1-dual          | 10/27/67 | 270 Cal. | 12/4/67     | Fair              | 9  | 23 |
| Glendive-E. & W.           | \$518,765.77         | 228' & 1-213.0' S&C Str. |          | Days     |             |                   |    |    |
| I-IG 94-6(14)209 U-5 6.697 | U. S. Steel Corp.    | Fencing                  | 10/27/67 | 30 Cal.  | Not Started |                   |    |    |
| Glendive-E. & W.           | \$104,217.57         |                          |          | Days     |             |                   |    |    |
| F 246 (18) 0.50            | Sletten Const. Co.   | 267.0' Steel Brdg.       | 8/24/67  | 225 Cal. | 9/27/67     | Resumed 3/22/68   |    |    |
| Circle-Glendive            | \$109,131.30         | (Widening)               |          | Days     |             | Poor              | 3  | 25 |

## Division 42-30 - Wolf Point

|                                    |                        |                   |          |          |             |                    |    |    |
|------------------------------------|------------------------|-------------------|----------|----------|-------------|--------------------|----|----|
| S 15 (14) 6.987                    | Gus M. Albert,Contr.   | G,GS,PMS & Dr.    | 5/23/67  | 150 Cal. | 7/20/67     | Winter Shutdown-74 |    |    |
| Poplar-Flaxville                   | \$258,035.45           |                   |          | Days     |             | 11/14/67           |    |    |
| CJF 84(1), CJF 155(1)1.261         | Zekay, Inc.            | Screening         | 6/26/67  | 5/31/68  | Not Started |                    |    |    |
| CJF 240(1) & CJF 333(1)            | \$13,109.50            |                   |          |          |             |                    |    |    |
| W. of Wolf Point-N.Dak.            |                        |                   |          |          |             |                    |    |    |
| Line,Glasgow-W. & Grassrange-Malta |                        |                   |          |          |             |                    |    |    |
| F 142(15) & F 148(11) 7.595        | Strandberg Const.      | Guard Rail,Widen  | 10/27/67 | 7/15/68  | 3/11/68     | Fair               | 3  | 1  |
| Malta-Saco & Saco-E.               | \$143,761.08           | Bridge End Apprs. |          |          |             |                    |    |    |
|                                    |                        | Delineators &     |          |          |             |                    |    |    |
|                                    |                        | 2-90.0' Strs.     |          |          |             |                    |    |    |
| S 387 (3) ---                      | N.A.Nelson Const.Co.   | 1,056.0' S&C      | 6/20/67  | 325 Cal. | 8/1/67      | Suspend            | 29 | 52 |
| Sprole Siding-So.                  | \$1,270,555.64         | Bridge & Apprs.   |          | Days     |             | 11/30/67           |    |    |
| S 429 (3) 7.107                    | Hilde Const. Co., Inc. | G,GS & PMS        | 12/28/67 | 200 Cal. | Not Started |                    |    |    |
| SE of Wolf Point                   |                        |                   |          |          |             |                    |    |    |
| to Hungrey Creek                   |                        |                   |          |          |             |                    |    |    |
| S 438 (3) 10.307                   | Gus M. Albert,Contr.   | G,GS & PMS        | 10/24/67 | 180 Cal. | 11/6/67     | Resumed 3/25/68    |    |    |
| Bainville-N.                       | \$682,347.93           |                   |          | Days     |             | Good               | 12 | 5  |
| & West-Froid                       |                        |                   |          |          |             |                    |    |    |

## DISTRICT FIVE - BILLINGS

### Division 51-30 - Billings

|                                          |                |                   |        |          |         |    |    |    |
|------------------------------------------|----------------|-------------------|--------|----------|---------|----|----|----|
| LSI 90-8 (3) 443, 6.411                  | Spragues, Inc. | Sprinklers, Land- | 4/4/67 | 120 Cal. | 5/18/67 | -- | -- | 53 |
| I 90-8(41)444 & LSF 2-228(2)\$233,818.01 |                | scaping & Seed    |        | Days     |         |    |    |    |
| Billings Interchange to Highway U.S. 87  |                |                   |        |          |         |    |    |    |



# MONTHLY CONSTRUCTION REPORT - 3/31/68 (Cont'd)

## Division 51-30 - Billings

|                                                          |                        |                                                        |         |               |             |                             |     |    |
|----------------------------------------------------------|------------------------|--------------------------------------------------------|---------|---------------|-------------|-----------------------------|-----|----|
| I 90-8(37)447, ---                                       | Midland Elec. Co.      | Lighting                                               | 8/24/67 | 90 Cal. Days  | 11/2/67     | Poor                        | 6   | 14 |
| I 90-8 (46) 452 & F 187 (15)                             | \$49,275.00            |                                                        |         |               |             |                             |     |    |
| So. 27th St. Inter. & the Lockwood Flats Inter.-Billings |                        |                                                        |         |               |             |                             |     |    |
| I 90-8(45)443 ---                                        | Midland Elec. Co.      | Lighting & Sign                                        | 8/24/67 | 120 Cal. Days | 10/16/67    | Fair                        | 6   | 22 |
| F 228 (23) & S 192 (8)                                   | \$106,416.30           |                                                        |         |               |             |                             |     |    |
| W. Billings Inter.                                       |                        |                                                        |         |               |             |                             |     |    |
| I 90-8(55)455 U-1 6.012                                  | Peter Kiewit Sons' Co. | Grading                                                | 3/27/68 | 275 Cal. Days | Not Started |                             |     |    |
| Pinehill-Pryor Creek                                     | \$2,232,413.21         |                                                        |         |               |             |                             |     |    |
| I 90-8(55)455 U-2 ---                                    | W. P. Roscoe           | Structures                                             | 3/27/68 | 275 Cal. Days | Not Started |                             |     |    |
| Pinehill-Pryor Creek                                     | \$492,628.78           |                                                        |         |               |             |                             |     |    |
| I 90-8(55)455 U-3 6.012                                  | Walter Mackin          | Fencing                                                | 3/27/68 | 30 Cal. Days  | Not Started |                             |     |    |
| Pinehill-Pryor Creek                                     | \$39,965.50            |                                                        |         |               |             |                             |     |    |
| I 94-1 (13) 7 U-1 7.401                                  | S. Birch, Inc.         | G,GS,PMS,Dr. & Structures                              | 9/27/66 | 300 Cal. Days | 11/4/66     | Winter Shutdown-79 11/28/67 |     |    |
| & S 422 (4)                                              | \$1,744,966.83         |                                                        |         |               |             |                             |     |    |
| Huntley-Ballantine                                       |                        |                                                        |         |               |             |                             |     |    |
| I 94-1 (13) 7 U-2 6.542                                  | Kober Const. Co.       | Fencing                                                | 9/27/66 | 30 Cal. Days  | 11/18/66    | --                          | --  | 87 |
| Huntley-Ballantine                                       | \$34,949.00            |                                                        |         |               |             |                             |     |    |
| I-IG 94-1(17)13 U-1 23.152                               | S. Birch, Inc.         | G,GS,PMS,Sign & 2-111.5' S&C Strs.                     | 9/28/67 | 300 Cal. Days | 11/16/67    | Good                        | 162 | 21 |
| & I 94-1 (19) 1                                          | \$2,971,294.12         |                                                        |         |               |             |                             |     |    |
| Pinehill-Ballantine & Ballantine-Pompey's Pillar         |                        |                                                        |         |               |             |                             |     |    |
| I-IG 94-1(17)13 U-2 ---                                  | Riklin Const. Co.      | 2-128.0',1-60.0' & 1-461.7' S&C Strs.                  | 9/28/67 | 270 Cal. Days | 10/18/67    | Poor                        | 5   | 22 |
| Ballantine-Pompey's Pillar                               | \$563,877.08           |                                                        |         |               |             |                             |     |    |
| I-IG 94-1(17)13 U-3 ---                                  | Riklin Const. Co.      | 2-153.5',123.0', 1-276.0',1-259.0' & 1-75.0' S&C Strs. | 9/28/67 | 270 Cal. Days | 11/7/67     | Good                        | 9   | 14 |
| Ballantine-Pompey's Pillar                               | \$466,134.41           |                                                        |         |               |             |                             |     |    |
| I-IG 94-1(17)13 U-4 10.469                               | Fred Strandberg Const. | Fencing                                                | 9/28/67 | 30 Cal. Days  | 10/19/67    | Good                        | 5   | 44 |
| Ballantine-Pompey's Pillar                               | \$68,022.12            |                                                        |         |               |             |                             |     |    |
| I 94-2 (12) 67 9.900                                     | Nelson Bros. Const.    | Seed & Landscape                                       | 8/24/67 | 5/31/68       | 10/13/67    | --                          | --  | 50 |
| Hysham-East                                              | \$7,642.68             |                                                        |         |               |             |                             |     |    |
| LSF 106 (1) ---                                          | Long Const. Co.,Inc.   | Safety Rest Area                                       | 12/1/67 | 150 Cal. Days | 12/11/67    | Fair                        | 5   | 16 |
| Red Lodge-Rockvale                                       | \$80,561.55            |                                                        |         |               |             |                             |     |    |
| F 106 (12) & 9.663                                       | Holland Construction   | G,GS,PMS,Widen of one 137.33' CB Str.                  | 2/28/68 | 210 Cal. Days | 3/13/68     | Fair                        | 29  | 1  |
| F 107 (12)                                               | \$1,147,833.68         |                                                        |         |               |             |                             |     |    |
| Red Lodge-Rockvale & Bridger-Laurel                      |                        |                                                        |         |               |             |                             |     |    |
| F 296 (17) 0.845                                         | Empire Sand & Gravel   | G,Dr.,GS,PMS,D & Beautification                        | 5/23/67 | 200 Cal. Days | 6/27/67     | --                          | --  | 68 |
| Billings-Lavina                                          | \$339,626.61           |                                                        |         |               |             |                             |     |    |
| F 296 (18) 1.034                                         | Midland Elec. Co.      | Lighting                                               | 9/28/67 | 60 Cal. Days  | 11/15/67    | --                          | --  | 1  |
| Billings-27th St. SE                                     | \$27,950.50            |                                                        |         |               |             |                             |     |    |
| ROW S 322 (8) 7.632                                      | George Rakes, Inc.     | Fencing                                                | 6/20/67 | 30 Cal. Days  | 8/1/67      | --                          | --  | 90 |
| Hardin-Sarpy                                             | \$20,596.65            |                                                        |         |               |             |                             |     |    |



MONTHLY CONSTRUCTION REPORT - 3/31/68 (Cont'd)Division 51-30 - Billings

|                           |       |                       |                     |         |          |          |                  |    |    |
|---------------------------|-------|-----------------------|---------------------|---------|----------|----------|------------------|----|----|
| S 322 (9)                 | 7.632 | Maronick Const. Co.   | G,GS,PMS & one      | 6/20/67 | 150 Cal. | 7/31/67  | --               | 15 | 56 |
| Hardin-Sarpy              |       | \$791,583.24          | 91.5' S&C Str.      |         | Days     |          |                  |    |    |
| S 367 (5)                 | 0.825 | Husman Bros., Inc.    | G,GS,PMS,Dr. &      | 9/27/66 | 300 Cal. | 10/20/66 | Good             | 90 | 80 |
| Custer-Myers Brgd.-Hysham |       | \$646,836.60          | Strs. & Apprs       |         | Days     |          |                  |    |    |
| U 386 (8)                 | ---   | Yellowstone Elec. Co. | Lighting            | 8/24/67 | 90 Cal.  | 2/27/68  | Good             | 4  | 87 |
| Billings-13th St.         |       | \$11,366.95           |                     |         | Days     |          |                  |    |    |
| S 433 (3)                 | 7.882 | R.J.Studer & Sons Co. | G,GS,PMS & 1-35.0'  | 7/18/67 | 225 Cal. | 8/15/67  | Winter Shutdown- | 50 |    |
| Laurel-No.                |       | \$635,740.69          | & 1-151.5' S&C Str. |         | Days     |          | 12/13/67         |    |    |

Division 52-30 - Miles City

|                             |       |                       |                  |          |          |             |                  |    |   |
|-----------------------------|-------|-----------------------|------------------|----------|----------|-------------|------------------|----|---|
| F 47(5) & F 198(8)          | ---   | Richardson Const. Co. | Flasher, Install | 11/22/67 | 100 Cal. | Not Started |                  |    |   |
| Broadus-Olive &             |       | \$42,439.53           | G,GS,RMS & Traf. |          | Days     |             |                  |    |   |
| Ekalaka-Baker               |       |                       | Signals & Sign   |          |          |             |                  |    |   |
| I-IG 94-5(7)174 U-1         | 6.540 | Wickens Bros.         | G & Minor Items  | 2/28/68  | 300 Cal. | 3/26/68     | --               | 20 | 0 |
| Terry-Fallon                |       | \$978,010.65          |                  |          | Days     |             |                  |    |   |
| I-IG 94-5(7)174 U-2         | 6.540 | Walter Mackin & Son   | Fencing          | 2/28/68  | 30 Cal.  | Not Started |                  |    |   |
| Terry-Fallon                |       | \$39,469.00           |                  |          | Days     |             |                  |    |   |
| CJF 135 (1)                 | 0.397 | Empire Sand & Gravel  | Screening        | 6/26/67  | 5/31/68  | Not Started |                  |    |   |
| Forsyth-Miles City          |       | \$4,463.00            |                  |          |          |             |                  |    |   |
| S 259 (4)                   | ---   | Chas M.Smith,Contr.   | 682.03' S&C Str. | 11/21/67 | 350 Cal. | 2/13/68     | Poor             | 9  | 4 |
| Rosebud-Cartersville & East |       | \$496,430.93          |                  |          | Days     |             |                  |    |   |
| F 407 (3)                   | 8.767 | Brasel & Sims Const.  | G,GS & PMS       | 6/26/67  | 250 Cal. | 7/19/67     | Winter Shutdown- | 58 |   |
| Wyoming Line-Biddle         |       | \$779,023.20          |                  |          | Days     |             | 11/27/67         |    |   |
| Broadus                     |       |                       |                  |          |          |             |                  |    |   |

DISTRICT SIX - LEWISTOWNDivision 61-30 - Lewistown

|                                |       |                       |                   |          |          |             |                  |    |    |
|--------------------------------|-------|-----------------------|-------------------|----------|----------|-------------|------------------|----|----|
| S 6(9), S 154(6),              |       | Empire Sand & Gravel  | Seal Coating      | 3/26/68  | 8/31/68  | Not Started |                  |    |    |
| S 263(4), S 362(8)             | 25.06 | \$49,723.00           |                   |          |          |             |                  |    |    |
| Townsend-Canyon Ferry          |       |                       |                   |          |          |             |                  |    |    |
| Clasoil,Columbus S.E. Ryegate- |       |                       |                   |          |          |             |                  |    |    |
| North & Lame Deer, Colstrip    |       |                       |                   |          |          |             |                  |    |    |
| F 8 (15)                       | 6.513 | R.J.Sundling & Son,   | G,GS,PMS & Dr.    | 10/25/66 | 280 Cal. | 2/28/67     | Winter Shutdown- | 73 |    |
| White Sulphur Sprgs.           |       | Inc. & R.J.Sundling   |                   |          | Days     |             | 12/11/67         |    |    |
| Harlowton                      |       | \$647,696.82          |                   |          |          |             |                  |    |    |
| F 26(8), F 333(33)             | ---   | Skinner Enterprises   | Traf.Cont.Devices | 3/28/67  | 45 Cal.  | 11/21/67    | --               | -- | 99 |
| F 33(7) & F 235(34)            |       | \$9,228.87            |                   |          | Days     |             |                  |    |    |
| Jcts. N. of Grassrange,        |       |                       |                   |          |          |             |                  |    |    |
| W. of Roundup, W. of Moore     |       |                       |                   |          |          |             |                  |    |    |
| & East of Roy                  |       |                       |                   |          |          |             |                  |    |    |
| S 42 (9)                       | 6.643 | Yonker, Inc.          | G & GS            | 11/21/67 | 150 Cal. | Not Started |                  |    |    |
| Jordan-NW                      |       | \$338,941.94          |                   |          | Days     |             |                  |    |    |
| F 108 (13)                     | 1.739 | R.J.Studer & Sons Co. | G,GS & PMS        | 9/28/67  | 150 Cal. | 11/14/67    | Resumed 3/6/68   |    |    |
| Billings-Roundup               |       | \$324,942.08          |                   |          | Days     |             | Fair             | 22 | 31 |



MONTHLY CONSTRUCTION REPORT - 3/31/68 (Cont'd)Division 61-30 - Lewistown

|                   |       |                      |                  |         |          |             |                    |    |    |
|-------------------|-------|----------------------|------------------|---------|----------|-------------|--------------------|----|----|
| F 247 (20)        | 1.022 | Harry Norgaard Co.   | G,GS & RMS       | 6/26/67 | 90 Cal.  | 8/1/67      | Winter Shutdown-70 |    |    |
| Jordan-Circle     |       | \$176,257.28         |                  |         | Days     |             | 11/13/67           |    |    |
| F 256 (24) U-1    | 9.754 | Hilde Const.Co.,Inc. | G,GS & PMS       | 8/24/67 | 250 Cal. | 9/19/67     | Resumed 3/4/68     |    |    |
| Grassrange-Jordan |       | \$1,246,626.92       |                  |         | Days     |             | Good               | 32 | 32 |
| F 256 (24) U-2    | ---   | F.L.Flynn Company    | 131.5' S&C Str.  | 8/24/67 | 100 Cal. | 11/8/67     | Resumed 3/28/68    |    |    |
| Grassrange-Jordan |       | \$69,362.64          |                  |         | Days     |             | --                 | 5  | 58 |
| F 256 (27)        | 0.246 | Francis M. Tindall   | SPP & 91.5' S&C  | 6/26/67 | 150 Cal. | 8/9/67      | --                 | 4  | 62 |
| Grassrange-Jordan |       | \$145,635.43         | Str.             |         | Days     |             |                    |    |    |
| SMP 1999-68       | ---   | Empire Sand & Gravel | Crush & Stockpl. | 3/26/68 | 60 Cal.  | Not Started |                    |    |    |
| Various Roads     |       | \$40,257.00          |                  |         | Days     |             |                    |    |    |



MONTHLY PROGRESS REPORT  
DIRECT FEDERAL CONSTRUCTION  
MONTANA

April 1, 1968

| Project                               | Location                                                                                                                           | Length                | Type Work                                                                  | % Work Completed and Est. Completion Date | Percent Time Used | Contractor and Contract Amount                                                              |
|---------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|-----------------------|----------------------------------------------------------------------------|-------------------------------------------|-------------------|---------------------------------------------------------------------------------------------|
| FHP 9-1(4)                            | 15 miles east of St. Regis easterly 5.346 miles along the southerly bank of the Clark Fork River to a junction with US Highway 10A | 5.346                 | Gr., select surf.                                                          | 91<br>May/68                              | 87                | Bud King Construction Company<br>\$574,470.00                                               |
| FHP 45-3(1)<br>45-2(1), ERFO<br>41(2) | SH 499, 33 miles southerly of Ennis easterly 23 miles to the Duck Creek Wye thence southerly on US 287 to West Yellowstone         | 7.4<br>(Intermittent) | Grading, base, bit. paving<br>Winter shutdown                              | 92<br>July/68                             | 80                | Robert V. Burggraf Company<br>\$593,677.00                                                  |
| FHP 57-1(1)                           | Begins approximately 10 miles easterly of Libby, Montana and extends easterly 4.528 miles along the river bank                     | 4.5                   | Grade, base, bit. plt. mix, bridge<br>Suspended - minor painting remaining | 99<br>June/68                             | 104               | N. A. Nelson Construction Company<br>\$1,663,354.25                                         |
| ERFO 44(3)                            | US 2, Essex - Summit, 29 miles east and south of West Glacier                                                                      | 0.141                 | Bridge                                                                     | 75<br>Sept/68                             | 47                | E. F. Matelich Construction Company<br>\$555,876.00                                         |
| ERFO 44(4)                            | US 2, begins 24 miles southeast of West Glacier, 2.8 miles southeast to the Walton Ranger Station                                  | 2.975                 | Gr., base, bit. plt. mix<br>Winter shutdown                                | 7<br>Oct/68<br>December 12, 1967          | 7                 | N. L. Garrick Construction Company<br>Huson Logging Company (joint venture)<br>\$571,505.50 |



MONTANA HIGHWAY COMMISSION  
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT  
Month Ending - April 30, 1968

CCLC 22722994 WF

| Project Number<br>and Location                                                   | Mileage | Contractor and<br>Bid Price            | Type                                     | Contract<br>Awarded | Date<br>Compl.   | Work<br>Began | Pro-<br>gress                 | Men<br>Emp. | %<br>Comp. |
|----------------------------------------------------------------------------------|---------|----------------------------------------|------------------------------------------|---------------------|------------------|---------------|-------------------------------|-------------|------------|
| <u>DISTRICT ONE - MISSOULA</u>                                                   |         |                                        |                                          |                     |                  |               |                               |             |            |
| <u>Division 11-30 - Missoula</u>                                                 |         |                                        |                                          |                     |                  |               |                               |             |            |
| I-IG 90-1(33)54 U-3<br>Superior-East                                             | ---     | Clair Boulet Const. Co.<br>\$2,849.50  | Cattle Guard<br>& Gate                   | 3/27/68             | 60 Cal.<br>Days  | Not Started   |                               |             |            |
| LSI 90-2 (2) 105<br>Van Buren Inter. in<br>Missoula-Bonner Sec.                  | ---     | Nelson Bros. Const. Co.<br>\$81,154.52 | Landscaping                              | 8/24/67             | 5/31/68          | 10/2/67       | --                            | --          | 27         |
| I 90-2 (34) 104<br>Umlin Ave.-Inter-<br>change-Clark Fork                        | 0.760   | N. L. Garrick Const.<br>\$129,805.94   | Storm Sewer                              | 7/21/67             | 120 Cal.<br>Days | 8/30/67       | --                            | --          | 84         |
| I 90-2 (40) 102 &<br>I 90-2 (41) 104<br>Grant Creek & Orange<br>St. Interchanges | ---     | Allen Electric<br>\$30,696.50          | Lighting                                 | 9/28/67             | 90 Cal.<br>Days  | Not Started   |                               |             |            |
| I 90-2 (43) 95<br>W. Missoula<br>to Bonner                                       | 16.972  | Nelson Bros. Const.<br>\$86,655.56     | Landscape,<br>Sprinkling Sys.,<br>& Seed | 2/28/68             | 10/31/68         | Not Started   |                               |             |            |
| F 215 (16) U-1<br>Lolo-Missoula                                                  | 7.488   | Zook Bros. Const.<br>\$2,159,556.90    | G,GS,PMS & Dr.                           | 11/23/66            | 300 Cal.<br>Days | 12/1/66       | Fair                          | 30          | 76         |
| F 215 (16) U-2<br>Lolo-Missoula                                                  | ---     | Mahnomen Pile Drvg.<br>\$294,764.78    | Structure                                | 11/7/66             | 200 Cal.<br>Days | 9/13/67       | Fair                          | 11          | 75         |
| F 215 (17)<br>Jcts. of Hwys.<br>93 & 12 & County Road                            | ---     | Rainbow Elec. Co.<br>\$10,691.80       | Lighting                                 | 7/26/67             | 30 Cal.<br>Days  | 8/14/67       | --                            | --          | 31         |
| UF 219 (27)<br>Missoula-Broadway<br>St. & Northwest                              | 2.236   | M & S Construction<br>\$714,446.28     | G,GS & PMS                               | 8/24/67             | 180 Cal.<br>Days | 10/2/67       | Fair                          | 24          | 37         |
| F 219 (29),<br>S-SG 224(6) & S 224(10)<br>Reserve St.-Inter.<br>& W. of Missoula | 1.807   | Washington Const. Co.<br>\$417,459.50  | G,GS,PMS & Light                         | 10/27/67            | 150 Cal.<br>Days | 11/24/67      | Resumed<br>2/27/68            | 25          | 53         |
| US-USG 224 (5)<br>Reserve St.-W. of Msla.                                        | ---     | Hightower & Lubrecht<br>\$224,458.08   | Structure                                | 12/16/66            | 240 Cal.<br>Days | 3/2/67        | Fair                          | 4           | 92         |
| ROW F 237 (23)<br>Bonner-Ovando                                                  | 6.575   | Donald L. Mogan<br>\$1,623.75          | Fencing                                  | 9/26/67             | 30 Cal.<br>Days  | 10/24/67      | Good                          | 3           | 99         |
| F 237 (24)<br>Bonner-Ovando                                                      | 2.624   | Bud King Const. Co.<br>\$637,921.95    | 449.5' Str.,Gr.                          | 5/31/66             | 300 Cal.<br>Days | 7/13/66       | Winter Shutdown-93<br>9/29/67 |             |            |
| F 237 (25)<br>Bonner-Ovando                                                      | 6.575   | Washington Const.Co.<br>\$985,348.20   | G,GS,PMS                                 | 9/28/67             | 225 Cal.<br>Days | 10/30/67      | Resumed<br>4/1/68             | 21          | 21         |



MONTHLY CONSTRUCTION REPORT - 4/30/68 (Cont'd)Division 11-30 - Missoula

|                                                 |       |                                        |                               |          |                  |         |      |    |    |
|-------------------------------------------------|-------|----------------------------------------|-------------------------------|----------|------------------|---------|------|----|----|
| S 431 (3)<br>So. of Hamilton<br>No. & East      | 1.0   | Mahnomen Pile Drvg.<br>\$442,097.48    | G,GS,PMS,Str.                 | 8/24/67  | 280 Cal.<br>Days | 9/18/67 | Good | 10 | 74 |
| F 9999 (5) U-1<br>& S 218 (10)<br>Missoula Sts. | 0.024 | Western Sign Corp.<br>\$60,395.30      | Traf. Signals, G,<br>GS & PMS | 12/28/67 | 8/1/68           | 3/27/68 | Good | 3  | 27 |
| SMP 3299-67<br>Various Roads                    | ---   | Ruffier Const.Co.,Inc.<br>\$124,374.00 | Crush & Stockpile             | 10/24/67 | 100 Cal.<br>Days | 1/30/68 | Good | 22 | 82 |

Division 12-30 - Kalispell

|                                                                               |       |                                       |                          |         |                  |             |                               |    |    |
|-------------------------------------------------------------------------------|-------|---------------------------------------|--------------------------|---------|------------------|-------------|-------------------------------|----|----|
| LSF 1-257 (2)<br>Kalispell-W. Glacier                                         | 1.521 | Skinner Enterprises<br>\$61,303.13    | Beautification           | 4/25/67 | 150 Cal.<br>Days | 3/4/68      | Fair                          | 6  | 37 |
| S 404 (5)<br>Kalispell-So. Loop                                               | 2.441 | Washington Const. Co.<br>\$357,619.62 | G,BSS & PMS              | 6/20/67 | 150 Cal.<br>Days | 7/31/67     | Resumed<br>5/1/68             | 3  | 41 |
| S 410 (4)<br>NW of Troy-Yaak River-<br>Rexford                                | 6.565 | Grant Const. Co.<br>\$377,528.99      | Aggregate Surf.<br>& PMS | 7/1/65  | 160 Cal.<br>Days | 9/21/66     | Winter Shutdown-93<br>9/21/67 |    |    |
| S 424 (3)<br>Polson-N. & W.                                                   | 2.775 | Zook Bros. Const.<br>\$247,960.81     | G,GS,PMS & Dr.           | 1/24/67 | 150 Cal.<br>Days | 3/21/67     | --                            | -- | 81 |
| S 424 (4)<br>Polson-N. & W.                                                   | 2.094 | Zook Bros. Const.<br>\$286,910.09     | G,BBS,GS & PMS           | 7/18/67 | 125 Cal.<br>Days | 8/8/67      | Resumed<br>4/23/68            | 19 | 89 |
| SMP 1530-01-68 &<br>SMP 2710-02-68<br>Flathead River & Callahan Creek Bridges | ---   | Dickerson Paint Shop<br>\$17,624.00   | Clean & Paint<br>Bridges | 3/26/68 | 8/31/68          | Not Started |                               |    |    |

DISTRICT TWO - BUTTEDivision 21-30 - Butte

|                                                                                                                                                    |       |                                      |                                    |          |                  |             |      |    |    |
|----------------------------------------------------------------------------------------------------------------------------------------------------|-------|--------------------------------------|------------------------------------|----------|------------------|-------------|------|----|----|
| I 15-2(22)123 U-1,<br>I 115-2 (5) 126 U-1<br>I 90-4 (15) 216 U-1<br>& U 70 (16)<br>Butte-W., Butte-Spur, Butte-W.<br>Via Iron St.-Butte            | 5.607 | Peter Kiewit Sons'<br>\$1,693,578.11 | PMS, Partial G,<br>GS & Structures | 11/22/67 | 250 Cal.<br>Days | 1/23/68     | Good | 75 | 10 |
| I 15-2(22)123 U-2,<br>I 115 (5) 126 U-2<br>& I 90-4 (15) 216 U-2<br>Butte-W. & Butte-Spur                                                          | 5.282 | Bohleen Const. Co.<br>\$42,513.50    | Fencing                            | 11/22/67 | 30 Cal.<br>Days  | Not Started |      |    |    |
| I 15-2(22)123 U-3,<br>I 115-2 (5) 126 U-3,<br>I 90-4 (15) 216 U-3<br>& U 70 (16) U-2<br>Butte-W. & Butte Spur,<br>Butte West Via Iron<br>St.-Butte | 5.607 | Skinner Enterprises<br>\$185,756.66  | Weigh Stations,<br>Sign & Light    | 2/7/68   | 60 Cal.<br>Days  | Not Started |      |    |    |

First section of handwritten text, appearing as several lines of a letter or report.

Second section of handwritten text, continuing the narrative or list.

Third section of handwritten text, located at the bottom of the page.

MONTHLY CONSTRUCTION REPORT - 4/30/68 (Cont'd)

Division 21-30 - Butte

|                                                                                                                                                     |                                          |                                                                                         |          |                  |             |                                |    |    |
|-----------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------|-----------------------------------------------------------------------------------------|----------|------------------|-------------|--------------------------------|----|----|
| I-IG 15-3(8)177 U-1 6.083<br>& S 412 (6)<br>Montana City-N. & W.,<br>Montana City-E. Helena,<br>Lewis & Clark Co. Line &<br>Permanente Cement Plant | Zook Bros. Const.Co.<br>\$2,907,061.20   | G,GS,PMS,Dr.,Sign<br>& Dual 133.0', dual<br>233.5', a 294.5' &<br>a 284.5' Strs.        | 6/26/67  | 300 Cal.<br>Days | 7/25/67     | Good                           | 75 | 39 |
| I-IG 15-3(8)177 U-2 5.552<br>Montana City-N. & W.                                                                                                   | Fred Strandberg Const.<br>\$39,771.20    | Fencing                                                                                 | 6/26/67  | 30 Cal.<br>Days  | 8/7/67      | --                             | -- | 32 |
| I 15-3 (15) 173 U-1 3.569<br>Clancy-N. & S.                                                                                                         | Zook Bros. Const.Co.<br>\$1,789,207.81   | G,GS,PMS,Sign &<br>Structures                                                           | 11/30/67 | 330 Cal.<br>Days | 1/22/68     | Fair                           | 31 | 14 |
| I 15-3 (15) 173 U-2 3.569<br>Clancy-N. & S.                                                                                                         | Kober Const. Co.<br>\$28,581.90          | Fencing                                                                                 | 10/30/67 | 30 Cal.<br>Days  | 12/26/67    | Poor                           | 3  | 2  |
| LSI 15-4 (1) 183 ---<br>Lewis & Clark Co. Line-N.                                                                                                   | Nelson Bros. Const.<br>\$105,465.69      | Landscaping                                                                             | 8/24/67  | 5/31/68          | 10/6/67     | Good                           | 12 | 78 |
| I 15-4 (35) 184 ---<br>Capitol Inter.-Helena                                                                                                        | Allen Electric<br>\$48,106.00            | Lighting                                                                                | 8/24/67  | 90 Cal.<br>Days  | 10/6/67     | --                             | -- | 99 |
| F 43 (24) 50.6<br>Wisdom-Divide                                                                                                                     | Skinner Enterprises<br>\$9,342.00        | Delineation                                                                             | 10/27/67 | 60 Cal.<br>Days  | 11/21/67    | --                             | -- | 20 |
| F 43 (25) U-1 2.745<br>Wisdom-Divide                                                                                                                | F & S Contracting Co.<br>\$661,353.19    | G,GS & PMS                                                                              | 11/22/67 | 180 Cal.<br>Days | 2/28/68     | Fair                           | 37 | 11 |
| F 43 (25) U-2 ---<br>Wisdom-Divide                                                                                                                  | E.F.Matelich Const.<br>\$177,496.62      | 1-304.0' S&C                                                                            | 10/27/67 | 150 Cal.<br>Days | 1/8/68      | Fair                           | 4  | 71 |
| I 90-5 (14) 275 ---<br>Three Forks-West                                                                                                             | Haggerty-Messmer Co.<br>\$294,083.48     | Dual 273.0' S&C<br>Structure                                                            | 5/23/67  | 250 Cal.<br>Days | 8/23/67     | Fair                           | 17 | 65 |
| I 90-5(16)272 U-1 4.359<br>& I-IG 90-6(21)275 U-1                                                                                                   | Peter Kiewit Sons' Co.<br>\$2,497,405.98 | G,GS,CSS,PMS,CP<br>Lighting, Sign, a<br>294.5', a dual 254.5'<br>& dual 200.5' S&C Str. | 6/26/67  | 400 Cal.<br>Days | 7/17/67     | Winter Shutdown-44<br>11/30/67 |    |    |
| I 90-5(16)272 U-2 4.359<br>& I-IG 90-6(21)275 U-2<br>Three Forks-West                                                                               | Fred Strandberg Const.<br>\$27,612.06    | Fencing                                                                                 | 6/26/67  | 30 Cal.<br>Days  | 8/8/67      | --                             | -- | 27 |
| I 90-5 (17) 250 U-1 4.899<br>Cardwell-West                                                                                                          | Nilson-Smith Const.<br>\$1,779,498.92    | G,GS & PMS                                                                              | 6/26/67  | 380 Cal.<br>Days | 7/20/67     | Good                           | 45 | 53 |
| I 90-5 (17) 250 U-2 ---<br>Cardwell-West                                                                                                            | Huckaba Const.<br>\$453,561.46           | Dual 206.5', a<br>dual 318.0', a dual<br>116.5' & 2-111.5' S&C Str.                     | 6/26/67  | 275 Cal.<br>Days | 7/31/67     | Fair                           | 10 | 47 |
| I 90-5 (17) 250 U-3 4.899<br>Cardwell-West                                                                                                          | Pipestone Const. Co.<br>\$34,694.45      | Fencing                                                                                 | 6/26/67  | 30 Cal.<br>Days  | 8/2/67      | --                             | -- | 36 |
| ROW F 248 (14), 1.015<br>F 248(15) & F 248(17)<br>Whitehall-Three Forks                                                                             | Maronick Const.Co.<br>\$282,386.59       | G,GS,RMB,Fence &<br>one 101.5' PCB                                                      | 4/26/68  | 180 Cal.<br>Days | Not Started |                                |    |    |
| U 249(17) & F 214(6) 2.466<br>Broadwater to Helena<br>Via Euclid Avenue                                                                             | Holland Const. Co.<br>\$630,182.65       | G,GS,PMS,Sign &<br>Dr.                                                                  | 10/25/66 | 250 Cal.<br>Days | 3/7/67      | --                             | -- | 99 |



# MONTHLY CONSTRUCTION REPORT - 4/30/68 (Cont'd)

## Division 21-30 - Butte

|                       |       |                     |                  |         |          |             |    |   |    |
|-----------------------|-------|---------------------|------------------|---------|----------|-------------|----|---|----|
| F 281 (19)            | 1.015 | Kiely Const. Co.    | G,GS,PMS & Surf. | 7/21/67 | 220 Cal. | 9/19/67     | -- | 3 | 85 |
| Main St.-Twin Bridges |       | \$455,010.34        |                  |         | Days     |             |    |   |    |
| ROW S 294 (3)         | 2.282 | Clair Boulet Const. | Fencing          | 4/23/68 | 60 Cal.  | Not Started |    |   |    |
| Opportunity           |       | \$3,009.00          |                  |         | Days     |             |    |   |    |

## Division 22-30 - Bozeman

|                                             |       |                     |                                       |          |          |             |         |    |    |
|---------------------------------------------|-------|---------------------|---------------------------------------|----------|----------|-------------|---------|----|----|
| I-IG 90-6(22)305 U-1                        | 1.388 | Wickens Bros.       | G & Dr.                               | 8/24/67  | 300 Cal. | 9/19/67     | --      | -- | 53 |
| Bozeman-Northside                           |       | \$592,364.77        |                                       |          | Days     |             |         |    |    |
| I-IG 90-6(22)305 U-2                        | ---   | Sletten Const. Co.  | Dual 351.0' Steel                     | 8/24/67  | 250 Cal. | 9/21/67     | Good    | 28 | 45 |
| Bozeman-Northside                           |       | \$651,284.95        | Dual 188.0' & Dual<br>143.0' S&C Str. |          | Days     |             |         |    |    |
| I-IG 90-6(22)305 U-3                        | 1.388 | U.S. Steel Corp.    | Fencing                               | 8/24/67  | 30 Cal.  | Not Started |         |    |    |
| Bozeman-Northside                           |       | \$34,848.20         |                                       |          | Days     |             |         |    |    |
| S 182 (4)                                   | 7.435 | Maronick Const.Co.  | G,GS,PMS,Dr.,&<br>Structures          | 10/25/66 | 250 Cal. | 11/22/66    | Resumed | -- | 97 |
| Manhattan-East                              |       | \$788,318.70        |                                       |          | Days     |             | 4/30/68 |    |    |
| SMP 0150-01-68 &<br>SMP 2920-01-68          | ---   | W.P. Roscoe Company | Clean & Paint<br>Bridges              | 3/26/68  | 8/31/68  | Not Started |         |    |    |
| Big Hole River &<br>Jefferson River Bridges |       | \$10,800.00         |                                       |          |          |             |         |    |    |
| SMP 2910-01-68 &<br>SMP 2950-01-68          | ---   | W.P. Roscoe Company | Clean & Paint<br>Bridges              | 3/26/68  | 8/31/68  | 4/23/68     | --      | -- | 19 |
| Madison River &<br>Jefferson River Bridges  |       | \$16,700.00         |                                       |          |          |             |         |    |    |

## DISTRICT THREE - GREAT FALLS

### Division 31-30 - Great Falls

|                                              |        |                      |                      |          |          |          |      |    |    |
|----------------------------------------------|--------|----------------------|----------------------|----------|----------|----------|------|----|----|
| I-IG 15-4(26)221 U-3                         | 7.233  | Nelson Bros. Const.  | Guard & Med. Rail    | 12/28/67 | 120 Cal. | 4/8/68   | Fair | 13 | 10 |
| Craig-No. & So.                              |        | \$168,320.90         | & Emb. Protectors    |          | Days     |          |      |    |    |
| I 15-4(28)228 U-1                            | 2.626  | Schultz & Lindsay    | G,GS,PMS,Dr.,4-Lane  | 5/23/67  | 300 Cal. | 7/14/67  | Fair | 35 | 46 |
| Stickney Creek-No.                           |        | \$1,418,267.64       | & 2-Lane (93.0' ea.) | DB's     | Days     |          |      |    |    |
| I 15-4(28)228 U-2                            | 2.626  | Bohleen Const.       | Fencing              | 5/23/67  | 30 Cal.  | 7/26/67  | --   | -- | 52 |
| Stickney Creek-No.                           |        | \$21,618.10          |                      |          | Days     |          |      |    |    |
| I 15-4 (32) 218                              | 9.932  | Nelson Bros. Const.  | Seed & Landscape     | 8/24/67  | 5/31/68  | 10/19/67 | Good | 10 | 68 |
| Wolf Creek-No.                               |        | \$69,837.82          |                      |          |          |          |      |    |    |
| I 15-5(23)234 U-1                            | 4.502  | Zook Bros. Const.Co. | G,GS,PMS,Sign & Dr.  | 6/22/66  | 400 Cal. | 8/4/66   | Poor | 35 | 81 |
| Hardy Creek-South                            |        | \$3,765,841.73       |                      |          | Days     |          |      |    |    |
| I 15-5(23)234 U-3                            | 4.502  | Junior W. Tschache   | Fencing              | 6/28/66  | 30 Cal.  | 8/30/66  | --   | -- | 56 |
| Hardy Creek-South                            |        | \$43,406.10          |                      |          | Days     |          |      |    |    |
| I-IG 15-5 (33) 237                           | ---    | Sletten Const. Co.   | Dual 739.17' S&C     | 3/22/66  | 425 Cal. | 4/18/66  | --   | -- | 96 |
| Hardy Creek-South                            |        | \$897,808.05         | Structure            |          | Days     |          |      |    |    |
| I 15-5 (36) 267 &<br>I 315-5 (4) 268         | 11.210 | Rainbow Elec. Co.    | Lighting             | 3/28/67  | 120 Cal. | 8/8/67   | Fair | 2  | 98 |
| Gore Hill-Emerson Jct.<br>& Great Falls Spur |        | \$154,247.74         |                      |          | Days     |          |      |    |    |



MONTHLY CONSTRUCTION REPORT - 4/30/68 (Cont'd)

Division 31-30 - Great Falls

|                               |        |                     |                  |          |          |          |         |    |    |
|-------------------------------|--------|---------------------|------------------|----------|----------|----------|---------|----|----|
| I 15-5 (46) 271,              | 5.797  | Roberts & Anderson  | Seed & Landscape | 2/28/68  | 10/31/68 | 4/8/68   | Fair    | 8  | 0  |
| I 315-5 (6) 272               |        | \$217,056.53        |                  |          |          |          |         |    |    |
| & F 388 (10)                  |        |                     |                  |          |          |          |         |    |    |
| Gore Hill-Emerson Jct.,       |        |                     |                  |          |          |          |         |    |    |
| Great Falls Spur & Sun River- |        |                     |                  |          |          |          |         |    |    |
| 10th Avenue South             |        |                     |                  |          |          |          |         |    |    |
| F 64 (13)                     | 0.227  | N.L. Garrick Const. | Struc. Drainage  | 11/28/67 | 120 Cal. | 1/24/68  | Good    | 10 | 80 |
| Great Falls-Armington         |        | \$100,042.02        |                  |          | Days     |          |         |    |    |
| ROW F 73 (4)                  | 11.121 | Bohleen Const.      | Fencing          | 11/21/67 | 60 Cal.  | 3/4/68   | Good    | 3  | 32 |
| Riceville-Armington           |        | \$21,519.00         |                  |          | Days     |          |         |    |    |
| F 73 (5) U-1                  | 11.121 | F&S Contracting Co. | G,GS,PMS         | 9/28/67  | 280 Cal. | 10/16/67 | Resumed | 45 | 12 |
| Riceville-Armington           |        | \$1,626,464.47      |                  |          | Days     |          | 4/9/68  |    |    |
| F 73 (5) U-2                  | ---    | Waddell Const. Co.  | A 164.0',181.5', | 10/27/67 | 200 Cal. | 11/10/67 | Good    | 17 | 55 |
| Riceville-Armington           |        | \$388,191.41        | 163.0' & 158.0'  |          | Days     |          |         |    |    |
|                               |        |                     | S&C Strs.        |          |          |          |         |    |    |
| U 224 (13)                    | 0.414  | Rainbow Elec. Co.   | Lighting         | 7/21/67  | 90 Cal.  | 7/31/67  | Good    | -- | 90 |
| Central Ave.W.-Gt.Falls       |        | \$21,581.20         |                  |          | Days     |          |         |    |    |

Division 32-30 - Havre

|                      |        |                         |                  |          |          |         |                    |    |    |
|----------------------|--------|-------------------------|------------------|----------|----------|---------|--------------------|----|----|
| LSI 15-8 (2) 387     | ---    | N.L. Garrick Const.     | Rest Area Beaut. | 2/21/67  | 180 Cal. | 4/17/67 | Winter Shutdown-93 |    |    |
| Sweetgrass           |        | \$101,589.65            |                  |          | Days     |         | 10/24/67           |    |    |
| F 152(9) & S 217(2)  | 6.685  | Schultz & Lindsay       | G,GS,BSS & PMS   | 7/21/67  | 250 Cal. | 10/9/67 | Fair               | 17 | 35 |
| Harlem-Dodson        |        | \$995,136.69            |                  |          | Days     |         |                    |    |    |
| & Zurich-No.         |        |                         |                  |          |          |         |                    |    |    |
| F 190 (8)            | 5.858  | Hilde Const. Co.        | G,GS,PMS & Dr.   | 11/22/66 | 200 Cal. | 5/9/67  | Winter Shutdown-74 |    |    |
| Birch Creek-Browning |        | \$616,318.09            |                  |          | Days     |         | 10/20/67           |    |    |
| ROW S 193 (8)        | 9.557  | Bob Clark & Son Fencing | Fencing          | 11/21/67 | 90 Cal.  | 4/10/68 | Fair               | 2  | 7  |
| Valier-Cut Bank      |        | \$20,908.20             |                  |          | Days     |         |                    |    |    |
| S 193 (10)           | 9.557  | Peter Kiewit Sons' Co.  | G,GS,PMS &       | 9/26/67  | 180 Cal. | 10/9/67 | Good               | 46 | 18 |
| Valier-Cut Bank      |        | \$779,953.39            | a 91.5' Str.     |          | Days     |         |                    |    |    |
| S 222(6) & S 245(3)  | 12.509 | Holland Const. Co.      | 101.5' S&C Str.  | 8/22/67  | 120 Cal. | 9/29/67 | Resumed            | 10 | 35 |
| Gildford-No. & So.   |        | \$250,653.68            | & Apprs.         |          | Days     |         | 4/8/68             |    |    |
| S 237 (6)            | 5.339  | Winslow Const.Co.       | G,GS,PMS,Dr. &   | 5/23/67  | 150 Cal. | 6/19/67 | Resumed            | -- | 99 |
| Oilmont-East         |        | \$394,706.12            | a 70' S&C Str.   |          | Days     |         | 4/23/68            |    |    |

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

|                         |        |                    |                    |         |          |             |         |    |    |
|-------------------------|--------|--------------------|--------------------|---------|----------|-------------|---------|----|----|
| S 15(15), S 128(6),     | 36.394 | Francis M. Tindall | Seal Coating       | 3/26/68 | 8/31/68  | Not Started |         |    |    |
| S 302(20) & S 428(4)    |        | \$77,674.00        |                    |         |          |             |         |    |    |
| Poplar-Flaxville,Wibaux |        |                    |                    |         |          |             |         |    |    |
| No., Terry-Brockway &   |        |                    |                    |         |          |             |         |    |    |
| Wagner So. to Malta-E.  |        |                    |                    |         |          |             |         |    |    |
| F-FG 86 (30)            | 5.281  | Richardson Const.  | G,BBS,PMS & a      | 5/23/67 | 210 Cal. | 6/21/67     | Resumed | 24 | 70 |
| Miles City-No.Dak.Line  |        | \$786,389.86       | 213.0' PC Overpass |         | Days     |             | 4/22/68 |    |    |



Division 41-30 - Glendive

|                                          |       |                        |                          |          |          |             |         |    |    |
|------------------------------------------|-------|------------------------|--------------------------|----------|----------|-------------|---------|----|----|
| F 86 (32)                                | 6.442 | Richardson Const.      | G,GS,BSS,PMS & D         | 10/25/66 | 250 Cal. | 4/10/67     | Resumed | 24 | 73 |
| Miles City-No.Dak.Line                   |       | \$679,049.68           |                          |          | Days     |             | 4/22/68 |    |    |
| I 94-6 (10) 213                          | 0.381 | Sletten Const. Co.     | 2,013' S&C Str.          | 5/24/66  | 450 Cal. | 6/22/66     | Good    | 33 | 92 |
| Glendive-E. & W.                         |       | \$1,559,034.45         |                          |          | Days     |             |         |    |    |
| I-IG 94-6(12)212 U-1                     | 1.609 | Brasel & Sims Const.   | G & Dr.                  | 1/26/67  | 200 Cal. | 5/5/67      | Resumed | -- | 87 |
| Glendive-E. & W.                         |       | \$775,309.36           |                          |          | Days     |             | 4/16/68 |    |    |
| I-IG 94-6(12)212 U-2                     | 1.012 | Walter Mackin & Son    | Fencing                  | 1/24/67  | 30 Cal.  | Not Started |         |    |    |
| Glendive-E. & W.                         |       | \$5,881.50             |                          |          | Days     |             |         |    |    |
| I 94-6 (13) 213                          | ---   | SlettenConst. Co.      | 1,973.0' S&C             | 1/24/67  | 425 Cal. | 2/3/67      | Fair    | 10 | 85 |
| Glendive-E. & W.                         |       | \$1,518,248.38         | Structure                |          | Days     |             |         |    |    |
| I-IG 94-6(14)209 U-1                     | 8.470 | Northern Improvement   | G,GS,PMS,Sign &          | 10/27/67 | 400 Cal. | 11/10/67    | Resumed | 67 | 9  |
| & U 199 (8)                              |       | \$2,919,399.90         | a dual 219.0' Str.       |          | Days     |             | 4/16/68 |    |    |
| Glendive-E. & W. & Merrill Ave.-Glendive |       |                        |                          |          |          |             |         |    |    |
| I-IG 94-6(14)209 U-2                     | ---   | Northern Improvement   | 2-188.0',1-279.5',       | 9/28/67  | 330 Cal. | 11/16/67    | Good    | 25 | 16 |
| Glendive-E. & W.                         |       | \$757,378.13           | 2-142.0',1-289.5' and    |          | Days     |             |         |    |    |
|                                          |       |                        | 2-255.0' S&C Strs.       |          |          |             |         |    |    |
| I-IG 94-6(14)209 U-3                     | ---   | Northern Improvement   | 2-780.6' S&C Str.        | 9/28/67  | 300 Cal. | 11/7/67     | Good    | 18 | 25 |
| Glendive-E. & W.                         |       | \$728,681.64           |                          |          | Days     |             |         |    |    |
| I-IG 94-6(14)209 U-4                     | ---   | Sletten Const. Co.     | 1-352.5',1-dual          | 10/27/67 | 270 Cal. | 12/4/67     | Fair    | 9  | 33 |
| Glendive-E. & W.                         |       | \$518,765.77           | 228' & 1-213.0' S&C Str. |          | Days     |             |         |    |    |
| I-IG 94-6(14)209 U-5                     | 6.697 | U.S. Steel Corp.       | Fencing                  | 10/27/67 | 30 Cal.  | 4/4/68      | Fair    | 2  | 2  |
| Glendive-E. & W.                         |       | \$104,217.57           |                          |          | Days     |             |         |    |    |
| F 245 (20) U-1                           | 5.607 | William Clairmont,Inc. | G,GS & PMB               | 4/25/68  | 180 Cal. | Not Started |         |    |    |
| Glendive-Sidney                          |       | \$799,660.31           |                          |          | Days     |             |         |    |    |
| F 245 (20) U-2                           | ---   | The Milton Rue Co.     | 1-332.0' Steel           | 4/25/68  | 150 Cal. | Not Started |         |    |    |
| Glendive-Sidney                          |       | \$127,085.45           | Structure                |          | Days     |             |         |    |    |
| F 246 (18)                               | 0.50  | Sletten Const. Co.     | 267.0' Steel Brdg.       | 8/24/67  | 225 Cal. | 9/27/67     | Fair    | 7  | 39 |
| Circle-Glendive                          |       | \$109,131.30           | (Widening)               |          | Days     |             |         |    |    |

---

|           |       |
|-----------|-------|
| S 15 (14) | 6.987 |
|-----------|-------|

|                                                               |       |                       |                                                  |          |          |         |                    |    |    |
|---------------------------------------------------------------|-------|-----------------------|--------------------------------------------------|----------|----------|---------|--------------------|----|----|
| S 15 (14)                                                     | 6.987 | Gus M. Albert, Contr. | G, GS, PMS & Dr.                                 | 5/23/67  | 150 Cal. | 7/20/67 | Winter Shutdown-74 |    |    |
| Poplar-Flaxville                                              |       | \$258,035.45          |                                                  |          | Days     |         | 11/14/67           |    |    |
| CJF 84(1), CJF 155(1)                                         | 1.261 | Zekay, Inc.           | Screening                                        | 6/26/67  | 5/31/68  | 4/18/68 | --                 | -- | 25 |
| CJF 240(1) & CJF 333(1)                                       |       | \$13,109.50           |                                                  |          |          |         |                    |    |    |
| W. of Wolf Point=N.Dak.Line,<br>Glasgow-W. & Grassrange-Malta |       |                       |                                                  |          |          |         |                    |    |    |
| F 142(15) & F 148(11)                                         | 7.595 | Strandberg Const.     | Guard Rail, Widen                                | 10/27/67 | 7/15/68  | 3/11/68 | Good               | 12 | 37 |
| Malta-Saco & Saco-E.                                          |       | \$143,761.08          | Bridge End Apprs.<br>Delineators & 2-90.0' Strs. |          |          |         |                    |    |    |
| S 387 (3)                                                     | ---   | N.A.Nelson Const.Co.  | 1,056.0' S&C                                     | 6/20/67  | 325 Cal. | 8/1/67  | Good               | 22 | 62 |
| Sprole Siding-So.                                             |       | \$1,270,555.64        | Bridge & Apprs.                                  |          | Days     |         |                    |    |    |
| S 429 (3)                                                     | 7.107 | Hilde Const.Co., Inc. | G, GS & PMS                                      | 12/28/67 | 200 Cal. | 4/26/68 | Fair               | 6  | 3  |
| SE of Wolf Point<br>to Hungry Creek                           |       |                       |                                                  |          |          |         |                    |    |    |



MONTHLY CONSTRUCTION REPORT - 4/30/68 (Cont'd)

Division 42-30 - Wolf Point

|              |        |                       |             |          |          |         |      |    |    |
|--------------|--------|-----------------------|-------------|----------|----------|---------|------|----|----|
| S 438 (3)    | 10.307 | Gus M. Albert, Contr. | G, GS & PMS | 10/24/67 | 180 Cal. | 11/6/67 | Good | 37 | 13 |
| Bainville-N. |        | \$682,347.93          |             |          | Days     |         |      |    |    |
| & West-Froid |        |                       |             |          |          |         |      |    |    |

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

|                                      |        |                        |                      |         |          |             |                    |     |    |
|--------------------------------------|--------|------------------------|----------------------|---------|----------|-------------|--------------------|-----|----|
| LSI 90-8(3)443,                      | 6.411  | Spragues, Inc.         | Sprinklers, Land-    | 4/4/67  | 120 Cal. | 5/18/67     | Good               | 12  | 55 |
| I 90-8(41)444 &                      |        | \$233,818.01           | scaping & Seed       |         | Days     |             |                    |     |    |
| LSF 2-228 (2)                        |        |                        |                      |         |          |             |                    |     |    |
| Billings Interchange                 |        |                        |                      |         |          |             |                    |     |    |
| to Highway U.S. 87                   |        |                        |                      |         |          |             |                    |     |    |
| I 90-8 (37) 447,                     | ---    | Midland Elec. Co.      | Lighting             | 8/24/67 | 90 Cal.  | 11/2/67     | Fair               | 4   | 32 |
| I 90-8 (46) 452 &                    |        | \$49,275.00            |                      |         | Days     |             |                    |     |    |
| F 187 (15)                           |        |                        |                      |         |          |             |                    |     |    |
| So. 27th St. Inter.                  |        |                        |                      |         |          |             |                    |     |    |
| & the Lockwood Flats Inter.-Billings |        |                        |                      |         |          |             |                    |     |    |
| I 90-8 (45) 443,                     | ---    | Midland Elec. Co.      | Lighting & Sign      | 8/24/67 | 120 Cal. | 10/16/67    | Fair               | 6   | 27 |
| F 228 (23) & S 192 (8)               |        | \$106,416.30           |                      |         | Days     |             |                    |     |    |
| W. Billings Inter.                   |        |                        |                      |         |          |             |                    |     |    |
| I 90-8(55)455 U-1                    | 6.012  | Peter Kiewit Sons' Co. | Grading              | 3/27/68 | 275 Cal. | 4/22/68     | Poor               | 15  | 0  |
| Pinehill-Pryor Creek                 |        | \$2,232,413.21         |                      |         | Days     |             |                    |     |    |
| I 90-8(55)455 U-2                    | ---    | W. P. Roscoe Co.       | Structures           | 3/27/68 | 275 Cal. | Not Started |                    |     |    |
| Pinehill-Pryor Creek                 |        | \$492,628.78           |                      |         | Days     |             |                    |     |    |
| I 90-8(55)455 U-3                    | 6.012  | Walter Mackin          | Fencing              | 3/27/68 | 30 Cal.  | Not Started |                    |     |    |
| Pinehill-Pryor Creek                 |        | \$39,965.50            |                      |         | Days     |             |                    |     |    |
| I 94-1 (13) 7 U-1                    | 7.401  | S. Birch, Inc.         | G, GS, PMS, Dr. &    | 9/27/66 | 300 Cal. | 11/4/66     | Winter Shutdown-79 |     |    |
| & S 422 (4)                          |        | \$1,744,966.83         | Structures           |         | Days     |             | 11/28/67           |     |    |
| Huntley-Ballantine                   |        |                        |                      |         |          |             |                    |     |    |
| I 94-1 (13) 7 U-2                    | 6.542  | Kober Const. Co.       | Fencing              | 9/27/66 | 30 Cal.  | 11/18/66    | --                 | --  | 94 |
| Huntley-Ballantine                   |        | \$34,949.00            |                      |         | Days     |             |                    |     |    |
| I-IG 94-1(17)13 U-1                  | 23.152 | S. Birch, Inc.         | G, GS, PMS, Sign &   | 9/28/67 | 300 Cal. | 11/16/67    | Good               | 122 | 34 |
| & I 94-1 (19) 1                      |        | \$2,971,294.12         | 2-111.5' S&C Strs.   |         | Days     |             |                    |     |    |
| Pinehill-Ballantine &                |        |                        |                      |         |          |             |                    |     |    |
| Ballantine-Pompey's Pillar           |        |                        |                      |         |          |             |                    |     |    |
| I-IG 94-1(17)13 U-2                  | ---    | Riklin Const. Co.      | 2-128.0', 1-60.0'    | 9/28/67 | 270 Cal. | 10/18/67    | Fair               | 16  | 24 |
| Ballantine-Pompey's Pillar           |        | \$563,877.08           | & 1-461.7' S&C Strs. |         | Days     |             |                    |     |    |
| I-IG 94-1(17)13 U-3                  | ---    | Riklin Const. Co.      | 2-153.5', 123.0',    | 9/28/67 | 270 Cal. | 11/7/67     | Fair               | 21  | 20 |
| Ballantine-Pompey's Pillar           |        | \$466,314.41           | 1-276.0', 1-259.0'   |         | Days     |             |                    |     |    |
|                                      |        |                        | & 1-75.0' S&C Strs.  |         |          |             |                    |     |    |
| I-IG 94-1(17)13 U-4                  | 10.469 | Fred Strandberg Const. | Fencing              | 9/28/67 | 30 Cal.  | 10/19/67    | Good               | 4   | 68 |
| Ballantine-Pompey's Pillar           |        | \$68,022.12            |                      |         | Days     |             |                    |     |    |
| I 94-2 (12) 67                       | 9.900  | Nelson Bros. Const.    | Seed & Landscape     | 8/24/67 | 5/31/67  | 10/13/67    | Completed          |     |    |
| Hysham-East                          |        | \$7,642.68             |                      |         |          |             | 4/5/68             |     |    |



Division -30 - Billings

Division 52-30 - Miles City

DISTRICT SIX - LEWISTOWN

Division 61-30 - Lewistown

|                                             |                      |              |         |         |             |
|---------------------------------------------|----------------------|--------------|---------|---------|-------------|
| S 6(9), S 154(6), 25.06                     | Empire Sand & Gravel | Seal Coating | 3/26/68 | 8/31/68 | Not Started |
| S 263(4), S 362(8)                          | \$49,723.00          |              |         |         |             |
| Townsend-Canyon Ferry-Clasol, Columbus S.E. |                      |              |         |         |             |
| Ryegate-North & Lame Deer, Colstrip         |                      |              |         |         |             |



# MONTHLY CONSTRUCTION REPORT - 4/30/68 (Cont'd)

## Division 61-30 - Lewistown

|                                                                        |       |                                                           |                         |          |                  |             |                                |    |    |
|------------------------------------------------------------------------|-------|-----------------------------------------------------------|-------------------------|----------|------------------|-------------|--------------------------------|----|----|
| F 8 (15)                                                               | 6.513 | R.J. Sundling & Son,<br>White Sulphur Sprgs.<br>Harlowton | G,GS,PMS & Dr.          | 10/25/66 | 280 Cal.<br>Days | 2/28/67     | Resumed<br>4/16/68             | 7  | 73 |
| F 26(8), F 333(33)                                                     | ---   | Skinner Enterprises                                       | Traf.Cont.Devices       | 3/28/67  | 45 Cal.          | 11/21/67    | --                             | -- | 99 |
| F 33(7) & F 235(34)                                                    |       | \$647,696.82                                              |                         |          | Days             |             |                                |    |    |
| Jcts. N. of Grassrange,<br>W. of Roundup, W. of Moore<br>& East of Roy |       | \$9,228.87                                                |                         |          |                  |             |                                |    |    |
| S 42 (9)                                                               | 6.643 | Yonker, Inc.<br>Jordan-NW                                 | G & GS                  | 11/21/67 | 150 Cal.<br>Days | 4/15/68     | Good                           | 16 | 6  |
| F 108 (13)                                                             | 1.739 | R.J.Studer & Sons Co.<br>Billings-Roundup                 | G,GS & PMS              | 9/28/67  | 150 Cal.<br>Days | 11/14/67    | Fair                           | 16 | 46 |
| F 247 (20)                                                             | 1.022 | Harry Norgaard Co.<br>Jordan-Circle                       | G,GS & RMS              | 6/26/67  | 90 Cal.<br>Days  | 8/1/67      | Winter Shutdown-70<br>11/13/67 |    |    |
| F 256 (24) U-1                                                         | 9.754 | Hilde Const.Co., Inc.<br>Grassrange-Jordan                | G,GS & PMS              | 8/24/67  | 250 Cal.<br>Days | 9/19/67     | Good                           | 71 | 56 |
| F 256 (24) U-2                                                         | ---   | F.L.Flynn Company<br>Grassrange-Jordan                    | 131.5' S&C Str.         | 8/24/67  | 100 Cal.<br>Days | 11/8/67     | Fair                           | 3  | 59 |
| F 256 (27)                                                             | 0.246 | Francis M. Tindall<br>Grassrange-Jordan                   | SPP & 91.5' S&C<br>Str. | 6/26/67  | 150 Cal.<br>Days | 8/9/67      | Fair                           | 4  | 88 |
| SMP 1999-68                                                            | ---   | Empire Sand & Gravel                                      | Crush & Stockpile       | 3/26/68  | 60 Cal.          | Not Started |                                |    |    |
| Various Roads                                                          |       | \$40,257.00                                               |                         |          | Days             |             |                                |    |    |



MONTHLY PROGRESS REPORT  
DIRECT FEDERAL CONSTRUCTION  
MONTANA

April 30, 1968

| Project                               | Location                                                                                                                           | Length                | Type Work                                     | % Work Completed and Est. Completion Date | Percent Time Used | Contractor and Contract Amount                                                              |
|---------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|-----------------------|-----------------------------------------------|-------------------------------------------|-------------------|---------------------------------------------------------------------------------------------|
| FHP 9-1(4)                            | 15 miles east of St. Regis easterly 5.346 miles along the southerly bank of the Clark Fork River to a junction with US Highway 10A | 5.346                 | Gr., select surf.<br>Completed April 30, 1968 |                                           |                   | Bud King Construction Company<br>\$574,470.00                                               |
| FHP 45-3(1)<br>45-2(1), ERFO<br>41(2) | SH 499, 33 miles southerly of Ennis easterly 23 miles to the Duck Creek Wye thence southerly on US 287 to West Yellowstone         | 7.4<br>(Intermittent) | Grading, base, bit. paving<br>Winter shutdown | 92<br>July/68                             | 80                | Robert V. Burggraf Company<br>\$593,677.00                                                  |
| FHP 57-1(1)                           | Begins approximately 10 miles easterly of Libby, Montana and extends easterly 4.528 miles along the river bank                     | 4.5                   | Grade, base, bit. plt. mix, bridge            | 99<br>June/68                             | 104               | N. A. Nelson Construction Company<br>\$1,663,354.25                                         |
| ERFO 44(3)                            | US 2, Essex - Summit, 29 miles east and south of West Glacier                                                                      | 0.141                 | Bridge                                        | 75<br>Sept/68                             | 47                | E. F. Matelich Construction Company<br>\$555,876.00                                         |
| ERFO 44(4)                            | US 2, begins 24 miles southeast of West Glacier, 2.8 miles southeast to the Walton Ranger Station                                  | 2.975                 | Grade, base, bit. plt. mix                    | 9<br>Oct/68                               | 9                 | N. L. Garrick Construction Company<br>Huson Logging Company (joint venture)<br>\$571,505.50 |



MONTANA HIGHWAY COMMISSION  
CONSTRUCTION DIVISION

OCIC 22722994 WF

MONTHLY CONSTRUCTION REPORT  
Month Ending - May 31, 1968

| Project Number<br>and Location                                                   | Mileage | Contractor and<br>Bid Price                | Type                                                                                                            | Contract<br>Awarded   | Date<br>Compl.   | Work<br>Began | Pro-<br>gress | Men<br>Emp. | %<br>Comp. |
|----------------------------------------------------------------------------------|---------|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------|-----------------------|------------------|---------------|---------------|-------------|------------|
| <b>DISTRICT ONE - MISSOULA</b>                                                   |         |                                            |                                                                                                                 |                       |                  |               |               |             |            |
| <u>Division 11-30 - Missoula</u>                                                 |         |                                            |                                                                                                                 |                       |                  |               |               |             |            |
| I-IG 90-1(33)54 U-3<br>Superior-East                                             | ---     | Clair Boulet Const. Co.<br>\$2,849.50      | Cattle Guard<br>& Gate                                                                                          | 3/27/68               | 60 Cal.<br>Days  | Not Started   |               |             |            |
| LSI 90-2 (2) 105<br>Van Buren Inter. in<br>Missoula-Bonner Sec.                  | ---     | Nelson Bros. Const. Co.<br>\$81,154.52     | Landscaping                                                                                                     | 8/24/67               | 5/21/68          | 10/2/67       | Good          | 8           | 85         |
| I 90-2 (34)104<br>Urlin Ave.-Inter-<br>change-Clark Fork                         | 0.760   | N.L. Garrick Const.<br>\$129,805.94        | Storm Sewer                                                                                                     | 7/21/67               | 120 Cal.<br>Days | 8/30/67       | --            | --          | 84         |
| I 90-2 (40) 102 &<br>I 90-2 (41) 104<br>Grant Creek & Orange<br>St. Interchanges | ---     | Allen Electric<br>\$30,696.50              | Lighting                                                                                                        | 9/28/67               | 90 Cal.<br>Days  | 5/7/68        |               |             |            |
| I 90-2 (43) 95<br>W. Missoula<br>to Bonner                                       | 16.972  | Nelson Bros. Const.<br>\$86,655.56         | Landscape,<br>Sprinkling Sys.,<br>& Seed                                                                        | 2/28/68               | 10/31/68         | 5/7/68        | Fair          | 5           | 5          |
| I 90-3(13)143 U-1<br>Bearmouth-East                                              | 7.580   | F & S Contract.Co.<br>\$4,848,777.53       | G,GS,PMB, one 312' X<br>14' C Structure                                                                         | Subj. to<br>BPR Conc. | 425 Cal.<br>Days | Not Started   |               |             |            |
| I 90-3(13)143 U-2<br>Bearmouth-East                                              | ---     | Mahnomen Pile Driv.& Erec.<br>\$354,324.04 | one 118' PC and one<br>254.5' PC Girder Brdgs.                                                                  | 5/29/68               | 250 Cal.<br>Days | Not Started   |               |             |            |
| I 90-3(13)143 U-3<br>Bearmouth-East                                              | 7.580   | Clair Boulet Const.Co.<br>\$42,851.50      | Fencing                                                                                                         | 5/29/68               | 30 Cal.<br>Days  |               |               |             |            |
| I 90-3 (14)135 U-1<br>Bearmouth-West                                             | 7.605   | Wash. Const. & Crick Co.<br>\$4,202,924.57 | G,GS PMB, dual<br>345.58' PC Girder<br>Brdg.                                                                    | Subj. to<br>BPR Conc. | 400 Cal.<br>Days | Not Started   |               |             |            |
| I 90-3(14)135 U-2<br>Bearmouth-West                                              | ---     | Mahnomen Pile Driv & Erec.<br>\$276,873.44 | dual 118' PC & one<br>168' PC Girder Brdgs;<br>one 14' Reinf. Conc.<br>Veh. Underpass; one 20'<br>Timber Bridge | 5/29/68               | 250 Cal.<br>Days | Not Started   |               |             |            |
| I 90-3 (14)135 U-3<br>Bearmouth-West                                             | 7.605   | Clair Boulet Const.Co.<br>\$53,416.92      | Fencing                                                                                                         | 5/29/68               | 30 Cal.          |               |               |             |            |
| F 215 (16) U-1<br>Lolo-Missoula                                                  | 7.488   | Zook Bros. Const.<br>\$2,159,556.90        | G,GS,PMS & Dr.                                                                                                  | 11/23/66              | 300 Cal.<br>Days | 12/1/66       | Fair          | 28          | 78         |
| F 215 (16) U-2<br>Lolo-Missoula                                                  | ---     | Mahnomen Pile Drvg.<br>\$294,764.78        | Structure                                                                                                       | 11/7/66               | 200 Cal.<br>Days | 9/13/67       | --            | --          | 75         |



# MONTHLY CONSTRUCTION REPORT - 5/31/68 (Cont'd)

## Division 11-30 - Missoula

|                         |       |                        |                   |          |          |          |                 |    |    |
|-------------------------|-------|------------------------|-------------------|----------|----------|----------|-----------------|----|----|
| F 215 (17)              | ---   | Rainbow Elec. Co.      | Lighting          | 7/26/67  | 30 Cal.  | 8/14/67  | --              | -- | 31 |
| Jcts. of Hwys.          |       | \$10,691.80            |                   |          | Days     |          |                 |    |    |
| 93 & 12 & County Road   |       |                        |                   |          |          |          |                 |    |    |
| UF 219 (27)             | 2.236 | M & S Construction     | G,GS & PMS        | 8/24/67  | 180 Cal. | 10/2/67  | Fair            | 14 | 46 |
| Missoula-Broadway       |       | \$714,446.28           |                   |          | Days     |          |                 |    |    |
| St. & Northwest         |       |                        |                   |          |          |          |                 |    |    |
| F 219 (29),             | 1.807 | Washington Const.Co.   | G,GS,PMS & Light  | 10/27/67 | 150 Cal. | 11/24/67 | Fair            | 8  | 70 |
| S-SG 224(6) & S 224(10) |       | \$417,459.50           |                   |          | Days     |          |                 |    |    |
| Reserve St.-Inter.      |       |                        |                   |          |          |          |                 |    |    |
| & W. of Missoula        |       |                        |                   |          |          |          |                 |    |    |
| US-USG 224 (5)          | ---   | Hightower & Lubrecht   | Structure         | 12/16/66 | 240 Cal. | 3/2/67   | Completed       |    |    |
| Reserve St.-W. of Msla. |       | \$224,458.08           |                   |          | Days     |          | 5/24/68         |    |    |
| ROW F 237 (23)          | 6.575 | Donald L. Mogan        | Fencing           | 9/26/67  | 30 Cal.  | 10/24/67 | Good            | 3  | 99 |
| Bonner-Ovando           |       | \$1,623.75             |                   |          | Days     |          |                 |    |    |
| F 237 (24)              | 2.624 | Bud King Const.Co.     | 449.5' Str.,Gr.   | 5/31/66  | 300 Cal  | 7/13/68  | Winter Shutdown |    | 93 |
| Bonner-Ovando           |       | \$637,921.95           |                   |          | Days     |          | 9/29/67         |    |    |
| F 237 (25)              | 6.575 | Washington Const.Co.   | G,GS,PMS          | 9/28/67  | 225 Cal. | 10/30/67 | --              | 20 | 28 |
| Bonner-Ovando           |       | \$985,348.20           |                   |          | Days     |          |                 |    |    |
| S 431 (3)               | 1.0   | Mahnomen Pile Drvg.    | G,GS,PMS,Str.     | 8/24/67  | 280 Cal. | 9/18/67  | Fair            | 18 | 79 |
| So. of Hamilton         |       | \$442,097.48           |                   |          | Days     |          |                 |    |    |
| No. & East              |       |                        |                   |          |          |          |                 |    |    |
| F 9999 (5) U-1          | 0.024 | Western Sign Corp.     | Traf.Signals, G,  | 12/28/67 | 8/1/68   | 3/27/68  | Poor            | 2  | 29 |
| & S 218 (10)            |       | \$60,395.30            | GS & PMS          |          |          |          |                 |    |    |
| Missoula Sts.           |       |                        |                   |          |          |          |                 |    |    |
| SMP 3299-67             | ---   | Ruffier Const.Co.,Inc. | Crush & Stockpile | 10/24/67 | 100 Cal. | 1/30/68  | Completed       |    |    |
| Various Roads           |       | \$124,374.00           |                   |          | Days     |          | 5/29/68         |    |    |

## Division 12-30 - Kalispell

|                           |       |                       |                 |         |          |         |         |    |    |
|---------------------------|-------|-----------------------|-----------------|---------|----------|---------|---------|----|----|
| LSF 1-257 (2)             | 1.521 | Skinner Enterprises   | Beautification  | 4/25/67 | 150 Cal. | 3/4/68  | Fair    | 7  | 42 |
| Kalispell-W. Glacier      |       | \$61,303.13           |                 |         | Days     |         |         |    |    |
| S 404 (5)                 | 2.441 | Washington Const. Co. | G,BSS & PMS     | 6/20/67 | 150 Cal. | 7/31/67 | Good    | 5  | 43 |
| Kalispell-So. Loop        |       | \$357,619.62          |                 |         | Days     |         |         |    |    |
| S 410 (4)                 | 6.565 | Grant Const. Co.      | Aggregate Surf. | 7/1/65  | 160 Cal. | 9/21/66 | Resumed | -- | 93 |
| NW of Troy-Yaak River-    |       | \$377,528.99          | & PMS           |         | Days     |         | 5/9/68  |    |    |
| Rexford                   |       |                       |                 |         |          |         |         |    |    |
| S 424 (3)                 | 2.775 | Zook Bros. Const.     | G,GS,PMS & Dr.  | 1/24/67 | 150 Cal. | 3/21/67 | --      | -- | 81 |
| Polson-N. & W.            |       | \$247,960.81          |                 |         | Days     |         |         |    |    |
| S 424 (4)                 | 2.094 | Zook Bros. Const.     | G,BBS,GS & PMS  | 7/18/67 | 125 Cal. | 8/8/67  | --      | -- | 93 |
| Polson-N. & W.            |       | \$286,910.09          |                 |         | Days     |         |         |    |    |
| SMP 1530-01-68 &          | ---   | Dickerson Paint Shop  | Clean & Paint   | 3/26/68 | 8/31/68  | 5/27/68 | Fair    | 5  | 10 |
| SMP 2710-02-68            |       | \$17,624.00           | Bridges         |         |          |         |         |    |    |
| Flathead River & Callahan |       | Creek Bridges         |                 |         |          |         |         |    |    |



# DISTRICT 9 - BUTTE

## Division 21-30 - Butte

|                                |                        |                     |          |          |             |      |    |    |
|--------------------------------|------------------------|---------------------|----------|----------|-------------|------|----|----|
| I 15-2(22)123 U-1, 5.607       | Peter Kiewit Sons'     | PMS, Partial G,     | 11/22/67 | 250 Cal. | 1/23/68     | Good | 44 | 14 |
| I 115-2(5)126 U-1,             | \$1,693,578.11         | GS & Structures     |          | Days     |             |      |    |    |
| I 90-4(15)216 U-1              |                        |                     |          |          |             |      |    |    |
| & U 70 (16)                    |                        |                     |          |          |             |      |    |    |
| Butte-W., Butte-Spur, Butte-W. |                        |                     |          |          |             |      |    |    |
| Via Iron St.-Butte             |                        |                     |          |          |             |      |    |    |
| I 15-2(22)123 U-2 5.282        | Bohleen Const. Co.     | Fencing             | 11/22/67 | 30 Cal.  | Not Started |      |    |    |
| I 115 (5)126 U-2               | \$42,513.50            |                     |          | Days     |             |      |    |    |
| & I 90-4 (15)216 U-2           |                        |                     |          |          |             |      |    |    |
| Butte-W. & Butte-Spur          |                        |                     |          |          |             |      |    |    |
| I 15-2 (22)123 U-3, 5.607      | Skinner Enterprises    | Weigh Stations,     | 2/7/68   | 60 Cal.  | Not Started |      |    |    |
| I 115-2(5)126 U-3,             | \$185,756.66           | Sign & Light        |          | Days     |             |      |    |    |
| I 90-4 (15)216 U-3             |                        |                     |          |          |             |      |    |    |
| & U 70 (16) U-2                |                        |                     |          |          |             |      |    |    |
| Butte-W. & Butte-Spur,         |                        |                     |          |          |             |      |    |    |
| Butte West Via Iron            |                        |                     |          |          |             |      |    |    |
| St.-Butte                      |                        |                     |          |          |             |      |    |    |
| I-IG 15-3 (8)177 U-1 6.083     | Zook Bros. Const.Co.   | G,GS,PMS,Dr.,Sign   | 6/26/67  | 300 Cal. | 7/25/67     | Good | 40 | 46 |
| & S 412 (6)                    | \$2,907,061.20         | & Dual 133.0', dual |          | Days     |             |      |    |    |
| Montana City-N & W,            |                        | 233.5', a 294.5' &  |          |          |             |      |    |    |
| Montana City-E.Helena,         |                        | a 284.5' Strs.      |          |          |             |      |    |    |
| L&C Co. Line & Permanente      |                        |                     |          |          |             |      |    |    |
| Cement Plant                   |                        |                     |          |          |             |      |    |    |
| I-IG 15-3(8)177 U-2 5.552      | Fred Strandberg Const. | Fencing             | 6/26/67  | 30 Cal.  | 8/7/67      | --   | -- | 32 |
| Montana City-N & W             | \$39,771.20            |                     |          | Days     |             |      |    |    |
| I 15-3(15)173 U-1 3.569        | Zook Bros. Const.Co.   | G,GS,PMS,Sign &     | 11/30/67 | 330 Cal. | 1/22/68     | Fair | 49 | 22 |
| Clancy-N. & S.                 | \$1,789,207.81         | Structures          |          | Days     |             |      |    |    |
| I 15-3 (15)173 U-2 3.569       | Kober Const. Co.       | Fencing             | 10/30/67 | 30 Cal.  | 12/26/67    | --   | 0  | 5  |
| Clancy-N. & S.                 | \$28,581.90            |                     |          | Days     |             |      |    |    |
| LSI 15-4 (1)183 ---            | Nelson Bros.Const.     | Landscaping         | 8/24/67  | 5/31/68  | 10/6/67     | --   | -- | 65 |
| Lewis & Clark Co.Line-N.       | \$105,465.69           |                     |          |          |             |      |    |    |
| I 15-4 (35)184 ---             | Allen Electric         | Lighting            | 8/24/67  | 90 Cal.  | 10/6/67     | --   | -- | 99 |
| Capitol Inter.-Helena          | \$48,106.00            |                     |          | Days     |             |      |    |    |
| F 43 (24) 50.6                 | Skinner Enterprises    | Delineation         | 10/27/67 | 60 Cal.  | 11/21/67    | --   | -- | 20 |
| Wisdom-Divide                  | \$9,342.00             |                     |          | Days     |             |      |    |    |
| F 43 (25) U-1 2.745            | F & S Contracting Co.  | G,GS, & PMS         | 11/22/67 | 180 Cal. | 2/28/68     | Good | 45 | 25 |
| Wisdom-Divide                  | \$661,353.19           |                     |          | Days     |             |      |    |    |
| F 43 (25) U-2 ---              | E.F. Matelich Const.   | 1-304.0' S&C        | 10/27/67 | 150 Cal. | 1/8/68      | Good | 6  | 79 |
| Wisdom-Divide                  | \$177,496.62           |                     |          | Days     |             |      |    |    |
| I 90-4 (19)228 0.814           | Nilson-Smith Const.Co. | G,GS,PMB,Sign,      | 5/29/68  | 180 Cal. | Not Started |      |    |    |
| Butte-East                     | \$577,416.92           | Fencing & 1-295.25' |          | Days     |             |      |    |    |
|                                |                        | PCB Underpass       |          |          |             |      |    |    |
| I 90-5 (14)275 ---             | Haggerty-Messmer Co.   | Dual 273.0' S&C     | 5/23/67  | 250 Cal. | 8/23/67     | Fair | 24 | 67 |
| Three Forks-West               | \$294,083.48           | Structure           |          | Days     |             |      |    |    |



Division 21-30 - Butte

Division 22-30 - Bozeman

|                                                                      |                                                 |                                                              |          |                  |             |      |    |    |    |
|----------------------------------------------------------------------|-------------------------------------------------|--------------------------------------------------------------|----------|------------------|-------------|------|----|----|----|
| F 45 (10), F 45 (11)39.124<br>& F 9999 (20)<br>Big Timber-Harlowton  | Hilde Const. Company<br>\$283,181.34            | G,GS,RMB & Sign                                              | 5/29/68  | 100 Cal.<br>Days | Not Started |      |    |    |    |
| I-IG 90-6 (22)305 U-1<br>Bozeman-Northside 1.388                     | Wickens Bros.<br>\$592,364.77                   | G & Dr.                                                      | 8/24/67  | 300 Cal.<br>Days | 9/19/67     | --   | -- |    | 53 |
| I-IG 90-6(22)305 U-2 ---<br>Bozeman-Northside                        | Sletten Const.Co.<br>\$651,284.95               | Dual 351.0' Steel<br>Dual 188.0' & dual<br>143.0' S & C Str. | 8/24/67  | 250 Cal.<br>Days | 9/21/67     | Good |    | 21 | 53 |
| I-IG 90-6(22)305 U-3 1.388<br>Bozeman-Northside                      | U.S. Steel Corp.<br>\$34,848.20                 | Fencing                                                      | 8/24/67  | 30 Cal.<br>Days  | Not Started |      |    |    |    |
| S 182 (4) 7.435<br>Manhattan-East                                    | Maronick Const.Co.<br>\$788,318.70              | G,GS,PMS,Dr.,&<br>Structures                                 | 10/25/66 | 250 Cal.<br>Days | 11/22/66    | Fair |    | 2  | 99 |
| SMP 0150-01-68 & ---<br>SMP 2920-01-68<br>Big Hole River & Jefferson | W.P. Roscoe Co.<br>\$10,800.00<br>River Bridges | Clean & Paint<br>Bridges                                     | 3/26/68  | 8/31/68          | Not Started |      |    |    |    |



MONTHLY CONSTRUCTION REPORT - 5/31/68 (Cont'd)

Division 22-30 - Bozeman

|                                            |     |                 |               |         |         |         |      |   |    |
|--------------------------------------------|-----|-----------------|---------------|---------|---------|---------|------|---|----|
| SMP 2910-01-68                             | --- | W.P. Roscoe Co. | Clean & Paint | 3/26/68 | 8/31/68 | 4/23/68 | Fair | 5 | 41 |
| SMP 2950-01-68                             |     | \$16,700.00     | Bridges       |         |         |         |      |   |    |
| Madison River &<br>Jefferson River Bridges |     |                 |               |         |         |         |      |   |    |

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

|                                                                           |  |                      |                          |          |          |          |         |    |    |
|---------------------------------------------------------------------------|--|----------------------|--------------------------|----------|----------|----------|---------|----|----|
| I-IG 15-4(26)221 U-3 7.233                                                |  | Nelson Bros. Const.  | Guard & Med.Rail         | 12/28/67 | 120 Cal. | 4/8/68   | Fair    | 16 | 35 |
| Craig-No. & So.                                                           |  | \$168,320.90         | & Emb. Protectors        |          | Days     |          |         |    |    |
| I 15-4(28)228 U-1 2.626                                                   |  | Schultz & Lindsay    | G,GS,PMS,Dr.,4-Lane      | 5/23/67  | 300 Cal. | 7/14/67  | Fair    | -- | 52 |
| Stickney Creek-No.                                                        |  | \$1,418,267.64       | & 2-Lane (93.0' ea.)DB's |          | Days     |          |         |    |    |
| I 15-4(28)228 U-2 2.626                                                   |  | Bohleen Const.       | Fencing                  | 5/23/67  | 30 Cal.  | 7/26/67  | --      | -- | 52 |
| Stickney Creek-No.                                                        |  | \$21,618.10          |                          |          | Days     |          |         |    |    |
| I 15-4 (32)218 9.932                                                      |  | Nelson Bros. Const.  | Seed & Landscape         | 8/24/67  | 5/31/68  | 10/19/67 | Good    | 7  | 89 |
| Wolf Creek-No.                                                            |  | \$69,837.82          |                          |          |          |          |         |    |    |
| I 15-5(23)234 U-1 4.502                                                   |  | Zook Bros. Const.Co. | G,GS,PMS,Sign & Dr.      | 6/22/66  | 400 Cal. | 8/4/66   | Poor    | 15 | 83 |
| Hardy Creek-South                                                         |  | \$3,765,841.73       |                          |          | Days     |          |         |    |    |
| I 15-5(23)234 U-3 4.502                                                   |  | Junior W. Tschache   | Fencing                  | 6/28/66  | 30 Cal.  | 8/30/66  | Good    | 2  | 61 |
| Hardy Creek-South                                                         |  | \$43,406.10          |                          |          | Days     |          |         |    |    |
| I-IG 15-5 (33)237 ---                                                     |  | Sletten Const.Co.    | Dual 739.17' S&C         | 3/22/66  | 425 Cal. | 4/18/66  | --      | -- | 96 |
| Hardy-Creek-South                                                         |  | \$897,808.05         | Structure                |          | Days     |          |         |    |    |
| I 15-5 (36)267 & 11.210                                                   |  | Rainbow Elec. Co.    | Lighting                 | 3/28/67  | 120 Cal. | 8/8/67   | --      | -- | 98 |
| I 315-5 (4)268                                                            |  | \$154,247.74         |                          |          | Days     |          |         |    |    |
| Gore Hill-Emerson Jct.<br>& Great Falls-Spur                              |  |                      |                          |          |          |          |         |    |    |
| I 15-5(46)271, 5.797                                                      |  | Roberts & Anderson   | Seed & Landscape         | 2/28/68  | 10/31/68 | 4/8/68   | Fair    | 13 | 13 |
| I 315-5 (6)272                                                            |  | \$217,056.53         |                          |          |          |          |         |    |    |
| & F 388 (10)                                                              |  |                      |                          |          |          |          |         |    |    |
| Gore Hill-Emerson Jct.,<br>Great Falls Spur & Sun River-<br>10th Ave. So. |  |                      |                          |          |          |          |         |    |    |
| F 64 (13) 0.227                                                           |  | N.L. Garrick Const.  | Struc.Drainage           | 11/28/67 | 120 Cal. | 1/24/68  | Fair    | 6  | 95 |
| Great Falls-Armington                                                     |  | \$100,042.02         |                          |          | Days     |          |         |    |    |
| ROW F 73 (4) 11,121                                                       |  | Bohleen Const.       | Fencing                  | 11/21/67 | 60 Cal.  | 3/4/68   | Poor    | 2  | 45 |
| Riceville-Armington                                                       |  | \$21,519.00          |                          |          | Days     |          |         |    |    |
| F 73 (5) U-1 11.121                                                       |  | F & S Contract. Co.  | G,GS,PMS                 | 9/28/67  | 280 Cal. | 10/16/67 | Poor    | 83 | 16 |
| Riceville-Armington                                                       |  | \$1,626,464.47       |                          |          | Days     |          |         |    |    |
| F 73 (5) U-2 ---                                                          |  | Waddell Const. Co.   | A 164.0', 181.5'         | 10/27/67 | 200 Cal. | 11/10/67 | Good    | 20 | 64 |
| Riceville-Armington                                                       |  | \$388,191.41         | 163.0' & 158.0'          |          | Days     |          |         |    |    |
|                                                                           |  |                      | S&C Strs.                |          |          |          |         |    |    |
| U 224 (13) 0.414                                                          |  | Rainbow Elec. Co.    | Lighting                 | 7/21/67  | 90 Cal.  | 7/31/67  | Suspend | -- | 98 |
| Central Ave.W.-Gt.Falls                                                   |  | \$21,581.20          |                          |          | Days     | 5/8/68   |         |    |    |



# MONTHLY CONSTRUCTION REPORT-5/31/68 (Cont'd)

## Division 32-30 - Havre

|                            |       |                         |                  |          |          |             |                    |    |    |
|----------------------------|-------|-------------------------|------------------|----------|----------|-------------|--------------------|----|----|
| LSI 15-8 (2)387            | ---   | N.L. Garrick Const.     | Rest Area Beaut. | 2/21/67  | 180 Cal. | 4/17/67     | Winter Shutdown-93 |    |    |
| Sweetgrass                 |       | \$101,589.65            |                  |          | Days     |             | 10/24/67           |    |    |
| F 152(9) & S 217(2) 6.685  |       | Schultz & Lindsay       | G,GS,BSS & PMS   | 7/21/67  | 250 Cal. | 10/9/67     | Fair               | 42 | 38 |
| Harlem-Dodson              |       | \$995,136.69            |                  |          | Days     |             |                    |    |    |
| & Zurich-No.               |       |                         |                  |          |          |             |                    |    |    |
| F 190 (8)                  | 5.858 | Hilde Const. Co.        | G,GS,PMS & Dr.   | 11/22/66 | 200 Cal. | 5/9/67      | --                 | -- | 99 |
| Birch Creek-Browning       |       | \$616,318.09            |                  |          | Days     |             |                    |    |    |
| ROW S 193 (8)              | 9.557 | Bob Clark & Son Fencing | Fencing          | 11/21/67 | 90 Cal.  | 4/10/68     | Poor               | 3  | 27 |
| Valier-Cut Bank            |       | \$20,908.20             |                  |          | Days     |             |                    |    |    |
| S 193 (10)                 | 9.557 | Peter Kiewit Sons' Co.  | G,GS,PMS &       | 9/26/67  | 180 Cal. | 10/9/67     | Fair               | 43 | 28 |
| Valier-Cut Bank            |       | \$779,953.39            | a 91.5' Str.     |          | Days     |             |                    |    |    |
| F 196 (7)                  | ---   | Rainbow Electric        | Sign & Light     | 5/29/68  | 45 Cal.  | Not Started |                    |    |    |
| S.E.Browning               |       | \$17,150.35             |                  |          | Days     |             |                    |    |    |
| Jct. of U.S.#2 & #89       |       |                         |                  |          |          |             |                    |    |    |
| S 222 (6) & S 245(3)12.509 |       | Holland Const. Co.      | 101.5' S&C Str.  | 8/22/67  | 120 Cal. | 9/29/67     | Poor               | 4  | 37 |
| Gildford-No. & So.         |       | \$250,653.68            | & Apprs.         |          | Days     |             |                    |    |    |
| S 237 (6)                  | 5.339 | Winslow Const. Co.      | G,GS,PMS,Dr. &   | 5/23/67  | 150 Cal. | 6/19/67     | Completed          |    |    |
| Oilmont-East               |       | \$394,706.12            | a 70' S&C Str.   |          | Days     |             | 5/16/68            |    |    |

## DISTRICT FOUR - GLENDIVE

### Division 41-30 - Glendive

|                             |       |                      |                      |          |          |             |      |    |    |
|-----------------------------|-------|----------------------|----------------------|----------|----------|-------------|------|----|----|
| S 15 (15), S 128(6), 36.394 |       | Francis M. Tindall   | Seal Coating         | 3/26/68  | 8/31/68  | Not Started |      |    |    |
| S 302(20) & S 428 (4)       |       | \$77,674.00          |                      |          |          |             |      |    |    |
| Poplar-Flaxville,Wibaux     |       |                      |                      |          |          |             |      |    |    |
| No., Terry-Brockway &       |       |                      |                      |          |          |             |      |    |    |
| Wagner So. to Malta-E.      |       |                      |                      |          |          |             |      |    |    |
| F-FG 86 (30)                | 5.281 | Richardson Const.    | G,BBS,PMS & a        | 5/23/67  | 210 Cal. | 6/21/67     | Good | 30 | 85 |
| Miles City-No.Dak.Line      |       | \$786,389.86         | 213.0' PC Overpass   |          | Days     |             |      |    |    |
| F 86 (32)                   | 6.442 | Richardson Const.    | G,GS,BSS,PMS & D     | 10/25/66 | 250 Cal. | 4/10/67     | Good | 30 | 85 |
| Miles City-No.Dak. Line     |       | \$679,049.68         |                      |          | Days     |             |      |    |    |
| I 94-6 (10)213              | 0.381 | Sletten Const. Co.   | 2,013' S&C Str.      | 5/24/66  | 450 Cal. | 6/22/66     | Good | 23 | 95 |
| Glendive-E. & W.            |       | \$1,559,034.45       |                      |          | Days     |             |      |    |    |
| I-IG 94-6(12)212 U-1 1.609  |       | Brasel & Sims Const  | G & Dr.              | 1/26/67  | 200 Cal. | 5/5/67      | Poor | 33 | 94 |
| Glendive-E. & W.            |       | \$775,309.36         |                      |          | Days     |             |      |    |    |
| I-IG 94-6(12)212 U-2 1.012  |       | Walter Mackin & Son  | Fencing              | 1/24/67  | 30 Cal.  | 6/10/68     | --   | -- | -- |
| Glendive-E. & W.            |       | \$5,881.50           |                      |          | Days     |             |      |    |    |
| I 94-6 (13)213              | ---   | Sletten Const. Co.   | 1,973.0' S&C         | 1/24/67  | 425 Cal. | 2/3/67      | Fair | 12 | 87 |
| Glendive-E. & W.            |       | \$1,518,248.38       | Structure            |          | Days     |             |      |    |    |
| I-IG 94-6(14)209 U-1 8.470  |       | Northern Improvement | G,GS,PMS,Sign &      | 10/27/67 | 400 Cal. | 11/10/67    | Fair | 58 | 12 |
| & U 199 (8)                 |       | \$2,919,399.90       | a dual 219.0' Str.   |          | Days     |             |      |    |    |
| Glendive-E. & W. &          |       |                      |                      |          |          |             |      |    |    |
| Merrill Ave.-Glendive       |       |                      |                      |          |          |             |      |    |    |
| I-IG 94-6(14)209 U-2 ---    |       | Northern Improvement | 2-188.0', 1-279.5',  | 9/28/67  | 330 Cal. | 11/16/67    | Good | 40 | 24 |
| Glendive-E. & W.            |       | \$757,378.13         | 2-142.0', 1-289.5' & |          | Days     |             |      |    |    |
|                             |       |                      | 2-255.0' S&C Strs.   |          |          |             |      |    |    |



Division 41-30 - Glendive

Division 42-30 - Wolf Point

DISTRICT FIVE - BILLINGS[illegible]



## MONTHLY CONSTRUCTION REPORT - 5/31/68 (Cont'd)

## Division 51-30 - Billings

|                                      |                        |                      |         |          |             |           |     |    |
|--------------------------------------|------------------------|----------------------|---------|----------|-------------|-----------|-----|----|
| I 90-8(37)447, ---                   | Midland Elec. Co.      | Lighting             | 8/24/67 | 90 Cal.  | 11/2/67     | Fair      | 4   | 46 |
| I 90-8 (46)452 &                     | \$49,275.00            |                      |         | Days     |             |           |     |    |
| F 187 (15)                           |                        |                      |         |          |             |           |     |    |
| So. 27th St. Inter.                  |                        |                      |         |          |             |           |     |    |
| & the Lockwood Flats Inter.-Billings |                        |                      |         |          |             |           |     |    |
| I 90-8 (45)443, ---                  | Midland Elec. Co.      | Lighting & Sign      | 8/24/67 | 120 Cal. | 10/16/67    | Fair      | 6   | 28 |
| F 228 (23) & S 192 (8)               | \$106,416.30           |                      |         | Days     |             |           |     |    |
| W. Billings Inter.                   |                        |                      |         |          |             |           |     |    |
| I 90-8(55)455 U-1 6.012              | Peter Kiewit Sons' Co. | Grading              | 3/27/68 | 275 Cal. | 4/22/68     | Poor      | 37  | 4  |
| Pinehill-Pryor Creek                 | \$2,232,413.21         |                      |         | Days     |             |           |     |    |
| I 90-8(55)455 U-2 ---                | W.P. Roscoe Co.        | Structures           | 3/27/68 | 275 Cal. | 5/9/68      | Good      | 21  | 3  |
| Pinehill-Pryor Creek                 | \$492,628.78           |                      |         | Days     |             |           |     |    |
| I 90-8(55)455 U-3 6.012              | Walter Mackin          | Fencing              | 3/27/68 | 30 Cal.  | 5/20/68     | Good      | 5   | 4  |
| Pinehill-Pryor Creek                 | \$39,965.50            |                      |         | Days     |             |           |     |    |
| I 94-1 (13)7 U-1 7.401               | S. Birch, Inc.         | G,GS,PMS,Dr. &       | 9/27/66 | 300 Cal. | 11/4/66     | Resumed   | 22  | 83 |
| & S 422 (4)                          | \$1,744,966.83         | Structures           |         | Days     |             | Good      |     |    |
| Huntley-Ballantine                   |                        |                      |         |          |             |           |     |    |
| I 94-1 (13)7 U-2 6.542               | Kober Const. Co.       | Fencing              | 9/27/66 | 30 Cal.  | 11/18/66    | Completed |     |    |
| Huntley-Ballantine                   | \$34,949.00            |                      |         | Days     |             | 5/20/68   |     |    |
| I-IG 94-1(17)13 U-1 23.152           | S. Birch, Inc.         | G,GS,PMS, Sign &     | 9/28/67 | 300 Cal. | 11/16/67    | Fair      | 109 | 43 |
| & I 94-1 (19)1                       | \$2,971,294.12         | 2-111.5' S&C Strs.   |         | Days     |             |           |     |    |
| Pinehill-Ballantine &                |                        |                      |         |          |             |           |     |    |
| Ballantine-Pompey's Pillar           |                        |                      |         |          |             |           |     |    |
| I-IG 94-1(17)13 U-2 ---              | Riklin Const. Co.      | 2-128.0', 1-60.0'    | 9/28/67 | 270 Cal. | 10/18/67    | Poor      | 21  | 32 |
| Ballantin-Pompey's Pillar            | \$563,877.08           | & 1-461.7' S&C Strs. |         | Days     |             |           |     |    |
| I-IG 94-1(17)13 U-3 ---              | Riklin Const. Co.      | 2-153.5', 123.0',    | 9/28/67 | 270 Cal. | 11/7/67     | Good      | 29  | 37 |
| Ballantine-Pompey's Pillar           | \$466,314.41           | 1-276.0', 1-259.0'   |         | Days     |             |           |     |    |
|                                      |                        | & 1-75.0' S&C Strs.  |         |          |             |           |     |    |
| I-IG 94-1(17)13 U-4 10.469           | Fred Strandberg Const. | Fencing              | 9/28/67 | 30 Cal.  | 10/19/67    | --        | --  | 69 |
| Ballantine-Pompeys Pillar            | \$68,022.12            |                      |         | Days     |             |           |     |    |
| LSF 106 (1) ---                      | Long Const. Co.,Inc.   | Safety Rest Area     | 12/1/67 | 150 Cal. | 12/11/67    | Fair      | 10  | 44 |
| Red Lodge-Rockvale                   | \$80,561.55            |                      |         | Days     |             |           |     |    |
| F 106 (12) & 9.663                   | Holland Construction   | G,GS,PMS,Widen of    | 2/28/68 | 210 Cal. | 3/13/68     | Fair      | 62  | 38 |
| F 107 (12)                           | \$1,147,833.68         | one 137.33' CB Str.  |         | Days     |             |           |     |    |
| Red Lodge-Rockvale                   |                        |                      |         |          |             |           |     |    |
| & Bridge-Laurel                      |                        |                      |         |          |             |           |     |    |
| F 296 (17) 0.845                     | Empire Sand & Gravel   | G,Dr.,GS,PMS,D. &    | 5/23/67 | 200 Cal. | 6/27/67     | Poor      | 7   | 70 |
| Billings-Lavina                      | \$339,626.61           | Beautification       |         | Days     |             |           |     |    |
| F 296 (18) 1.034                     | Midland Elec. Co.      | Lighting             | 9/28/67 | 60 Cal.  | 11/15/67    | --        | --  | 1  |
| Billings-27th St. SE                 | \$27,950.50            |                      |         | Days     |             |           |     |    |
| F 296 (22) ---                       | Cop Construction       | Storm Sewer &        | 5/29/68 | 11/30/68 | Not Started |           |     |    |
| Billings-Broadview                   | \$39,508.60            | Pav. Replmt.         |         |          |             |           |     |    |
| ROW S 322 (8) 7.632                  | George Rakes, Inc.     | Fencing              | 6/20/67 | 30 Cal.  | 8/1/67      | Completed |     |    |
| Hardin-Sarpy                         | \$20,596.65            |                      |         | Days     |             | 4/30/68   |     |    |



# MONTHLY CONSTRUCTION REPORT - 5/31/68 (Cont'd)

## Division 51-30 - Billings

|                           |       |                     |                     |         |          |          |      |    |    |
|---------------------------|-------|---------------------|---------------------|---------|----------|----------|------|----|----|
| S 322 (9)                 | 7.632 | Maronick Const. Co. | G,GS,PMS & one      | 6/20/67 | 150 Cal. | 7/31/67  | Poor | 15 | 71 |
| Hardin-Sarpy              |       | \$791,583.24        | 91.5' S&C Str.      |         | Days     |          |      |    |    |
| S 367 (5)                 | 0.825 | Husman Bros., Inc.  | G,GS,PMS,Dr. &      | 9/27/66 | 300 Cal. | 10/20/66 | Fair | 15 | 88 |
| Custer-Myers Brgd.-Hysham |       | \$646,836.60        | Strs. & Apprs.      |         | Days     |          |      |    |    |
| S 433 (3)                 | 7.882 | R.J. Studer & Sons  | G,GS,PMS & 1-35.0'  | 7/18/67 | 225 Cal. | 8/15/67  | Fair | 45 | 63 |
| Laurel-No.                |       | \$635,740.69        | & 1-151.5' S&C Str. |         | Days     |          |      |    |    |

## Division 52-30 - Miles City

|                               |  |                       |                                 |          |          |         |           |    |    |
|-------------------------------|--|-----------------------|---------------------------------|----------|----------|---------|-----------|----|----|
| F 47 (5) & F 198(8) ---       |  | Richardson Const.Co.  | Flasher, Install                | 11/22/67 | 100 Cal. | 4/9/68  | --        | -- | 69 |
| Broadus-Olive & Ekalaka-Baker |  | \$42,439.53           | G,GS,RMS & Traf. Signals & Sign |          | Days     |         |           |    |    |
| I-IG 94-5(7)174 U-1 6.540     |  | Wickens Bros.         | G & Minor Items                 | 2/28/68  | 300 Cal. | 3/26/68 | Good      | 56 | 23 |
| Terry-Fallon                  |  | \$978,010.65          |                                 |          | Days     |         |           |    |    |
| I-IG 94-5(7)174 U-2 6.540     |  | Walter Mackin & Son   | Fencing                         | 2/28/68  | 30 Cal.  | 4/18/68 | --        | -- | 16 |
| Terry-Fallon                  |  | \$39,469.00           |                                 |          | Days     |         |           |    |    |
| CJF 135 (1) 0.397             |  | Empire Sand & Gravel  | Screening                       | 6/26/67  | 5/31/68  | 5/13/68 | Completed |    |    |
| Forsyth-Miles City            |  | \$4,463.00            |                                 |          |          |         | 5/17/68   |    |    |
| S 259 (4) ---                 |  | Chas.M. Smith, Contr. | 682.03' S&C Str.                | 11/21/67 | 350 Cal. | 2/13/68 | Poor      | 12 | 17 |
| Rosebud-Cartersville & East   |  | \$496,430.93          |                                 |          | Days     |         |           |    |    |
| S 259 (5) 0.722               |  | Cop Const. Co.        | G,GS,RMB & One                  | 4/23/68  | 260 Cal. | 5/16/68 | Poor      | 4  | 1  |
| Rosebud-Cartersville & East   |  | \$222,066.80          | 203.0' PC Girder Bridge         |          | Days     |         |           |    |    |
| F 407 (3) 8.767               |  | Brasel & Sims Const.  | G,GS & PMS                      | 6/26/67  | 250 Cal. | 7/19/67 | Poor      | 10 | 69 |
| Wyoming Line-Biddle-Broadus   |  | \$779,023.20          |                                 |          | Days     |         |           |    |    |

## DISTRICT SIX - LEWISTOWN

### Division 61-30 - Lewistown

|                                                                                  |  |                                           |                   |          |          |             |      |    |    |
|----------------------------------------------------------------------------------|--|-------------------------------------------|-------------------|----------|----------|-------------|------|----|----|
| S 6(9), S 154(6), 25.06                                                          |  | Empire Sand & Gravel                      | Seal Coating      | 3/26/68  | 8/31/68  | Not Started |      |    |    |
| S 263(4), S 362(8)                                                               |  | \$49,723.00                               |                   |          |          |             |      |    |    |
| Townsend-Canyon Ferry-Calisoil, Columbus S.E., Ryegate-No. & Lane Deer, Colstrip |  |                                           |                   |          |          |             |      |    |    |
| F 8 (15) 6.513                                                                   |  | R.J. Sundling & Son, Inc. & R.J. Sundling | G,GS,PMS & Dr.    | 10/25/66 | 280 Cal. | 2/28/67     | Poor | 15 | 75 |
| White Sulphur Springs, Harlowton                                                 |  |                                           |                   |          | Days     |             |      |    |    |
| F 26(8), F 333(33) ---                                                           |  | Skinner Enterprises                       | Traf.Cont.Devices | 3/28/67  | 45 Cal.  | 11/21/67    | --   | -- | 99 |
| F 33(7) & F 235 (34)                                                             |  | \$9,228.87                                |                   |          | Days     |             |      |    |    |
| Jcts. N. of Grassrange, W. of Roundup, W. of Moore & East of Roy                 |  |                                           |                   |          |          |             |      |    |    |
| S 42 (9) 6.643                                                                   |  | Yonker, Inc.                              | G & GS            | 11/21/67 | 150 Cal. | 4/15/68     | Fair | 17 | 17 |
| Jordan-NW                                                                        |  | \$338,941.94                              |                   |          | Days     |             |      |    |    |



MONTHLY CONSTRUCTION REPORT - 5/31/68 (Cont'd)

Division 61-30 - Lewistown

|                   |       |                      |                   |         |          |          |         |    |    |
|-------------------|-------|----------------------|-------------------|---------|----------|----------|---------|----|----|
| F 108 (13)        | 1.739 | R.J. Studer & Sons   | G,GS & PMS        | 9/28/67 | 150 Cal. | 11/14/67 | --      | -- | 55 |
| Billings-Roundup  |       | \$324,942.08         |                   |         | Days     |          |         |    |    |
| F 247 (20)        | 1.022 | Harry Norgaard Co.   | G,GS & RMS        | 6/26/67 | 90 Cal.  | 8/1/67   | Resumed | 5  | 75 |
| Jordan-Circle     |       | \$176,257.28         |                   |         | Days     |          | 5/21/68 |    |    |
| F 256 (24) U-1    | 9.754 | Hilde Const.Co.,Inc. | G,GS & PMS        | 8/24/67 | 250 Cal. | 9/19/67  | Good    | 50 | 69 |
| Grassrange-Jordan |       | \$1,246,626.92       |                   |         | Days     |          |         |    |    |
| F 256 (24) U-2    | ---   | F.L. Flynn Co.       | 131.5' S&C Str.   | 8/24/67 | 100 Cal. | 11/8/67  | Fair    | 5  | 96 |
| Grassrange-Jordan |       | \$69,362.64          |                   |         | Days     |          |         |    |    |
| F 256 (27)        | 0.246 | Francis M. Tindall   | SPP & 91.5' S&C   | 6/26/67 | 150 Cal. | 8/9/67   | --      | -- | 88 |
| Grassrange-Jordan |       | \$145,635.43         | Str.              |         | Days     |          |         |    |    |
| SMP 1999-68       | ---   | Empire Sand & Gravel | Crush & Stockpile | 3/26/68 | 60 Cal.  | 5/8/68   | Fair    | 7  | 29 |
| Various Roads     |       | \$40,257.00          |                   |         | Days     |          |         |    |    |



MONTANA HIGHWAY COMMISSION  
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT  
Month Ending - June 30, 1968

OCLC 22722994 WF

| Project Number<br>and Location | Mileage | Contractor and<br>Bid Price | Type | Contract<br>Awarded | Date<br>Compl. | Work<br>Began | Pro-<br>gress | Men<br>Emp. | %<br>Comp. |
|--------------------------------|---------|-----------------------------|------|---------------------|----------------|---------------|---------------|-------------|------------|
|--------------------------------|---------|-----------------------------|------|---------------------|----------------|---------------|---------------|-------------|------------|

DISTRICT ONE - MISSOULA

Division 11-30 - Missoula

|                                             |        |                                         |                                                    |          |          |             |           |    |    |
|---------------------------------------------|--------|-----------------------------------------|----------------------------------------------------|----------|----------|-------------|-----------|----|----|
| I-IG 90-1 (33) 54 U-3                       |        | Clair Boulet Const. Co.                 | Cattle Guard                                       | 3/27/68  | 60 Cal.  | 6/11/68     | Completed |    |    |
| Superior-East                               | ---    | \$2,849.50                              | & Gate                                             |          | Days     |             | 6/21/68   |    |    |
| LSI 90-2 (2) 105                            | ---    | Nelson Bros. Const.Co.                  | Landscaping                                        | 8/24/67  | 5/21/68  | 10/2/67     | --        | 5  | 99 |
| Van Buren Inter. in<br>Missoula-Bonner Sec. |        | \$81,154.52                             |                                                    |          |          |             |           |    |    |
| I 90-2 (34) 104                             | 0.760  | N.L. Garrick Const.                     | Storm Sewer                                        | 7/21/67  | 120 Cal. | 8/30/67     | --        | 16 | 90 |
| Urlin Ave.-Inter-<br>change-Clark Fork      |        | \$129,805.94                            |                                                    |          | Days     |             |           |    |    |
| I 90-2 (40) 102 &                           | ---    | Allen Electric                          | Lighting                                           | 9/28/67  | 90 Cal.  | 5/7/68      | --        | -- | -- |
| I 90-2 (41) 104                             |        | \$30,696.50                             |                                                    |          | Days     |             |           |    |    |
| Grant Creek & Orange<br>St. Interchanges    |        |                                         |                                                    |          |          |             |           |    |    |
| I 90-2 (43) 95                              | 16.972 | Nelson Bros. Const.                     | Landscape,                                         | 2/28/68  | 10/31/68 | 5/7/68      | --        | -- | 5  |
| W. Missoula<br>to Bonner                    |        | \$86,655.56                             | Sprinkling Sys.,<br>& Seed                         |          |          |             |           |    |    |
| I 90-3(13)143 U-1                           | 7.580  | F&S Contracting Co.                     | G,GS,PMB, one 312'                                 | 6/14/68  | 425 Cal. | Not Started |           |    |    |
| Bearmouth-East                              |        | \$4,848,777.53                          | X 14' C Structure                                  |          | Days     |             |           |    |    |
| I 90-3(13)143 U-2                           | ---    | Mahnomen Pile D. & E.                   | 1-118' PC and                                      | 5/29/68  | 250 Cal. | Not Started |           |    |    |
| Bearmouth-East                              |        | \$354,324.04                            | 1-254.5' PC Girder Bdg.                            |          | Days     |             |           |    |    |
| I 90-3(13)143 U-3                           | 7.580  | Clair Boulet Const.Co.                  | Fencing                                            | 5/29/68  | 30 Cal.  | Not Started |           |    |    |
| Bearmouth-East                              |        | \$42,851.50                             |                                                    |          | Days     |             |           |    |    |
| I 90-3(14)135 U-1                           | 7.605  | Washington Const.Co. &<br>Crick Company | G,GS,PMB,dual                                      | 6/14/68  | 400 Cal. | Not Started |           |    |    |
| Bearmouth-West                              |        | \$4,202,924.57                          | 345.58' PC Girder Bdg.                             |          | Days     |             |           |    |    |
| I 90-3(14)135 U-2                           | ---    | Mahnomen Pile D. & E.                   | Dual 118', 1-168' PC                               | 5/29/68  | 250 Cal. | Not Started |           |    |    |
|                                             |        |                                         | Girder Brdgs; 1-14'                                |          | Days     |             |           |    |    |
|                                             |        |                                         | Reinf.Conc.Veh.Under-<br>pass, 1-20' Timber Bridge |          |          |             |           |    |    |
| I 90-3(14)135 U-3                           | 7.605  | Clair Boulet Const.Co.                  | Fencing                                            | 5/29/68  | 30 Cal.  | Not Started |           |    |    |
| Bearmouth-West                              |        | \$53,416.92                             |                                                    |          | Days     |             |           |    |    |
| F 215 (16) U-1                              | 7.488  | Zook Bros. Const. Co.                   | G,GS,PMS & Dr.                                     | 11/23/66 | 300 Cal. | 12/1/66     | Fair      | 58 | 81 |
| Lolo-Missoula                               |        | \$2,159,556.90                          |                                                    |          | Days     |             |           |    |    |
| F 215 (16) U-2                              | ---    | Mahnomen Pile D. & E.                   | Structure                                          | 11/7/66  | 200 Cal. | 9/13/67     | Good      | 16 | 80 |
| Lolo-Missoula                               |        | \$294,764.78                            |                                                    |          | Days     |             |           |    |    |
| F 215 (17)                                  | ---    | Rainbow Elec. Company                   | Lighting                                           | 7/26/67  | 30 Cal.  | 8/14/67     | --        | -- | 31 |
| Jcts. of Hwys.<br>93 & 12 & County Road     |        | \$10,691.80                             |                                                    |          | Days     |             |           |    |    |



Division 11-30 - Missoula

Division 12-30 - Kalispell

DISTRICT TWO - BUTTE

Division 21-30 - Butte

|                               |      |       |                    |                 |          |          |         |      |    |    |
|-------------------------------|------|-------|--------------------|-----------------|----------|----------|---------|------|----|----|
| I 15-2(22)123                 | U-1, | 5.607 | Peter Kiewit Sons' | PMS,Partial G,  | 11/22/67 | 250 Cal. | 1/23/68 | Good | 69 | 22 |
| I 115-2(5)126                 | U-1, |       | \$1,693,578.11     | GS & Structures |          | Days     |         |      |    |    |
| I 90-4(15)216                 | U-1  |       |                    |                 |          |          |         |      |    |    |
| & U 70 (16)                   |      |       |                    |                 |          |          |         |      |    |    |
| Butte-W.,Butte-Spur, Butte-W. |      |       |                    |                 |          |          |         |      |    |    |
| Via Iron St.-Butte            |      |       |                    |                 |          |          |         |      |    |    |







Division 21-30 - Butte

Division 22-30 - Bozeman

|                                                                                       |                                      |                                                            |          |                  |             |      |    |    |  |
|---------------------------------------------------------------------------------------|--------------------------------------|------------------------------------------------------------|----------|------------------|-------------|------|----|----|--|
| F 45(10), F 45(11) 39.124<br>& F 9999(20)<br>Big Timber-Harlowton                     | Hilde Const. Company<br>\$283,181.34 | G,GS,RMB & Sign                                            | 5/29/68  | 100 Cal.<br>Days | Not Started |      |    |    |  |
| I-IG 90-6(22)305 U-1 1.388<br>Bozeman-Northside                                       | Wickens Bros.<br>\$592,364.77        | G & Dr.                                                    | 8/24/67  | 300 Cal.<br>Days | 9/19/67     | --   | -- | 53 |  |
| I-IG 90-6(22)305 U-2 ---<br>Bozeman-Northside                                         | Sletten Const. Co.<br>\$651,284.95   | Dual 351.0' Steel<br>Dual 188.0' & Dual<br>143.0' S&C Str. | 8/24/67  | 250 Cal.<br>Days | 9/21/67     | Good | 25 | 70 |  |
| I-IG 90-6(22)305 U-3 1.388<br>Bozeman-Northside                                       | U.S. Steel Corp.<br>\$34,848.20      | Fencing                                                    | 8/24/67  | 30 Cal.<br>Days  | Not Started |      |    |    |  |
| S 182 (4) 7.435<br>Manhattan-East                                                     | Maronick Const.Co.<br>\$788,318.70   | G,GS,PMS,Dr. &<br>Structures                               | 10/25/66 | 250 Cal.<br>Days | 11/22/66    | --   | -- | 99 |  |
| SMP 0150-01068 & ---<br>SMP 2920-01-68<br>Big Hole River &<br>Jefferson River Bridges | W.P. Roscoe Co.<br>\$10,800.00       | Clean & Paint<br>Bridges                                   | 3/26/68  | 8/31/68          | Not Started |      |    |    |  |
| SMP 2910-01-68 & ---<br>SMP 2950-01-68<br>Madison River &<br>Jefferson River Bridges  | W.P. Roscoe Co.<br>\$16,700.00       | Clean & Paint<br>Bridges                                   | 3/26/68  | 8/31/68          | 4/23/68     | Good | 4  | 81 |  |



# MONTHLY CONSTRUCTION REPORT - 6/30/68 (Cont'd)

## DISTRICT THREE - GREAT FALLS

### Division 31-30 - Great Falls

|                                                                             |                      |                                      |          |          |          |           |    |    |
|-----------------------------------------------------------------------------|----------------------|--------------------------------------|----------|----------|----------|-----------|----|----|
| I-IG 15-4(26)221 U-3 7.233                                                  | Nelson Bros. Const.  | Guard & Med. Rail                    | 12/28/67 | 120 Cal. | 4/8/68   | Fair      | 16 | 48 |
| Craig-No. & So.                                                             | \$168,320.90         | & Emb. Protectors                    |          | Days     |          |           |    |    |
| I 15-4(28)228 U-1 2.626                                                     | Schultz & Lindsay    | G,GS,PMS,Dr.,4-Lane                  | 5/23/67  | 300 Cal. | 7/14/67  | Good      | 28 | 64 |
| Stickney Creek-No.                                                          | \$1,418,267.64       | & 2-Lane (93.0' ea.)                 | CB's     | Days     |          |           |    |    |
| I 15-4(28)228 U-2 2.626                                                     | Bohleen Const.       | Fencing                              | 5/23/67  | 30 Cal.  | 7/26/67  | --        | -- | 52 |
| Stickney Creek-No.                                                          | \$21,618.10          |                                      |          | Days     |          |           |    |    |
| I 15-4 (32) 218 9.932                                                       | Nelson Bros. Const.  | Seed & Landscape                     | 8/24/67  | 5/31/68  | 10/19/67 | --        | -- | 89 |
| Wolf Creek-No.                                                              | \$69,837.82          |                                      |          |          |          |           |    |    |
| I 15-5(23)234 U-1 4.502                                                     | Zook Bros. Const.Co. | G,GS,PMS,Sign & Dr.                  | 6/22/66  | 400 Cal. | 8/4/66   | Poor      | 6  | 84 |
| Hardy Creek-South                                                           | \$3,765,841.73       |                                      |          | Days     |          |           |    |    |
| I 15-5(23)234 U-3 4.502                                                     | Junior W. Tschache   | Fencing                              | 6/28/66  | 30 Cal.  | 8/30/66  | Good      | 2  | 74 |
| Hardy Creek-South                                                           | \$43,406.10          |                                      |          | Days     |          |           |    |    |
| I-IG 15-5(33) 237 ---                                                       | Sletten Const. Co.   | Dual 739.17' S&C                     | 3/22/66  | 425 Cal. | 4/18/66  | Poor      | 3  | 96 |
| Hardy Creek-South                                                           | \$897,808.05         | Structure                            |          | Days     |          |           |    |    |
| I 15-5(36)267 & 11.210                                                      | Rainbow Elec. Co.    | Lighting                             | 3/28/67  | 120 Cal. | 8/8/67   | Completed |    |    |
| I 315-5 (4) 268                                                             | \$154,247.74         |                                      |          | Days     |          | 6/12/68   |    |    |
| Gore Hill-Emerson Jct.<br>& Great Falls-Spur                                |                      |                                      |          |          |          |           |    |    |
| I 15-5 (46) 271, 5.797                                                      | Roberts & Anderson   | Seed & Landscape                     | 2/28/68  | 10/31/68 | 4/8/68   | Poor      | 9  | 19 |
| I 315-5 (6) 272                                                             | \$217,056.53         |                                      |          |          |          |           |    |    |
| & F 388 (10)                                                                |                      |                                      |          |          |          |           |    |    |
| Gore Hill-Emerson Jct.,<br>Great Falls Spur & Sun River-<br>10th Ave. South |                      |                                      |          |          |          |           |    |    |
| F 64 (13) 0.227                                                             | N.L. Garrick Const.  | Struc. Drainage                      | 11/28/67 | 120 Cal. | 1/24/68  | Poor      | 3  | 98 |
| Great Falls-Armington                                                       | \$100,042.02         |                                      |          | Days     |          |           |    |    |
| ROW F 73 (4) 11.121                                                         | Bohleen Const.       | Fencing                              | 11/21/67 | 60 Cal.  | 3/4/68   | --        | -- | 59 |
| Riceville-Armington                                                         | \$21,519.00          |                                      |          | Days     |          |           |    |    |
| F 73 (5) U-1 11.121                                                         | F&S Contracting Co.  | G,GS & PMS                           | 9/28/67  | 280 Cal. | 10/16/67 | Good      | 44 | 18 |
| Riceville-Armington                                                         | \$1,626,464.47       |                                      |          | Days     |          |           |    |    |
| F 73 (5) U-2 ---                                                            | Waddell Const. Co.   | 1-164.0', 181.5',<br>163.0' & 158.0' | 10/27/67 | 200 Cal. | 11/10/67 | Good      | 14 | 74 |
| Riceville-Armington                                                         | \$388,191.41         | S&C Strs.                            |          | Days     |          |           |    |    |
| U 224 (13) 0.414                                                            | Rainbow Elec. Co.    | Lighting                             | 7/21/67  | 90 Cal.  | 7/31/67  | Suspend   |    | 98 |
| Central Ave.-W.-Gt.Falls                                                    | \$21,581.20          |                                      |          | Days     |          | 5/8/68    |    |    |

### Division 32-30 - Havre

|                               |                    |                  |          |          |         |      |    |     |
|-------------------------------|--------------------|------------------|----------|----------|---------|------|----|-----|
| LSI 15-8 (2) 387 ---          | N.L.Garrick Const. | Rest Area Beaut. | 2/21/67  | 180 Cal. | 4/17/67 | Poor | 10 | 96  |
| Sweetgrass                    | \$101,589.65       |                  |          | Days     |         |      |    |     |
| F 152(9) & S 217(2) 6.685     | Schultz & Lindsay  | G,GS,BSS & PMS   | 7/21/67  | 250 Cal. | 10/9/67 | Fair | 34 | 41  |
| Harlem-Dodson<br>& Zurich-No. | \$995,136.69       |                  |          | Days     |         |      |    |     |
| F 190 (8) 5.858               | Hilde Const. Co.   | G,GS,PMS & Dr.   | 11/22/66 | 200 Cal. | 5/9/67  | --   | -- | 100 |
| Birch Creek-Browning          | \$616,318.09       |                  |          | Days     |         |      |    |     |



# MONTHLY CONSTRUCTION REPORT - 6/30/68 (Cont'd)

## Division 32-30 - Havre

|                       |        |                         |                 |          |          |             |      |    |    |
|-----------------------|--------|-------------------------|-----------------|----------|----------|-------------|------|----|----|
| ROW S 193 (8)         | 9.557  | Bob Clark & Son Fenc.   | Fencing         | 11/21/67 | 90 Cal.  | 4/10/68     | Good | 3  | 50 |
| Valier-Cut Bank       |        | \$20,908.20             |                 |          | Days     |             |      |    |    |
| S 193 (10)            | 9.557  | Peter Kiewit Scons' Co. | G,GS, PMS &     | 9/26/67  | 180 Cal. | 10/9/67     | Poor | 36 | 35 |
| Valier-Cut Bank       |        | \$779,953.39            | a 91.5' Str.    |          | Days     |             |      |    |    |
| F 196 (7)             | ---    | Rainbow Electric        | Sign & Light    | 5/29/68  | 45 Cal.  | Not Started |      |    |    |
| S.E. Browning         |        | \$17,150.35             |                 |          | Days     |             |      |    |    |
| Jct. of U.S. #2 & #89 |        |                         |                 |          |          |             |      |    |    |
| S 222(6) & S 245(3)   | 12.509 | Holland Const. Co.      | 101.5' S&C Str. | 8/22/67  | 120 Cal. | 9/29/67     | Good | 19 | 68 |
| Gildford-No. & So.    |        | \$250,653.68            | & Apprs.        |          | Days     |             |      |    |    |

## DISTRICT FOUR - GLENDIVE

### Division 41-30- Glendive

|                           |       |                      |                           |          |          |             |      |    |    |
|---------------------------|-------|----------------------|---------------------------|----------|----------|-------------|------|----|----|
| S 15(15), S 128(6),36.394 |       | Francis M. Tindall   | Seal Coating              | 3/26/68  | 8/31/68  | Not Started |      |    |    |
| S 302(20) & S 428(4)      |       | \$77,674.00          |                           |          |          |             |      |    |    |
| Poplar-Flaxville, Wibaux  |       |                      |                           |          |          |             |      |    |    |
| No., Terry-Brockway &     |       |                      |                           |          |          |             |      |    |    |
| Wagner So. to Malta-E.    |       |                      |                           |          |          |             |      |    |    |
| F-FG 86 (30)              | 5.281 | Richardson Const.    | G,BBS,PMS & a             | 5/23/67  | 210 Cal. | 6/21/67     | Fair | 17 | 82 |
| Miles City-No.Dak. Line   |       | \$786,389.86         | 213.0' PC Overpass        |          | Days     |             |      |    |    |
| F 86 (32)                 | 6.442 | Richardson Const.    | G,GS,BSS,PMS & D          | 10/25/66 | 250 Cal. | 4/10/67     | Fair | 36 | 89 |
| Miles City-No.Dak. Line   |       | \$679,049.68         |                           |          | Days     |             |      |    |    |
| I-IG 94-5(9)174           | ---   | N.A. Nelson Const.   | Dual 469.75' and          | 6/26/68  | 270 Cal. | Not Started |      |    |    |
| Terry-Fallon              |       | \$893,764.07         | 333.5' Steel Girders      |          | Days     |             |      |    |    |
|                           |       |                      | & a dual 274.0' PCG Brdg. |          |          |             |      |    |    |
| I 94-6 (10) 213           | 0.381 | Sletten Const.Co.    | 2,013' S&C Str.           | 5/24/66  | 450 Cal. | 6/22/66     | Good | 19 | 96 |
| Glendive-E. & W.          |       | \$1,559,034.45       |                           |          | Days     |             |      |    |    |
| I-IG 94-6(12)212 U-1      | 1.609 | Brasel & Sims Const. | G & Dr.                   | 1/26/67  | 200 Cal. | 5/5/67      | Poor | -- | 95 |
| Glendive-E. & W.          |       | \$775,309.36         |                           |          | Days     |             |      |    |    |
| I-IG 94-6(12)212 U-2      | 1.012 | Walter Mackin & Son  | Fencing                   | 1/24/67  | 30 Cal.  | Not Started |      |    |    |
| Glendive-E. & W.          |       | \$5,881.50           |                           |          | Days     |             |      |    |    |
| I 94-6 (13) 213           | ---   | Sletten Const. Co.   | 1,973.0' S&C              | 1/24/67  | 425 Cal. | 2/3/67      | Fair | 18 | 87 |
| Glendive-E. & W.          |       | \$1,518,248.38       | Structure                 |          | Days     |             |      |    |    |
| I-IG 94-6(14)209 U-1      | 8.470 | Northern Improvement | G,GS,PMS,Sign &           | 10/27/67 | 400 Cal. | 11/10/67    | Fair | 55 | 14 |
| & U 199 (8)               |       | \$2,919,399.90       | a dual 219.0' Str.        |          | Days     |             |      |    |    |
| Glendive-E. & W. &        |       |                      |                           |          |          |             |      |    |    |
| Merrill Ave.-Glendive     |       |                      |                           |          |          |             |      |    |    |
| I-IG 94-6(14)209 U-2      | ---   | Northern Improvement | 2-188.0', 1-279.5',       | 9/28/67  | 330 Cal. | 11/16/67    | Fair | 37 | 30 |
| Glendive-E. & W.          |       | \$757,378.13         | 2-142.0',1-289.5' &       |          | Days     |             |      |    |    |
|                           |       |                      | 2-255.0' S&C Strs.        |          |          |             |      |    |    |
| I-IG 94-6(14)209 U-3      | ---   | Northern Improvement | 2-780.6' S&C Str.         | 9/28/67  | 300 Cal. | 11/7/67     | Fair | 35 | 35 |
| Glendive-E. & W.          |       | \$728,681.64         |                           |          | Days     |             |      |    |    |
| I-IG 94-6(14)209 U-4      | ---   | Sletten Const. Co.   | 1-352.5', 1-dual          | 10/27/67 | 270 Cal. | 12/4/67     | Good | 17 | 54 |
| Glendive-E. & W.          |       | \$518,765.77         | 228' & 1-213.0' Str.      |          | Days     |             |      |    |    |
| I-IG 94-6(14)209 U-5      | 6.697 | U.S. Steel Corp.     | Fencing                   | 10/27/67 | 30 Cal.  | 4/4/68      | Fair | 2  | 9  |
| Glendive-E. & W.          |       | \$104,217.57         |                           |          | Days     |             |      |    |    |



MONTHLY C, 7, 3TRUCTION REPORT - 6/30/68 (Cont'd)

Division 41-30 - Glendive

|                 |       |                         |                    |         |          |             |      |    |    |
|-----------------|-------|-------------------------|--------------------|---------|----------|-------------|------|----|----|
| F 245 (20) U-1  | 5.607 | William Clairmont, Inc. | G,GS & PMS         | 4/25/68 | 180 Cal. | 6/12/68     | --   | -- | -- |
| Glendive-Sidney |       | \$799,660.31            |                    |         | Days     |             |      |    |    |
| F 245 (20) U-2  | ---   | The Milton Rue Company  | 1-332.0' Steel     | 4/25/68 | 150 Cal. | Not Started |      |    |    |
| Glendive-Sidney |       | \$127,085.45            | Structure          |         | Days     |             |      |    |    |
| F 246 (18)      | 0.50  | Sletten Const. Co.      | 267.0' Steel Brdg. | 8/24/67 | 225 Cal. | 9/27/67     | Fair | 4  | 78 |
| Circle-Glendive |       | \$109,131.30            | (Widening)         |         | Days     |             |      |    |    |

Division 42-30 - Wolf Point

|                      |        |                        |                             |          |          |             |                    |    |    |
|----------------------|--------|------------------------|-----------------------------|----------|----------|-------------|--------------------|----|----|
| S 15 (14)            | 6.987  | Gus M. Albert, Contr.  | G, GS, PMS & Dr.            | 5/23/67  | 150 Cal. | 7/20/67     | Winter Shutdown-74 |    |    |
| Poplar-Flaxville     |        | \$258,035.45           |                             |          | Days     |             | 11/14/67           |    |    |
| F 142 (15) &         | 7.595  | Strandberg Const.      | Guard Rail, Widen           | 10/27/67 | 7/15/68  | 3/11/68     | Completed          |    |    |
| F 148 (11)           |        | \$143,761.08           | Bridge End Apprs.           |          |          |             | 6/22/68            |    |    |
| Malta-Saco           |        |                        | Delineators & 2-90.0' Strs. |          |          |             |                    |    |    |
| & Saco-East          |        |                        |                             |          |          |             |                    |    |    |
| F 266 (10)           | 10.011 | Northern Improvement   | FMS                         | 6/26/68  | 75 Cal.  | Not Started |                    |    |    |
| Wolf Point Bridge-   |        | \$264,386.50           |                             |          | Days     |             |                    |    |    |
| Scobey-Canadian Line |        |                        |                             |          |          |             |                    |    |    |
| F 333 (34)           | 7.177  | Bob Clark & Son Fenc.  | Fencing                     | 5/29/68  | 90 Cal.  | Not Started |                    |    |    |
| Grass Range-Malta    |        | \$13,726.00            |                             |          | Days     |             |                    |    |    |
| S 387 (3)            | ---    | N.A. Nelson Const. Co. | 1,056.0' S&C                | 6/20/67  | 325 Cal. | 8/1/67      | Good               | 20 | 79 |
| Sprole Siding-So.    |        | \$1,270,555.64         | Bridge & Apprs.             |          | Days     |             |                    |    |    |
| S 429 (3)            | 7.107  | Hilde Const.Co., Inc.  | G, GS & PMS                 | 12/28/67 | 200 Cal. | 4/26/68     | Good               | 25 | 30 |
| SE to Wolf Point     |        | \$481,814.45           |                             |          | Days     |             |                    |    |    |
| to Hungry Creek      |        |                        |                             |          |          |             |                    |    |    |
| S 438 (3)            | 10.307 | Gus M. Albert, Contr.  | G, GS & PMS                 | 10/24/67 | 180 Cal. | 11/6/67     | Poor               | 10 | 41 |
| Bainville-N.         |        | \$682,347.93           |                             |          | Days     |             |                    |    |    |
| & West-Froid         |        |                        |                             |          |          |             |                    |    |    |

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

|                                                          |       |                   |                   |         |          |          |      |    |    |
|----------------------------------------------------------|-------|-------------------|-------------------|---------|----------|----------|------|----|----|
| LSI 90-8 (3) 443,                                        | 6.411 | Spragues, Inc.    | Sprinklers, Land- | 4/4/67  | 120 Cal. | 5/18/67  | Fair | 12 | 76 |
| I 90-8 (41) 444 &                                        |       | \$233,818.01      | scaping & Seed    |         | Days     |          |      |    |    |
| LSF 2-228 (2)                                            |       |                   |                   |         |          |          |      |    |    |
| Billings Inter. to Highway U.S. #87                      |       |                   |                   |         |          |          |      |    |    |
| I 90-8 (37) 447,                                         | ---   | Midland Elec. Co. | Lighting          | 8/24/67 | 90 Cal.  | 11/2/67  | --   | -- | 46 |
| I 90-8 (46) 452 &                                        |       | \$49,275.00       |                   |         | Days     |          |      |    |    |
| F 187 (15)                                               |       |                   |                   |         |          |          |      |    |    |
| So. 27th St. Inter. & the Lockwood Flats Inter.-Billings |       |                   |                   |         |          |          |      |    |    |
| I 90-8 (45) 443,                                         | ---   | Midland Elec. Co. | Lighting & Sign   | 8/24/67 | 120 Cal. | 10/16/67 | --   | -- | 28 |
| F 228 (23) & S 192 (8)                                   |       | \$106,416.30      |                   |         | Days     |          |      |    |    |
| W. Billings Inter.                                       |       |                   |                   |         |          |          |      |    |    |



# MONTHLY CONSTRUCTION REPORT - 6/30/68 (Cont'd)

## Division 51-30 - Billings

|                            |        |                        |                      |         |          |          |      |    |    |
|----------------------------|--------|------------------------|----------------------|---------|----------|----------|------|----|----|
| I 90-8(55)455 U-1          | 6.012  | Peter Kiewit Sons' Co. | Grading              | 3/27/68 | 275 Cal. | 4/22/68  | Fair | 42 | 9  |
| Pinehill-Pryor Creek       |        | \$2,232,413.21         |                      |         | Days     |          |      |    |    |
| I 90-8(55)455 U-2          | ---    | W.P. Roscoe Co.        | Structures           | 3/27/68 | 275 Cal. | 5/9/68   | Fair | 23 | 7  |
| Pinehill-Pryor Creek       |        | \$492,628.78           |                      |         | Days     |          |      |    |    |
| I 90-8(55)455 U-3          | 6.012  | Walter Mackin          | Fencing              | 3/27/68 | 30 Cal.  | 5/20/68  | Poor | 5  | 12 |
| Pinehill-Pryor Creek       |        | \$39,965.50            |                      |         | Days     |          |      |    |    |
| I 94-1(13)7 U-1            | 7.401  | S. Birch, Inc.         | G,GS,PMS,Dr. &       | 9/27/66 | 300 Cal. | 11/4/66  | Good | 27 | 87 |
| & S 422 (4)                |        | \$1,744,966.83         | Structures           |         | Days     |          |      |    |    |
| Huntley-Ballantine         |        |                        |                      |         |          |          |      |    |    |
| I-IG 94-1(17)13 U-1        | 23.152 | S. Birch, Inc.         | G,GS,PMS,Sign &      | 9/28/67 | 300 Cal. | 11/16/67 | Good | 93 | 49 |
| & I 94-1 (19) 1            |        | \$2,971,294.12         | 2-111.5' S&C Strs.   |         | Days     |          |      |    |    |
| Pinehill-Ballantine &      |        |                        |                      |         |          |          |      |    |    |
| Ballantine-Pompey's Pillar |        |                        |                      |         |          |          |      |    |    |
| I-IG 94-1(17)13 U-2        | ---    | Riklin Const. Co.      | 2-128.0', 1-60.0'    | 9/28/67 | 270 Cal. | 10/18/67 | Fair | 17 | 37 |
| Ballantine-Pompey's        |        | \$563,877.08           | & 1-461.7' S&C Strs. |         | Days     |          |      |    |    |
| Pillar                     |        |                        |                      |         |          |          |      |    |    |
| I-IG 94-1(17)13 U-3        | ---    | Riklin Const. Co.      | 2-153.5', 123.0',    | 9/28/67 | 270 Cal. | 11/7/67  | Poor | 17 | 45 |
| Ballantine-Pompey's        |        | \$466,314.41           | 1-276.0', 1-259.0'   |         | Days     |          |      |    |    |
| Pillar                     |        |                        | & 1-75.0' S&C Strs.  |         |          |          |      |    |    |
| I-IG 94-1(17)13 U-4        | 10.469 | Fred Strandberg Const. | Fencing              | 9/28/67 | 30 Cal.  | 10/19/67 | Fair | 4  | 72 |
| Ballantine-Pompey's        |        | \$68,022.12            |                      |         | Days     |          |      |    |    |
| Pillar                     |        |                        |                      |         |          |          |      |    |    |
| LSF 106 (1)                | ---    | Long Const. Co., Inc.  | Safety Rest Area     | 12/1/67 | 150 Cal. | 12/11/67 | Poor | 7  | 53 |
| Red Lodge-Rockvale         |        | \$80,561.55            |                      |         | Days     |          |      |    |    |
| F 106 (12) &               | 9.663  | Holland Construction   | G,GS,PMS,Widen of    | 2/28/68 | 210 Cal. | 3/13/68  | Good | 64 | 47 |
| F 107 (12)                 |        | \$1,147,833.68         | one 137.33' CB Str.  |         | Days     |          |      |    |    |
| Red Lodge-Rockvale         |        |                        |                      |         |          |          |      |    |    |
| & Bridger-Laurel           |        |                        |                      |         |          |          |      |    |    |
| F 296 (17)                 | 0.845  | Empire Sand & Gravel   | G,D,GS,PMS,Dr. &     | 5/23/67 | 200 Cal. | 6/27/67  | Fair | 18 | 74 |
| Billings-Lavina            |        | \$339,626.61           | Beautification       |         | Days     |          |      |    |    |
| F 296 (18)                 | 1.034  | Midland Elec. Co.      | Lighting             | 9/28/67 | 60 Cal.  | 11/15/67 | Poor | 3  | 17 |
| Billings-27th St. SE       |        | \$27,950.50            |                      |         | Days     |          |      |    |    |
| F 296 (22)                 | ---    | Cop Construction       | Storm Sewer &        | 5/29/68 | 11/30/68 | 6/24/68  | --   | 3  | 4  |
| Billings-Broadview         |        | \$39,508.60            | Pav. Replmt.         |         |          |          |      |    |    |
| S 322 (9)                  | 7.632  | Maronick Const. Co.    | G,GS,PMS & one       | 6/20/67 | 150 Cal. | 7/31/67  | Good | 34 | 83 |
| Hardin-Sarpy               |        | \$791,583.24           | 91.5' S&C Str.       |         | Days     |          |      |    |    |
| S 367 (5)                  | 0.825  | Husman Bros., Inc.     | G,GS,PMS,Dr. &       | 9/27/66 | 300 Cal. | 10/20/66 | Good | 12 | 90 |
| Custer-Myers Brdg.-Hysham  |        | \$646,836.60           | Strs. & Apprs.       |         | Days     |          |      |    |    |
| S 433 (3)                  | 7.882  | R.J. Studer & Sons     | G,GS,PMS & 1-35.0'   | 7/18/67 | 225 Cal. | 8/15/67  | Good | 59 | 81 |
| Laurel-No.                 |        | \$635,740.69           | & 1-151.5' S&C Str.  |         | Days     |          |      |    |    |

## Division 52-30 - Miles City

|                    |     |                       |                  |          |          |        |    |    |    |
|--------------------|-----|-----------------------|------------------|----------|----------|--------|----|----|----|
| F 47(5) & F 198(8) | --- | Richardson Const. Co. | Flasher, Install | 11/22/67 | 100 Cal. | 4/9/68 | -- | -- | 70 |
| Broadus-Olive &    |     | \$42,439.53           | G,GS,RMS & Traf. |          | Days     |        |    |    |    |
| Ekalaka-Baker      |     |                       | Signals & Sign   |          |          |        |    |    |    |



MONTHLY CONSTRUCTION REPORT - 6/30/68 (Cont'd)

Division 50-30 - Miles City

|                                     |                          |                        |          |          |             |      |    |    |
|-------------------------------------|--------------------------|------------------------|----------|----------|-------------|------|----|----|
| I-IG 94-5(7)174 U-1 6.540           | Wickens Bros.            | G & Minor Items        | 2/28/68  | 300 Cal. | 3/26/68     | Fair | 52 | 31 |
| Terry-Fallon                        | \$978,010.65             |                        |          | Days     |             |      |    |    |
| I-IG 94-5(7)174 U-2 6.540           | Walter Mackin & Son      | Fencing                | 2/28/68  | 30 Cal.  | 4/18/68     | --   | -- | 16 |
| Terry-Fallon                        | \$39,469.00              |                        |          | Days     |             |      |    |    |
| F 198 (9) & 20.609                  | Northwestern Engineering | PMB & PMS              | 6/26/68  | 200 Cal. | Not Started |      |    |    |
| F 334 (18)                          | \$890,850.20             |                        |          | Days     |             |      |    |    |
| Broadus-Olive & Crow Agency-Broadus |                          |                        |          |          |             |      |    |    |
| S 259 (4) ---                       | Chas. M. Smith, Contr.   | 682.03' S&C Str.       | 11/21/67 | 350 Cal. | 2/13/68     | --   | -- | 17 |
| Rosebud-Cartersville & East         | \$496,430.93             |                        |          | Days     |             |      |    |    |
| S 259 (5) 0.722                     | Cop Construction Co.     | G,GS,RMB & One         | 4/23/68  | 260 Cal. | 5/16/68     | Fair | 9  | 4  |
| Rosebud-Cartersville & East         | \$222,066.80             | 203.0' PC Girder Bldg. |          | Days     |             |      |    |    |
| F 407 (3) 8.767                     | Brasel & Sims Const.     | G,GS & PMS             | 6/26/67  | 250 Cal. | 7/19/67     | Fair | 20 | 76 |
| Wyoming Line-Biddle-Broadus         | \$779,023.20             |                        |          | Days     |             |      |    |    |

DISTRICT SIX - LEWISTOWN

Division 61-30 - Lewistown

|                                                                  |                       |                   |          |          |             |           |    |    |
|------------------------------------------------------------------|-----------------------|-------------------|----------|----------|-------------|-----------|----|----|
| S 6(9), S 154(6), 25.06                                          | Empire Sand & Gravel  | Seal Coating      | 3/26/68  | 8/31/68  | Not Started |           |    |    |
| S 263(4) & S 362(8)                                              | \$49,723.00           |                   |          |          |             |           |    |    |
| Townsend-Canyon Ferry-Clasol,                                    |                       |                   |          |          |             |           |    |    |
| Columbus S.E., Ryegate-No. & Lame Deer-Colstrip                  |                       |                   |          |          |             |           |    |    |
| F 8 (15) 6.513                                                   | R.J. Sundling & Son,  | G,GS,PMS & Dr.    | 10/25/66 | 280 Cal. | 2/28/67     | Good      | 19 | 86 |
| White Sulphur Springs, Harlowton                                 | Inc. & R.J. Sundling  |                   |          | Days     |             |           |    |    |
|                                                                  | \$647,696.82          |                   |          |          |             |           |    |    |
| F 26(8), F 333(33) ---                                           | Skinner Enterprises   | Traf.Cont.Devices | 3/28/67  | 45 Cal.  | 11/21/67    | --        | -- | 99 |
| F 33(7) & F 235(34)                                              | \$9,228.87            |                   |          | Days     |             |           |    |    |
| Jcts. N. of Grassrange, W. of Roundup, W. of Moore & East of Roy |                       |                   |          |          |             |           |    |    |
| S 42 (9) 6.643                                                   | Yonker, Inc.          | G & GS            | 11/21/67 | 150 Cal. | 4/15/68     | Fair      | 22 | 22 |
| Jordan-NW                                                        | \$338,941.94          |                   |          | Days     |             |           |    |    |
| F 108 (13) 1.739                                                 | R.J. Studer & Sons    | G,GS & PMS        | 9/28/67  | 150 Cal. | 11/14/67    | --        | 19 | 55 |
| Billings-Roundup                                                 | \$324,942.08          |                   |          | Days     |             |           |    |    |
| F 247 (20) 1.022                                                 | Harry Norgaard Co.    | G,GS & RMS        | 6/26/67  | 90 Cal.  | 8/1/67      | Poor      | 7  | 87 |
| Jordan-Circle                                                    | \$176,257.28          |                   |          | Days     |             |           |    |    |
| F 256 (24) U-1 9.754                                             | Hilde Const.Co., Inc. | G,GS & PMS        | 8/24/67  | 250 Cal. | 9/19/67     | Good      | 47 | 72 |
| Grassrange-Jordan                                                | \$1,246,626.92        |                   |          | Days     |             |           |    |    |
| F 256 (24) U-2 ---                                               | F.L. Flynn Company    | 131.5' S&C Str.   | 8/24/67  | 100 Cal. | 11/8/67     | Completed |    |    |
| Grassrange-Jordan                                                | \$69,362.64           |                   |          | Days     |             | 6/7/68    |    |    |
| F 256 (27) 0.246                                                 | Francis M. Tindall    | SPP & 91.5' S&C   | 6/26/67  | 150 Cal. | 8/9/67      | --        | -- | 94 |
| Grassrange-Jordan                                                | \$145,635.43          | Str.              |          | Days     |             |           |    |    |
| SMP 1999-68 ---                                                  | Empire Sand & Gravel  | Crush & Stockpile | 3/26/68  | 60 Cal.  | 5/8/68      | Good      | 6  | 84 |
| Various Roads                                                    | \$40,257.00           |                   |          | Days     |             |           |    |    |



MONTHLY PROGRESS REPORT  
DIRECT FEDERAL CONSTRUCTION  
MONTANA

July 1, 1968

| Project                               | Location                                                                                                                              | Length                       | Type Work                                                       | % Work Completed and Est. Completion Date | Percent Time Used | Contractor and Contract Amount                                                                                                                       |
|---------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|------------------------------|-----------------------------------------------------------------|-------------------------------------------|-------------------|------------------------------------------------------------------------------------------------------------------------------------------------------|
| FHP 45-3(1)<br>45-2(1), ERFO<br>41(2) | SH 499, 33 miles southerly of Ennis<br>easterly 23 miles to the Duck Creek<br>Wye thence southerly on US 287 to<br>West Yellowstone   | 7.4<br>(Inter-<br>mittent)   | Grading, base,<br>bit. paving<br>Winter shutdown                | 92<br>July/68                             | 80                | Robert V. Burggraf Company<br>\$593,677.00                                                                                                           |
| FHP 57-1(1)                           | Begins approximately 10 miles easterly<br>of Libby, Montana and extends easterly<br>4.528 miles along the river bank                  | 4.5                          | Grade, base, bit.<br>plt. mix, bridge                           | 99<br>June/68                             | 104               | N. A. Nelson Construction Company<br>\$1,663,354.25                                                                                                  |
| FHP 59-2(4),<br>FL 59(4)              | US 212, 5.5 miles southwest of Red<br>Lodge, Montana southwesterly                                                                    | 4.227                        | Grade, base, bit<br>plt. mix                                    | 0                                         | 7                 | R. J. Studer and Sons<br>\$670,006.60                                                                                                                |
| FHP 51-2(2)                           | Begins approximately 8 miles north<br>of Otter northerly 6.7 miles                                                                    | 6.705                        | Grade, base,<br>seeding                                         |                                           |                   | Bids opened June 26, 1968<br>Low bidder: R. J. Studer and Sons<br>\$478,418.00<br>Bid accepted - final award pending                                 |
| ERFO 44(3)                            | US 2, Essex ~ Summit, 29 miles east<br>and south of West Glacier                                                                      | 0.141                        | Bridge                                                          | 84<br>Sept/68                             | 61                | E. F. Matelich Construction Company<br>\$555,876.00                                                                                                  |
| ERFO 44(4)                            | US 2, begins 24 miles southeast of West<br>Glacier, 2.8 miles southeast to the<br>Walton Ranger Station                               | 2.975                        | Grade, base, bit.<br>plt. mix                                   | 22<br>Nov/68                              | 22                | N. L. Garrick Construction Company<br>Huson Logging Company (joint venture)<br>\$571,505.50                                                          |
| GNP 1-C10                             | Begins near Logan Pass approximately 33<br>miles northeast West Glacier south-<br>westerly 8.3 miles on the Going-to-the-<br>Sun Road | 8.332<br>(Inter-<br>mittent) | Retaining walls,<br>parapet walls<br>and drainage<br>structures |                                           |                   | Bids opened June 21, 1968<br>Low bidder: Intra-Jet Engineering<br>Company<br>\$117,845.00 (schedule A)<br>\$101,345.00 (schedule B)<br>Award pending |



MONTANA HIGHWAY COMMISSION  
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT  
Month Ending - July 31, 1968

CCLC 22722994 WF

| Project Number<br>and Location                                      | Mileage | Contractor and<br>Bid Price                               | Type                                                                                             | Contract<br>Awarded    | Date<br>Compl.       | Work<br>Began | Pro-<br>gress        | Men<br>Emp. | %<br>Comp. |
|---------------------------------------------------------------------|---------|-----------------------------------------------------------|--------------------------------------------------------------------------------------------------|------------------------|----------------------|---------------|----------------------|-------------|------------|
| <u>DISTRICT ONE - MISSOULA</u>                                      |         |                                                           |                                                                                                  |                        |                      |               |                      |             |            |
| <u>Division 11-30 - Missoula</u>                                    |         |                                                           |                                                                                                  |                        |                      |               |                      |             |            |
| LSI 90-2 (2) 105 ---<br>Van Buren Inter. in<br>Missoula-Bonner Sec. |         | Nelson Bros. Const.Co.<br>\$81,154.52                     | Landscaping                                                                                      | 8/24/67                | 5/21/68              | 10/2/67       | --                   | --          | 100        |
| I 90-2 (34) 104 0.760<br>Urlin Ave.-Inter-<br>change-Clark Fork     |         | N.L. Garrick Const.<br>\$129,805.94                       | Storm Sewer                                                                                      | 7/21/67                | 120 Cal.<br>Days     | 8/30/67       | Completed<br>7/16/68 |             |            |
| I 90-2 (40) 102 & ---<br>I 90-2 (41) 104                            |         | Allen Electric<br>\$30,696.50                             | Lighting                                                                                         | 9/28/67                | 90 Cal.<br>Days      | 5/7/68        | --                   | --          | 79         |
| Grant Creek & Orange<br>St. Interchanges                            |         |                                                           |                                                                                                  |                        |                      |               |                      |             |            |
| I 90-2 (43) 95 16.972<br>W. Missoula<br>to Bonner                   |         | Nelson Bros. Const.<br>\$86,655.56                        | Landscape,<br>Sprinkling Sys.,<br>& Seed                                                         | 2/28/68                | 10/31/68             | 5/7/68        | --                   | 6           | 10         |
| I 90-2 (44) 103 ---<br>& I 90-3 (25) 153                            |         | Frank Gurney, Inc.<br>\$46,336.93                         | Replace & New<br>Signs, Lighting &<br>Related Items                                              | NOT AWARDED<br>TO DATE | 120 Cal. ---<br>Days |               |                      |             |            |
| Orange & VanBuren<br>Inters. & Drummond Area                        |         |                                                           |                                                                                                  |                        |                      |               |                      |             |            |
| I 90-3(13)143 U-1 7.580<br>Bearmouth-East                           |         | F&S Contracting Co.<br>\$4,848,777.53                     | G,GS,PMB, one 312'<br>X 14' C Structure                                                          | 6/14/68                | 425 Cal.<br>Days     | 7/15/68       | Fair                 | 16          | 0          |
| I 90-3(13)143 U-2 ---<br>Bearmouth-East                             |         | Mahnomen Pile D. & E.<br>\$354,324.04                     | 1-118' PC and<br>1-254.5' PC Girder Brdg.                                                        | 5/29/68                | 250 Cal.<br>Days     | 7/3/68        | Fair                 | 4           | 0          |
| I 90-3(13)143 U-3 7.580<br>Bearmouth-East                           |         | Clair Boulet Const. Co.<br>\$42,851.50                    | Fencing                                                                                          | 5/29/68                | 30 Cal.<br>Days      | 7/29/68       | --                   | --          | --         |
| I 90-3(14)135 U-1 7.605<br>Bearmouth-West                           |         | Washington Const.Co. &<br>Crick Company<br>\$4,202,924.57 | G,GS,PMB, dual<br>345.58' PC Girder Brdg.                                                        | 6/14/68                | 400 Cal.<br>Days     | 7/10/68       | --                   | 16          | 0          |
| I 90-3(14)135 U-2 ---<br>Bearmouth-West                             |         | Mahnomen Pile D. & E.<br>\$276,873.44                     | Dual 118', 1-168' PC<br>Girder Brdgs; 1-14'<br>Reinf.Conc.Veh.Under-<br>pass, 1-20' Timber Brdg. | 5/29/68                | 250 Cal.<br>Days     | 7/16/68       | Fair                 | --          | 0          |
| I 90-3(14)135 U-3 7.605<br>Bearmouth-West                           |         | Clair Boulet Const.Co.<br>\$53,416.92                     | Fencing                                                                                          | 5/29/68                | 30 Cal.<br>Days      | 7/22/68       | --                   | 5           | 1          |
| F 215 (16) U-1 7.488<br>Lolo-Missoula                               |         | Zook Bros. Const. Co.<br>\$2,159,556.90                   | G,GS,PMS & Dr.                                                                                   | 11/23/66               | 300 Cal.<br>Days     | 12/1/66       | --                   | 10          | 96         |
| F 215 (16) U-2 ---<br>Lolo-Missoula                                 |         | Mahnomen Pile D. & E.<br>\$294,764.78                     | Structure                                                                                        | 11/7/66                | 200 Cal.<br>Days     | 9/13/67       | Completed<br>7/31/68 |             |            |



Division 11-30 - Missoula

|                                                 |       |                       |                             |          |          |          |           |    |     |
|-------------------------------------------------|-------|-----------------------|-----------------------------|----------|----------|----------|-----------|----|-----|
| F 215 (17)                                      | ---   | Rainbow Elec. Company | Lighting                    | 7/26/67  | 30 Cal.  | 8/14/67  | --        | -- | 31  |
| Jcts. of Hwys.<br>93 & 12 & County Road         |       | \$10,691.80           |                             |          | Days     |          |           |    |     |
| UF 219 (27)                                     | 2.236 | M&S Construction      | G,GS & PMS                  | 8/24/67  | 180 Cal. | 10/2/67  | --        | 16 | 85  |
| Missoula-Broadway<br>St. & Northwest            |       | \$714,446.28          |                             |          | Days     |          |           |    |     |
| F 219 (29),<br>S-SG 224(6) & S 224(10)          | 1.807 | Washington Const.Co.  | G,GS,PMS & Light            | 10/27/67 | 150 Cal. | 11/24/67 | --        | 4  | 97  |
| Reserve St.-Inter.<br>& W. of Missoula          |       | \$417,459.50          |                             |          | Days     |          |           |    |     |
| ROW F 237 (23)<br>Bonner-Ovando                 | 6.575 | Donald L. Mogan       | Fencing                     | 9/26/67  | 30 Cal.  | 10/24/67 | --        | -- | 100 |
|                                                 |       | \$1,623.75            |                             |          | Days     |          |           |    |     |
| F 237 (24)<br>Bonner-Ovando                     | 2.624 | Bud King Const. Co.   | 449.5' Str.,G.              | 5/31/66  | 300 Cal. | 7/13/66  | Resumed   |    | 78  |
|                                                 |       | \$637,921.95          |                             |          | Days     |          | 7/8/68    |    |     |
| F 237 (25)<br>Bonner-Ovando                     | 6.575 | Washington Const. Co. | G,GS,PMS                    | 9/28/67  | 225 Cal. | 10/30/67 | Fair      | 35 | 53  |
|                                                 |       | \$985,348.20          |                             |          | Days     |          |           |    |     |
| S 431 (3)<br>So. of Hamilton<br>No. & East      | 1.0   | Mahnomen Pile D. & E. | G,GS,PMS,Str.               | 8/24/67  | 280 Cal. | 9/18/67  | Completed |    |     |
|                                                 |       | \$442,097.48          |                             |          | Days     |          | 7/24 '68  |    |     |
| F 9999 (5) U-1<br>& S 218 (10)<br>Missoula Sts. | 0.024 | Western Sign Corp.    | Traf.Signals,G,<br>GS & PMS | 12/28/67 | 8/1/68   | 3/27/68  | --        | 7  | 56  |
|                                                 |       | \$60,395.30           |                             |          |          |          |           |    |     |

[illegible]

Division 21-30 - Rutte

|                                |                    |                 |          |          |         |      |    |    |
|--------------------------------|--------------------|-----------------|----------|----------|---------|------|----|----|
| I 15-2(22)123 U-1, 5.607       | Peter Kiewit Sons' | PMS, Partial G, | 11/22/67 | 250 Cal. | 1/23/68 | Good | 70 | 37 |
| I 115-2(5)126 U-1,             | \$1,693,578.11     | GS & Structures |          | Days     |         |      |    |    |
| I 90-4(15)216 U-1              |                    |                 |          |          |         |      |    |    |
| & U 70 (16)                    |                    |                 |          |          |         |      |    |    |
| Butte-W., Butte-Spur, Butte-W. |                    |                 |          |          |         |      |    |    |
| via Iron St.-Butte             |                    |                 |          |          |         |      |    |    |



Division 21-30 - Butte

|                           |                        |                        |          |          |          |           |    |    |
|---------------------------|------------------------|------------------------|----------|----------|----------|-----------|----|----|
| I 15-2(22)123 U-2, 5.282  | Bohleen Const. Co.     | Fencing                | 11/22/67 | 30 Cal.  | 6/25/68  | --        | 4  | -- |
| I 115-(5)126 U-2          | \$42,513.50            |                        |          | Days     |          |           |    |    |
| & I 90-4(15)216 U-2       |                        |                        |          |          |          |           |    |    |
| Butte-W. & Butte-Spur     |                        |                        |          |          |          |           |    |    |
| I 15-2(22)123 U-3, 5.607  | Skinner Enterprises    | Weigh Stations,        | 2/7/68   | 60 Cal.  | 7/22/68  | --        | 2  | -- |
| I 115-2(5)126 U-3,        | \$185,756.66           | Sign & Light           |          | Days     |          |           |    |    |
| I 90-4(15)216 U-3         |                        |                        |          |          |          |           |    |    |
| & U 70 (16) U-2           |                        |                        |          |          |          |           |    |    |
| Butte-W. & Butte-Spur,    |                        |                        |          |          |          |           |    |    |
| Butte West via Iron       |                        |                        |          |          |          |           |    |    |
| St.-Butte                 |                        |                        |          |          |          |           |    |    |
| I-IG 15-3(8)177 U-1 6.083 | Zook Bros. Const.Co.   | G,GS,PMS,Dr.,Sign      | 6/26/67  | 300 Cal. | 7/25/67  | --        | 31 | 56 |
| & S 412 (6)               | \$2,907,061.20         | & Dual 133.0',Dual     |          | Days     |          |           |    |    |
| Montana City-N. & W.,     |                        | 233.5', a 294.5' &     |          |          |          |           |    |    |
| Montana City-E. Helena,   |                        | a 284.5' Strs.         |          |          |          |           |    |    |
| L&C Co. Line & Permanente |                        |                        |          |          |          |           |    |    |
| Cement Plant              |                        |                        |          |          |          |           |    |    |
| I-IG 15-3(8)177 U-2 5.552 | Fred Strandberg Const. | Fencing                | 6/26/67  | 30 Cal.  | 8/7/67   | --        | 3  | 36 |
| Montana City-N. & W.      | \$39,771.20            |                        |          | Days     |          |           |    |    |
| I 15-3(15)173 U-1 3.569   | Zook Bros. Const. Co.  | G,GS,PMS,Sign &        | 11/30/67 | 330 Cal. | 1/22/68  | --        | 41 | 29 |
| Clancy-N. & S.            | \$1,789,207.81         | Structures             |          | Days     |          |           |    |    |
| I 15-3(15)173 U-2 3.569   | Kober Const. Co.       | Fencing                | 10/30/67 | 30 Cal.  | 12/26/67 | --        | -- | 5  |
| Clancy-N. & S.            | \$28,581.90            |                        |          | Days     |          |           |    |    |
| LSI 15-4(1)183 ---        | Nelson Bros. Const.    | Landscaping            | 8/24/67  | 5/31/68  | 10/6/67  | Completed |    |    |
| Lewis & Clark Co.Line-N.  | \$105,465.69           |                        |          |          |          | 7/2/68    |    |    |
| I 15-4 (35) 184 ---       | Allen Electric         | Lighting               | 8/24/67  | 90 Cal.  | 10/6/67  | Completed |    |    |
| Capitol Inter.-Helena     | \$48,106.00            |                        |          | Days     |          | 6/5/68    |    |    |
| F 43 (24) 50.6            | Skinner Enterprises    | Delineation            | 10/27/67 | 60 Cal.  | 11/21/67 | Completed |    |    |
| Wisdom-Divide             | \$9,342.00             |                        |          | Days     |          | 7/2/68    |    |    |
| F 43 (25) U-1 2.745       | F&S Contracting Co.    | G,GS & PMS             | 11/22/67 | 180 Cal. | 2/28/68  | --        | 49 | 58 |
| Wisdom-Divide             | \$661,353.19           |                        |          | Days     |          |           |    |    |
| F 43 (25) U-2 ---         | E.F.Matelich Const.    | 1-304.0' S&C           | 10/27/67 | 150 Cal. | 1/8/68   | Completed |    |    |
| Wisdom-Divide             | \$177,496.62           |                        |          | Days     |          | 7/8/68    |    |    |
| I 90-4 (19) 228 0.814     | Nilson-Smith Const.Co. | G,GS,PMB,Sign,         | 5/29/68  | 180 Cal. | 7/10/68  | Good      | 26 | 6  |
| Butte-East                | \$577,416.92           | Fencing & 1-295.25'    |          | Days     |          |           |    |    |
|                           |                        | PCB Underpass          |          |          |          |           |    |    |
| I 90-5 (14) 275 ---       | Haggerty-Messmer Co.   | Dual 273.0' S&C        | 5/23/67  | 250 Cal. | 8/23/67  | --        | -- | 87 |
| Three Forks-West          | \$294,083.48           | Structures             |          | Days     |          |           |    |    |
| I 90-5(16)272 U-1, 4.359  | Peter Kiewit Sons' Co. | G,GS,CSS,PMS,CP,       | 6/26/67  | 400 Cal. | 7/17/67  | --        | 43 | 61 |
| & I-IG 90-6(21)275 U-1    | \$2,497,405.98         | Lighting,Sign, a       |          | Days     |          |           |    |    |
| Three Forks-West          |                        | 294.5',a dual 254.5'   |          |          |          |           |    |    |
|                           |                        | & dual 200.5' S&C Str. |          |          |          |           |    |    |



# MONTHLY CONSTRUCTION REPORT - 7/31/68 (Cont'd)

## Division 21-30 - Butte

|                           |        |                         |                            |             |          |             |           |    |    |
|---------------------------|--------|-------------------------|----------------------------|-------------|----------|-------------|-----------|----|----|
| I 90-5(16)272 U-2         | 4.359  | Fred Strandberg Const.  | Fencing                    | 6/26/67     | 30 Cal.  | 8/8/67      | --        | -- | 27 |
| & I-IG 90-6(21)275 U-2    |        | \$27,612.06             |                            |             | Days     |             |           |    |    |
| Three Forks-West          |        |                         |                            |             |          |             |           |    |    |
| I 90-5(17)250 U-1         | 4.899  | Nilson-Smith Const.     | G,GS & PMS                 | 6/26/67     | 380 Cal. | 7/20/67     | --        | 55 | 78 |
| Cardwell-West             |        | \$1,779,498.92          |                            |             | Days     |             |           |    |    |
| I 90-5(17)250 U-2         | ---    | Huckaba Const.          | Dual 206.5', a             | 6/26/67     | 275 Cal. | 7/31/67     | Good      | 11 | 87 |
| Cardwell-West             |        | \$453,561.46            | Dual 318.0', a dual        |             | Days     |             |           |    |    |
|                           |        |                         | 116.5' & 2-111.5' S&C Str. |             |          |             |           |    |    |
| I 90-5(17)250 U-3         | 4.899  | Pipestone Const. Co.    | Fencing                    | 6/26/67     | 30 Cal.  | 8/2/67      | --        | -- | 40 |
| Cardwell-West             |        | \$34,694.45             |                            |             | Days     |             |           |    |    |
| I 90-5(18)265 U-1         | 7.007  | Brasel & Sims Const.Co. | G,Related Items &          | NOT AWARDED | 210 Cal. | ---         |           |    |    |
| Milligan Canyon           |        | \$1,199,320.38          |                            | TO DATE     | Days     |             |           |    |    |
| to Jct. 287               |        |                         |                            |             |          |             |           |    |    |
| I 90-5(18)265 U-2         | 7.007  | Smith & Smith Const.    | Fencing                    | NOT AWARDED | 30 Cal.  | ---         |           |    |    |
| Milligan Canyon           |        | \$41,621.25             |                            | TO DATE     | Days     |             |           |    |    |
| to Jct. 287               |        |                         |                            |             |          |             |           |    |    |
| I 90-5(19)255 U-1         | 10.401 | Zook Bros. Const. Co.   | G,Related Items &          | NOT AWARDED | 275 Cal. | ---         |           |    |    |
| Cardwell-                 |        | \$2,622,528.50          | Dual 78.0' CSG             | TO DATE     | Days     |             |           |    |    |
| Milligan Canyon           |        |                         | Separation                 |             |          |             |           |    |    |
| I 90-5(19)255 U-2         | 10.401 | Smith & Smith Const.    | Fencing                    | NOT AWARDED | 30 Cal.  | ---         |           |    |    |
| Cardwell-                 |        | \$64,934.65             |                            | TO DATE     | Days     |             |           |    |    |
| Milligan Canyon           |        |                         |                            |             |          |             |           |    |    |
| ROW F 248 (14),           | 1.015  | Maronick Const. Co.     | G,GS,RMB,Fence &           | 4/26/68     | 180 Cal. | 6/3/68      | --        | 16 | 12 |
| F 248(15) & F 248(17)     |        | \$282,386.59            | one 101.5' PCB             |             | Days     |             |           |    |    |
| Whitehall-Three Forks     |        |                         |                            |             |          |             |           |    |    |
| U 249(17) & F 214(6)2.466 |        | Holland Const.Co.       | G,GS,PMS,Sign &            | 10/25/66    | 250 Cal. | 3/7/67      | --        | -- | 99 |
| Broadwater to Helena      |        | \$630,182.65            | Dr.                        |             | Days     |             |           |    |    |
| via Euclid Ave.           |        |                         |                            |             |          |             |           |    |    |
| F 281 (19)                | 1.015  | Kiely Const. Co.        | G,GS,PMS & Surf.           | 7/21/67     | 220 Cal. | 9/19/67     | Completed |    |    |
| Main St.-Twin Bridges     |        | \$455,010.34            |                            |             | Days     |             | 7/2/68    |    |    |
| ROW S 294 (3)             | 2.282  | Clair Boulet Const.     | Fencing                    | 4/23/68     | 60 Cal.  | Not Started |           |    |    |
| Opportunity               |        | \$3,009.00              |                            |             | Days     |             |           |    |    |
| S 294 (5)                 | 2.948  | Nilson-Smith Const.     | G,GS,PMB,Top Surf.,        | 5/28/68     | 150 Cal. | Not Started |           |    |    |
| & S 440 (3)               |        | \$404,950.13            | & 1-75' PC Girder Brdg.    |             | Days     |             |           |    |    |
| Opportunity &             |        |                         |                            |             |          |             |           |    |    |
| Opportunity-South         |        |                         |                            |             |          |             |           |    |    |

## Division 22-30 - Bozeman

|                           |  |                      |                 |         |          |         |      |    |    |
|---------------------------|--|----------------------|-----------------|---------|----------|---------|------|----|----|
| F 45(10), F 45(11) 39.124 |  | Hilde Const. Company | G,GS,RMB & Sign | 5/29/68 | 100 Cal. | 7/8/68  | Fair | 28 | 6  |
| & F 9999 (20)             |  | \$283,181.34         |                 |         | Days     |         |      |    |    |
| Big Timber-Harlowton      |  |                      |                 |         |          |         |      |    |    |
| I-IG 90-6(22)305 U-1      |  | Wickens Bros.        | G & Dr.         | 8/24/67 | 300 Cal. | 9/19/67 | Good | 22 | 58 |
| Bozeman-Northside 1.388   |  | \$592,364.77         |                 |         | Days     |         |      |    |    |



# MONTHLY CONSTRUCTION REPORT - 7/31/68 (Cont'd)

## Division 22-30 - Bozeman

|                                                                                       |                                     |                                                             |             |                              |             |                      |    |    |
|---------------------------------------------------------------------------------------|-------------------------------------|-------------------------------------------------------------|-------------|------------------------------|-------------|----------------------|----|----|
| I-IG 90-6(22)305 U-2<br>Bozeman-Northside ---                                         | Sletten Const.Co.<br>\$651,284.95   | Dual 351.0' Steel,<br>Dual 188.0' & Dual<br>143.0' S&C Str. | 8/24/67     | 250 Cal.<br>Days             | 9/21/67     | Good                 | 21 | 82 |
| I-IG 90-6(22)305 U-3<br>Bozeman-Northside ---                                         | U. S. Steel Corp.<br>\$34,848.20    | Fencing                                                     | 8/24/67     | 30 Cal.<br>Days              | Not Started |                      |    |    |
| S 182 (4) 7.435<br>Manhattan-East                                                     | Maronick Const. Co.<br>\$788,318.70 | G,GS,PMS, Dr. &<br>Structures                               | 10/25/66    | 250 Cal.<br>Days             | 11/22/66    | Completed<br>7/20/68 |    |    |
| ROW F 244(13) 4.976<br>Raynolds Pass-Ennis                                            | Fred Strandberg<br>\$11,092.60      | Fencing                                                     | NOT AWARDED | 90 Cal. ---<br>TO DATE Days  |             |                      |    |    |
| F 244 (14) 4.976<br>Raynolds Pass-Ennis                                               | S. Birch, Inc.<br>\$659,690.57      | G,GS & PMB Surf.                                            | NOT AWARDED | 210 Cal. ---<br>TO DATE Days |             |                      |    |    |
| SMP 0150-01-68 & ---<br>SMP 2920-01-68<br>Big Hole River &<br>Jefferson River Bridges | W. P. Roscoe Co.<br>\$10,800.00     | Clean & Paint<br>Bridges                                    | 3/26/68     | 8/31/68                      | 7/12/68     | Fair                 | 4  | 40 |
| SMP 2910-01-68 & ---<br>SMP 2950-01-68<br>Madison River &<br>Jefferson River Bridges  | W.P. Roscoe Co.<br>\$16,700.00      | Clean & Paint<br>Bridges                                    | 3/26/68     | 8/31/68                      | 4/23/68     | Completed<br>7/11/68 |    |    |

## DISTRICT THREE - GREAT FALLS

### Division 31-30 - Great Falls

|                                                                                                                                          |                                         |                                                  |             |                              |          |      |    |    |
|------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------|--------------------------------------------------|-------------|------------------------------|----------|------|----|----|
| I-IG 15-4(26)221 U-3<br>Craig-No. & So. 7.233                                                                                            | Nelson Bros. Const.<br>\$168,320.90     | Guard & Med.Rail<br>& Emb. Protectors            | 12/28/67    | 120 Cal.<br>Days             | 4/8/68   | Fair | 11 | 69 |
| I 15-4(28)228 U-1 2.626<br>Stickney Creek-No.                                                                                            | Schultz & Lindsay<br>\$1,418,267.64     | G,GS,PMS,Dr.,4-Lane<br>& 2-Lane (93.0' ea.) CB's | 5/23/67     | 300 Cal.<br>Days             | 7/14/67  | Good | 39 | 84 |
| I 15-4(28)228 U-2 2.626<br>Stickney Creek-No.                                                                                            | Bohleen Const.<br>\$21,618.10           | Fencing                                          | 5/23/67     | 30 Cal.<br>Days              | 7/26/67  | --   | -- | 52 |
| I 15-4 (32) 218 9.932<br>Wolf Creek-No.                                                                                                  | Nelson Bros. Const.<br>\$69,837.82      | Seed & Landscape                                 | 8/24/67     | 5/31/68                      | 10/19/67 | --   | -- | 89 |
| I 15-5(23)234 U-1 4.502<br>Hardy Creek-South                                                                                             | Zook Bros. Const. Co.<br>\$3,765,841.73 | G,GS,PMS,Sign & Dr.                              | 6/22/66     | 400 Cal.<br>Days             | 8/4/66   | Poor | 25 | 84 |
| I 15-5(23)234 U-3 4.502<br>Hardy Creek-South                                                                                             | Junior W. Tschache<br>\$43,406.10       | Fencing                                          | 6/28/66     | 30 Cal.<br>Days              | 8/30/66  | --   | -- | 74 |
| I-IG 15-5(33)237 ---<br>Hardy Creek-South                                                                                                | Sletten Const. Co.<br>\$897,808.05      | Dual 739.17' S&C<br>Structure                    | 3/22/66     | 425 Cal.<br>Days             | 4/18/66  | Fair | 4  | 99 |
| I 15-5 (46) 271, 5.797<br>I 315-5 (6) 272<br>& F 388 (10)<br>Gore Hill-Emerson Jct.,<br>Great Falls Spur & Sun River-<br>10th Ave. South | Roberts & Anderson<br>\$217,056.53      | Seed & Landscape                                 | 2/28/68     | 10/31/68                     | 4/8/68   | Good | 12 | 25 |
| I 15-5 (47) 269 1.771<br>Gore Hill-Sun River                                                                                             | Utility Builders<br>\$214,758.75        | Drainage                                         | NOT AWARDED | 120 Cal. ---<br>TO DATE Days |          |      |    |    |



# MONTHLY CONSTRUCTION REPORT - 7/31/68 (Cont'd)

## Division 31-30 - Great Falls

|                          |                |                     |                                     |          |          |          |           |    |    |
|--------------------------|----------------|---------------------|-------------------------------------|----------|----------|----------|-----------|----|----|
| F 64 (13)                | 0.227          | N.L. Garrick Const. | Struc. Drainage                     | 11/28/67 | 120 Cal. | 1/24/68  | Completed |    |    |
| Great Falls-Armington    | \$100,042.02   |                     |                                     |          | Days     |          | 7/19/68   |    |    |
| ROW F 73 (4)             | 11.121         | Bohleen Const.      | Fencing                             | 11/21/67 | 60 Cal.  | 3/4/68   | --        | -- | 59 |
| Riceville-Armington      | \$21,519.00    |                     |                                     |          | Days     |          |           |    |    |
| F 73 (5) U-1             | 11.121         | F&S Contracting Co. | G,GS & PMS                          | 9/28/67  | 280 Cal. | 10/16/67 | Good      | 72 | 24 |
| Riceville-Armington      | \$1,626,464.47 |                     |                                     |          | Days     |          |           |    |    |
| F 73 (5) U-2             | ---            | Waddell Const. Co.  | 1-164.0',181.5',<br>163.0' & 158.0' | 10/27/67 | 200 Cal. | 11/10/67 | Good      | 22 | 84 |
| Riceville-Armington      | \$388,191.41   |                     | S&C Strs.                           |          | Days     |          |           |    |    |
| U 224 (13)               | 0.414          | Rainbow Elec. Co.   | Lighting                            | 7/21/67  | 90 Cal.  | 7/31/67  | Suspend   |    | 98 |
| Central Ave.-W.-Gt.Falls | \$21,581.20    |                     |                                     |          | Days     |          | 5/8/68    |    |    |

## Division 32-30 - Havre

|                                        |              |                         |                             |             |          |             |           |    |     |
|----------------------------------------|--------------|-------------------------|-----------------------------|-------------|----------|-------------|-----------|----|-----|
| S 12 (13)                              | 11.893       | Richardson Const. Co.   | Reshaping, GS               | NOT AWARDED | 140 Cal. | ---         |           |    |     |
| Harlem-Turner-<br>Canadian Line        | \$370,734.33 |                         |                             | TO DATE     | Days     |             |           |    |     |
| LSI 15-8 (2) 387                       | ---          | N.L. Garrick Const.     | Rest Area Beaut.            | 2/21/67     | 180 Cal. | 4/17/67     | Completed |    |     |
| Sweetgrass                             | \$101,589.65 |                         |                             |             | Days     |             | 7/12/68   |    |     |
| F 152(9) & S 217(2) 6.685              |              | Schultz & Lindsay       | G,GS,BSS & PMS              | 7/21/67     | 250 Cal. | 10/9/67     | Good      | 51 | 58  |
| Harlem-Dodson<br>& Zurich-No.          | \$995,136.69 |                         |                             |             | Days     |             |           |    |     |
| F 190 (8)                              | 5.858        | Hilde Const. Co.        | G,GS,PMS & Dr.              | 11/22/66    | 200 Cal. | 5/9/67      | --        | -- | 100 |
| Birch Creek-Browning                   | \$616,318.09 |                         |                             |             | Days     |             |           |    |     |
| ROW S 193 (8)                          | 9.557        | Bob Clark & Son Fencing | Fencing                     | 11/21/67    | 90 Cal.  | 4/10/68     | --        | -- | 50  |
| Valier-Cut Bank                        | \$20,908.20  |                         |                             |             | Days     |             |           |    |     |
| S 193 (10)                             | 9.557        | Peter Kiewit Sons' Co.  | G,GS, PMS &<br>a 91.5' Str. | 9/26/67     | 180 Cal. | 10/9/67     | Good      | 51 | 56  |
| Valier-Cut Bank                        | \$779,953.39 |                         |                             |             | Days     |             |           |    |     |
| F 196 (7)                              | ---          | Rainbow Electric        | Sign & Lighting             | 5/29/68     | 45 Cal.  | Not Started |           |    |     |
| S.E. Browning<br>Jct. of U.S. #2 & #89 | \$17,150.35  |                         |                             |             | Days     |             |           |    |     |
| S 222(6) & S 245(3) 12.509             |              | Holland Const. Co.      | 101.5' S&C Str.<br>& Apprs. | 8/22/67     | 120 Cal. | 9/29/67     | --        | -- | 99  |
| Gildford-No. & So.                     | \$250,653.68 |                         |                             |             | Days     |             |           |    |     |
| S 339 (16)                             | 12.900       | Nilson-Smith Const. Co. | G, GS, PMB Base             | NOT AWARDED | 180 Cal. | ---         |           |    |     |
| Ft.Benton-Chester                      | \$721,848.25 |                         |                             | TO DATE     | Days     |             |           |    |     |

## DISTRICT FOUR - GLENDIVE

### Division 41-30 - Glendive

|                                                                             |              |                    |                    |         |          |             |      |   |    |
|-----------------------------------------------------------------------------|--------------|--------------------|--------------------|---------|----------|-------------|------|---|----|
| S 15(15),S 128(6), 36.394                                                   |              | Francis M. Tindall | Seal Coating       | 3/26/68 | 8/31/68  | Not Started |      |   |    |
| S 302(20) & S 428(4)                                                        | \$77,674.00  |                    |                    |         |          |             |      |   |    |
| Poplar-Flaxville, Wibaux<br>No., Terry-Brockway &<br>Wagner So. to Malta-E. |              |                    |                    |         |          |             |      |   |    |
| F-FG 86 (30)                                                                | 5.281        | Richardson Const.  | G,BBS,PMS & a      | 5/23/67 | 210 Cal. | 6/21/67     | Fair | 3 | 99 |
| Miles City-No.Dak.Line                                                      | \$786,389.86 |                    | 213.0' PC Overpass |         | Days     |             |      |   |    |



# MONTHLY CONSTRUCTION REPORT - 7/31/68 (Cont'd)

## Division 41-30 - Glendive

|                        |       |                         |                           |          |          |          |      |     |     |
|------------------------|-------|-------------------------|---------------------------|----------|----------|----------|------|-----|-----|
| F 86 (32)              | 6.442 | Richardson Const.       | G,GS,BSS,PMS & D          | 10/25/66 | 250 Cal. | 4/10/67  | --   | --  | 100 |
| Miles City-No.Dak.Line |       | \$679,049.68            |                           |          | Days     |          |      |     |     |
| I-IG 94-5(9)174        | ---   | N.A. Nelson Const.      | Dual 469.75' &            | 6/26/68  | 270 Cal. | 7/22/68  | Poor | 6   | 2   |
| Terry-Fallon           |       | \$893,764.07            | 333.5' Steel Girders      |          | Days     |          |      |     |     |
|                        |       |                         | & a dual 274.0' PCG Brdg. |          |          |          |      |     |     |
| I 94-6 (10) 213        | 0.381 | Sletten Const. Co.      | 2,013' S&C Str.           | 5/24/66  | 450 Cal. | 6/22/66  | Fair | 13  | 98  |
| Glendive-E. & W.       |       | \$1,559,034.45          |                           |          | Days     |          |      |     |     |
| I-IG 94-6(12)212 U-1   |       | Brasel & Sims Const.    | G & Dr.                   | 1/26/67  | 200 Cal. | 5/5/67   | Poor | 2   | 100 |
| Glendive-E. & W.       | 1.609 | \$775,309.36            |                           |          | Days     |          |      |     |     |
| I-IG 94-6(12)212 U-2   |       | Walter Mackin & Son     | Fencing                   | 1/24/67  | 30 Cal.  | 7/11/68  | Good | 6   | 54  |
| Glendive-E. & W.       | 1.012 | \$5,881.50              |                           |          | Days     |          |      |     |     |
| I 94-6 (13) 213        | ---   | Sletten Const. Co.      | 1,973.0' S&C              | 1/24/67  | 425 Cal. | 2/3/67   | Good | 23  | 91  |
| Glendive-E. & W.       |       | \$1,518,248.38          | Structure                 |          | Days     |          |      |     |     |
| I-IG 94-6(14)209 U-1   |       | Northern Improvement    | G,GS,PMS,Sign &           | 10/27/67 | 400 Cal. | 11/10/67 | Fair | 117 | 21  |
| & U 199 (8)            | 8.470 | \$2,919,399.90          | a dual 219.0' Str.        |          | Days     |          |      |     |     |
| Glendive-E. & W. &     |       |                         |                           |          |          |          |      |     |     |
| Merrill Ave.-Glendive  |       |                         |                           |          |          |          |      |     |     |
| I-IG 94-6(14)209 U-2   |       | Northern Improvement    | 2-188.0',1-279.5'         | 9/28/67  | 330 Cal. | 11/16/67 | Good | 22  | 48  |
| Glendive-E. & W.       | ---   | \$757,378.13            | 2-142.0',1-289.5' &       |          | Days     |          |      |     |     |
|                        |       |                         | 2-255.0' S&C Strs.        |          |          |          |      |     |     |
| I-IG 94-6(14)209 U-3   | ---   | Northern Improvement    | 2-780.6' S&C Str.         | 9/28/67  | 300 Cal. | 11/7/67  | Good | 52  | 52  |
| Glendive-E. & W.       |       | \$728,681.64            |                           |          | Days     |          |      |     |     |
| I-IG 94-6(14)209 U-4   | ---   | Sletten Const. Co.      | 1-352.5',1-dual           | 10/27/67 | 270 Cal. | 12/4/67  | Fair | 19  | 58  |
| Glendive-E. & W.       |       | \$518,765.77            | 228' & 1-213.0' Str.      |          | Days     |          |      |     |     |
| I-IG 94-6(14)209 U-5   |       | U. S. Steel Corp.       | Fencing                   | 10/27/67 | 30 Cal.  | 4/4/68   | --   | --  | 13  |
| Glendive-E. & W.       | 6.697 | \$104,217.57            |                           |          | Days     |          |      |     |     |
| F 245 (20) U-1         | 5.607 | William Clairmont, Inc. | G,GS & PMS                | 4/25/68  | 180 Cal. | 6/12/68  | Good | 25  | 30  |
| Glendive-Sidney        |       | \$799,660.31            |                           |          | Days     |          |      |     |     |
| F 245 (20) U-2         | ---   | The Milton Rue Company  | 1-332.0' Steel            | 4/25/68  | 150 Cal. | 7/29/68  | Poor | 6   | 3   |
| Glendive-Sidney        |       | \$127,085.45            | Structure                 |          | Days     |          |      |     |     |
| F 246 (18)             | 0.50  | Sletten Const. Co.      | 267.0' Steel Brdg.        | 8/24/67  | 225 Cal. | 9/27/67  | Fair | 2   | 90  |
| Circle-Glendive        |       | \$109,131.30            | (Widening)                |          | Days     |          |      |     |     |

## Division 42-30 - Wolf Point

|                      |        |                         |                 |             |          |         |           |    |    |
|----------------------|--------|-------------------------|-----------------|-------------|----------|---------|-----------|----|----|
| S 15 (14)            | 6.987  | Gus M. Albert, Contr.   | G,GS,PMS & Dr.  | 5/23/67     | 150 Cal. | 7/20/67 | Completed |    |    |
| Poplar-Flaxville     |        | \$258,035.45            |                 |             | Days     |         | 7/26/68   |    |    |
| F 240 (12)           | 14.506 | Gus M. Albert, Contr.   | G,GS,PMB Base & | NOT AWARDED | 250 Cal. | ---     |           |    |    |
| W. of Wolf Point-    |        | \$1,258,330.40          | PMB Surfacing   | TO DATE     | Days     |         |           |    |    |
| N. Dak. Line         |        |                         |                 |             |          |         |           |    |    |
| F 266 (10)           | 10.011 | Northern Improvement    | PMS             | 6/26/68     | 75 Cal.  | 7/18/68 | --        | 35 | 2  |
| Wolf Point Bridge-   |        | \$264,386.50            |                 |             | Days     |         |           |    |    |
| Scobey-Canadian Line |        |                         |                 |             |          |         |           |    |    |
| F 333 (34)           | 7.177  | Bob Clark & Son Fencing | Fencing         | 5/29/68     | 90 Cal.  | 7/9/68  | Fair      | 2  | 41 |
| Grass Range-Malta    |        | \$13,726.00             |                 |             | Days     |         |           |    |    |







## MONTHLY CONSTRUCTION REPORT - 7/31/68 (Cont'd)

## Division 51-30 - Billings

|                            |                        |                     |         |          |          |      |    |    |
|----------------------------|------------------------|---------------------|---------|----------|----------|------|----|----|
| I-IG 94-1(17)13 U-3 ---    | Riklin Const. Co.      | 2-153.5', 123.0',   | 9/28/67 | 270 Cal. | 11/7/67  | Good | 32 | 62 |
| Ballantine-Pompey's        | \$466,314.41           | 1-276.0', 1-259.0'  |         | Days     |          |      |    |    |
| Pillar                     |                        | & 1-75.0' S&C Strs. |         |          |          |      |    |    |
| I-IG 94-1(17)13 U-4 10.469 | Fred Strandberg Const. | Fencing             | 9/28/67 | 30 Cal.  | 10/19/67 | Good | 4  | 80 |
| Ballantine-Pompey's        | \$68,022.12            |                     |         | Days     |          |      |    |    |
| Pillar                     |                        |                     |         |          |          |      |    |    |
| LSF 106 (1) ---            | Long Const. Co., Inc.  | Safety Rest Area    | 12/1/67 | 150 Cal. | 12/11/67 | Poor | 2  | 78 |
| Red Lodge-Rockvale         | \$80,561.55            |                     |         | Days     |          |      |    |    |
| F 106 (12) & 9.663         | Holland Construction   | G,GS,PMS,Widen of   | 2/28/68 | 210 Cal. | 3/13/68  | Fair | 46 | 56 |
| F 107 (12)                 | \$1,147,833.68         | one 137.33' CB Str. |         | Days     |          |      |    |    |
| Red Lodge-Rockvale         |                        |                     |         |          |          |      |    |    |
| & Bridger-Laurel           |                        |                     |         |          |          |      |    |    |
| F 296 (17) 0.845           | Empire Sand & Gravel   | G,D,GS,PMS,Dr. &    | 5/23/67 | 200 Cal. | 6/27/67  | Good | 18 | 80 |
| Billings-Lavina            | \$339,626.61           | Beautification      |         | Days     |          |      |    |    |
| F 296 (18) 1.034           | Midland Elec. Co.      | Lighting            | 9/28/67 | 60 Cal.  | 11/15/67 | Fair | 3  | 34 |
| Billings-27th St. SE       | \$27,950.50            |                     |         | Days     |          |      |    |    |
| F 296 (22) ---             | Cop Construction       | Storm Sewer &       | 5/29/68 | 11/30/68 | 6/24/68  | Good | 5  | 52 |
| Billings-Broadview         | \$39,508.60            | Pav. Replmt.        |         |          |          |      |    |    |
| S 322 (9) 7.632            | Maronick Const. Co.    | G,GS,PMS & one      | 6/20/67 | 150 Cal. | 7/31/67  | Fair | 10 | 96 |
| Hardin-Sarpy               | \$791,583.24           | 91.5' S&C Str.      |         | Days     |          |      |    |    |
| S 367 (5) 0.825            | Husman Bros., Inc.     | G,GS,PMS,Dr. &      | 9/27/66 | 300 Cal. | 10/20/66 | Good | 19 | 93 |
| Custer-Myers Brdg.-Hysham  | \$646,836.60           | Strs. & Apprs.      |         | Days     |          |      |    |    |
| S 433 (3) 7.882            | R.J. Studer & Sons     | G,GS,PMS & 1-35.0'  | 7/18/67 | 225 Cal. | 8/15/67  | Fair | 15 | 92 |
| Laurel-No.                 | \$635,740.69           | & 1-151.5' S&C Str. |         | Days     |          |      |    |    |

## Division 52-30 - Miles City

|                           |                          |                        |          |          |             |           |    |    |
|---------------------------|--------------------------|------------------------|----------|----------|-------------|-----------|----|----|
| F 47(5) & F 198(8) ---    | Richardson Const. Co.    | Flasher, Install       | 11/22/67 | 100 Cal. | 4/9/68      | Completed |    |    |
| Broadus-Olive &           | \$42,439.53              | G,GS,RMS & Traf.       |          | Days     |             | 7/22/68   |    |    |
| Ekalaka-Baker             |                          | Signals & Sign         |          |          |             |           |    |    |
| I-IG 94-5(7)174 U-1 6.540 | Wickens Bros.            | G & Minor Items        | 2/28/68  | 300 Cal. | 3/26/68     | Good      | 50 | 52 |
| Terry-Fallon              | \$978,010.65             |                        |          | Days     |             |           |    |    |
| I-IG 94-5(7)174 U-2 6.540 | Walter Mackin & Son      | Fencing                | 2/28/68  | 30 Cal.  | 4/18/68     | --        | -- | 16 |
| Terry-Fallon              | \$39,469.00              |                        |          | Days     |             |           |    |    |
| F 198 (9) & 20.609        | Northwestern Engineering | PMB & PMS              | 6/26/68  | 200 Cal. | Not Started |           |    |    |
| F 334 (18)                | \$890,850.20             |                        |          | Days     |             |           |    |    |
| Broadus-Olive &           |                          |                        |          |          |             |           |    |    |
| Crow Agency-Broadus       |                          |                        |          |          |             |           |    |    |
| S 259 (4) ---             | Chas. M. Smith, Contr.   | 682.03' S&C Str.       | 11/21/67 | 350 Cal. | 2/13/68     | Poor      | 5  | 17 |
| Rosebud-Cartersville      | \$496,430.93             |                        |          | Days     |             |           |    |    |
| & East                    |                          |                        |          |          |             |           |    |    |
| S 259 (5) 0.722           | Cop Construction Co.     | G,GS,RMB & One         | 4/23/68  | 260 Cal. | 5/16/68     | Fair      | 16 | 17 |
| Rosebud-Cartersville      | \$222,066.80             | 203.0' PC Girder Brdg. |          | Days     |             |           |    |    |
| & East                    |                          |                        |          |          |             |           |    |    |
| F 407 (3) 8.767           | Brasel & Sims Const.     | G,GS & PMS             | 6/26/67  | 250 Cal. | 7/19/67     | --        | 20 | 79 |
| Wyoming Line-             | \$779,023.20             |                        |          | Days     |             |           |    |    |
| Biddle-Broadus            |                          |                        |          |          |             |           |    |    |



MONTHLY CONSTRUCTION REPORT - 7/31/68 (Cont'd)

DISTRICT SIX - LEWISTOWN

| <u>Division 61-30 - Lewistown</u> |                          |                             |             |          |             |           |    |    |  |
|-----------------------------------|--------------------------|-----------------------------|-------------|----------|-------------|-----------|----|----|--|
| S 6(9), S 154(6), 25.06           | Empire Sand & Gravel     | Seal Coating                | 3/26/68     | 8/31/68  | Not Started |           |    |    |  |
| S 263(4) & S 362(8)               | \$49,723.00              |                             |             |          |             |           |    |    |  |
| Townsend-Canyon Ferry-Clasol,     |                          |                             |             |          |             |           |    |    |  |
| Columbus S.E., Ryegate-No. &      |                          |                             |             |          |             |           |    |    |  |
| Lame Deer-Colstrip                |                          |                             |             |          |             |           |    |    |  |
| F 8 (15) 6.513                    | R.J. Sundling & Son,     | G,GS,PMS & Dr.              | 10/25/66    | 280 Cal. | 2/28/67     | Poor      | 8  | 95 |  |
| White Sulphur Springs,            |                          |                             |             | Days     |             |           |    |    |  |
| Harlowton                         |                          |                             |             |          |             |           |    |    |  |
| S 14 (11) 8.179                   | Ruffier Const. &         | G,GS,PMB Base &             | NOT AWARDED | 200 Cal. | ---         |           |    |    |  |
| Ringling-Martinsdale              |                          | Seal, 75.0' Steel           | TO DATE     | Days     |             |           |    |    |  |
|                                   |                          | Girder Bridge               |             |          |             |           |    |    |  |
| F 26(8), F 333(33) ---            | Skinner Enterprises      | Traf.Cont.Devices           | 3/28/67     | 45 Cal.  | 11/21/67    | --        | -- | 99 |  |
| F 33(7) & F 235(34)               | \$9,228.87               |                             |             | Days     |             |           |    |    |  |
| Jcts. N. of Grassrange,           |                          |                             |             |          |             |           |    |    |  |
| W. of Roundup, W. of Moore        |                          |                             |             |          |             |           |    |    |  |
| & East of Roy                     |                          |                             |             |          |             |           |    |    |  |
| S 42 (9) 6.643                    | Yonker, Inc.             | G & GS                      | 11/21/67    | 150 Cal. | 4/15/68     | Good      | 17 | 42 |  |
| Jordan-NW                         |                          |                             |             | Days     |             |           |    |    |  |
| F 108 (13) 1.739                  | R.J. Studer & Sons       | G,GS & PMS                  | 9/28/67     | 150 Cal. | 11/14/67    | Fair      | 23 | 71 |  |
| Billings-Roundup                  |                          |                             |             | Days     |             |           |    |    |  |
| S 174 (4) 7.193                   | Schultz & Lindsay Const. | Reshaping, GS, PMB          | NOT AWARDED | 120 Cal. | ---         |           |    |    |  |
| Judith Gap-East                   |                          | Base & Seal                 | TO DATE     | Days     |             |           |    |    |  |
| F 247 (20) 1.022                  | Harry Norgaard Co.       | G,GS & RMS                  | 6/26/67     | 90 Cal.  | 8/1/67      | --        | 15 | 98 |  |
| Jordan-Circle                     |                          |                             |             | Days     |             |           |    |    |  |
| F 256 (24) U-1 9.754              | Hilde Const.Co., Inc.    | G,GS & PMS                  | 8/24/67     | 250 Cal. | 9/19/67     | Good      | 55 | 89 |  |
| Grassrange-Jordan                 |                          |                             |             | Days     |             |           |    |    |  |
| F 256 (27) 0.246                  | Francis M. Tindall       | SPP & 91.5' S&C             | 6/26/67     | 150 Cal. | 8/9/67      | Completed |    |    |  |
| Grassrange-Jordan                 |                          | Str.                        |             | Days     |             | 7/23/68   |    |    |  |
| S 309 (8) 0.220                   | Waddell Const.           | G,GS,RMB,Widen 4            | NOT AWARDED | 190 Cal. | ---         |           |    |    |  |
| Arrow Creek-Brooks                |                          | Timber Girder Brgds.        | TO DATE     | Days     |             |           |    |    |  |
|                                   |                          | & 40.0' Steel Girder Bridge |             |          |             |           |    |    |  |
| SMP 1999-68 ---                   | Empire Sand & Gravel     | Crush & Stockpile           | 3/26/68     | 60 Cal.  | 5/8/68      | Completed |    |    |  |
| Various Roads                     |                          |                             |             | Days     |             | 7/2/68    |    |    |  |



MONTHLY PROGRESS REPORT  
DIRECT FEDERAL CONSTRUCTION  
MONTANA

August 1, 1968

| Project                               | Location                                                                                                                   | Length                  | Type Work                                                                                | % Work Completed and Est. Completion Date | Percent Time Used | Contractor and Contract Amount                                                                    |
|---------------------------------------|----------------------------------------------------------------------------------------------------------------------------|-------------------------|------------------------------------------------------------------------------------------|-------------------------------------------|-------------------|---------------------------------------------------------------------------------------------------|
| FHP 9-1(6)                            | SR 461, 9 miles easterly of St. Regis and extends easterly 13.6 miles to a junction with US 10A                            | 13.600                  | Base and bit.<br>plt. mix                                                                |                                           |                   | Bids opened July 23, 1968<br>Low bidder: L. W. Vail Company, Inc.<br>\$845,737.80 - award pending |
|                                       |                                                                                                                            | 0.298                   | Grading                                                                                  |                                           |                   |                                                                                                   |
| FHP 45-3(1)<br>45-2(1), ERFO<br>41(2) | SH 499, 33 miles southerly of Ennis easterly 23 miles to the Duck Creek Wye thence southerly on US 287 to West Yellowstone | 7.4<br>(Intermittent)   | Grading, base, bit.<br>paving                                                            | 93<br>July/68                             | 90                | Robert V. Burggraf Company<br>\$593,677.00                                                        |
| FHP 57-1(1)                           | Begins approximately 10 miles easterly of Libby, Montana and extends easterly 4.528 miles along the river bank             | 4.5                     | Grade, base, bit.<br>plt. mix, bridge<br>Completed July 10, 1968                         |                                           |                   | N. A. Nelson Construction Company<br>\$1,663,354.25                                               |
| FHP 59-2(4),<br>FL 59(4)              | US 212, 5.5 miles southwest of Red Lodge, Montana southwesterly                                                            | 4.227                   | Grade, base, bit.<br>plt. mix                                                            | 5<br>Oct/69                               | 14                | R. J. Studer and Sons<br>\$670,006.60                                                             |
| FHP 51-2(2)                           | Begins approximately 8 miles north of Otter northerly 6.7 miles                                                            | 6.705                   | Grade, base,<br>seeding<br>Awarded June 28, 1968                                         |                                           | 0                 | R. J. Studer and Sons<br>\$478,418.00                                                             |
| ERFO 44 (3)                           | US 2, Essex - Summit, 29 miles east and south of West Glacier                                                              | 0.141                   | Bridge                                                                                   | 88<br>Sept/68                             | 68                | E. F. Matelich Construction Company<br>\$555,876.00                                               |
| ERFO 44(4)                            | US 2, begins 24 miles southeast of West Glacier, 2.8 miles southeast to the Walton Ranger Station                          | 2.975                   | Grade, base, bit.<br>plt. mix                                                            | 37<br>Nov/68                              | 39                | N. L. Garrick Construction Company<br>Huson Logging Company (joint venture)<br>\$571,505.50       |
| GNP 1-C10                             | Begins near Logan Pass approximately 33 miles northeast West Glacier southwesterly 8.3 miles on the Going-to-the-Sun Road  | 8.332<br>(Intermittent) | Retaining walls,<br>parapet walls<br>and drainage<br>structures<br>Awarded July 12, 1968 |                                           | 0                 | Intra-Jet Engineering Company<br>\$117,845.00 (schedule A)                                        |



MONTANA HIGH COMMISSION  
CONSTRUCTION DIVISION

## MONTHLY CONSTRUCTION REPORT

Month Ending - August 31, 1968

OCLC 22722994 WF

| Project Number<br>and Location | Mileage | Contractor and<br>Bid Price | Type | Contract<br>Awarded | Date<br>Compl. | Work<br>Began | Pro-<br>gress | Men<br>Emp. | %<br>Comp. |
|--------------------------------|---------|-----------------------------|------|---------------------|----------------|---------------|---------------|-------------|------------|
|--------------------------------|---------|-----------------------------|------|---------------------|----------------|---------------|---------------|-------------|------------|

## DISTRICT ONE - MISSOULA

Division 11-30 - Missoula

|                                                                                   |        |                                                        |                                                                                        |          |                  |             |                     |    |    |
|-----------------------------------------------------------------------------------|--------|--------------------------------------------------------|----------------------------------------------------------------------------------------|----------|------------------|-------------|---------------------|----|----|
| I 90-1 (51) 48                                                                    | 13.824 | Zekay, Inc.<br>\$61,858.76                             | Landscape & Seeding                                                                    | 8/28/68  | 6/1/69           | NOT STARTED |                     |    |    |
| LSI 90-2 (2) 105<br>Van Buren Inter.<br>in Missoula-Bonner Section                | ---    | Nelson Bros. Const.Co.<br>\$81,154.52                  | Landscaping                                                                            | 8/24/67  | 5/21/68          | 10/2/67     | Completed<br>8/2/68 |    |    |
| I 90-2 (40) 102<br>& I 90-2 (41) 104<br>Grant Creek & Orange St. Interchanges     | ---    | Allen Electric<br>\$30,696.50                          | Lighting                                                                               | 9/28/67  | 90 Cal.<br>Days  | 5/7/68      | --                  | -- | 79 |
| I 90-2 (43) 95<br>W. Missoula To Bonner                                           | 16.972 | Nelson Bros. Const.<br>\$86,655.56                     | Landscape,<br>Sprinkling Sys.,<br>& Seeding                                            | 2/28/68  | 10/31/68         | 5/7/68      | Poor                | 3  | 16 |
| I 90-2 (44) 103<br>& I 90-3 (25) 153<br>Orange & VanBuren Inters. & Drummond Area | ---    | Frank Gurney, Inc.<br>\$46,336.93                      | Replace & New Signs, Lighting & Related Items                                          | 7/31/68  | 120 Cal.<br>Days | NOT STARTED |                     |    |    |
| I 90-3(13)143 U-1<br>Bearmouth-East                                               | 7.580  | F&S Contracting Co.<br>\$4,848,777.53                  | G,GS,PMB, one 312' x 14' C Structure                                                   | 6/14/68  | 425 Cal.<br>Days | 7/15/68     | Poor                | 48 | 1  |
| I 90-3(13)143 U-2<br>Bearmouth-East                                               | ---    | Mahnomen Pile D. & E.<br>\$354,324.04                  | 1-118' PC and 1-254.5' PC Girder Brdg.                                                 | 5/29/68  | 250 Cal.<br>Days | 7/3/68      | Good                | 18 | 4  |
| I 90-3(13)143 U-3<br>Bearmouth-East                                               | 7.580  | Clair Boulet Const.Co.<br>\$42,851.50                  | Fencing                                                                                | 5/29/68  | 30 Cal.<br>Days  | 7/29/68     | --                  | -- | 3  |
| I 90-3(14)135 U-1<br>Bearmouth-West                                               | 7.605  | Washington Const.Co. & Crick Company<br>\$4,202,924.57 | G,GS,PMB, dual 345.58' PC Girder Brdg.                                                 | 6/14/68  | 400 Cal.<br>Days | 7/10/68     | Fair                | 30 | 4  |
| I 90-3(14)135 U-2<br>Bearmouth-West                                               | ---    | Mahnomen Pile D. & E.<br>\$276,873.44                  | Dual 118', 1-168' PC Girder Brdgs.; 1-14' Reinf.Conc.Veh.Underpass, 1-20' Timber Brdg. | 5/29/68  | 250 Cal.<br>Days | 7/16/68     | Fair                | 6  | 6  |
| I 90-3(14)135 U-3<br>Bearmouth-West                                               | 7.605  | Clair Boulet Const.Co.<br>\$53,416.92                  | Fencing                                                                                | 5/29/68  | 30 Cal.<br>Days  | 7/22/68     | --                  | -- | 1  |
| F 215 (16) U-1<br>Lolo-Missoula                                                   | 7.488  | Zook Bros.Const. Co.<br>\$2,159,556.90                 | G,GS,PMS & Dr.                                                                         | 11/23/66 | 300 Cal.<br>Days | 12/1/66     | Fair                | 10 | 99 |
| F 215 (17)<br>Jcts. of Hwys.<br>93 & 12 & County Road                             | ---    | Rainbow Elec. Co.<br>\$10,691.80                       | Lighting                                                                               | 7/26/67  | 30 Cal.<br>Days  | 8/14/67     | --                  | -- | 31 |



Division 11-30 - Missoula (Cont'd)

Division 12-30 - Kalispell

DISTRICT TWO - BUTTE

Division 21-30 - Butte

|                                |                    |                 |          |          |         |      |    |    |
|--------------------------------|--------------------|-----------------|----------|----------|---------|------|----|----|
| I 15-2(22)123 U-1,5.607        | Peter Kiewit Sons' | FMS,Partial G,  | 11/22/67 | 250 Cal. | 1/23/68 | Good | 38 | 44 |
| I 115-2(5)126 U-1,             | \$1,693,578.11     | GS & Structures |          | Days     |         |      |    |    |
| I 90-4(15)216 U-1              |                    |                 |          |          |         |      |    |    |
| & U 70 (16)                    |                    |                 |          |          |         |      |    |    |
| Butte-W., Butte-Spur, Butte-W. |                    |                 |          |          |         |      |    |    |
| via Iron St.-Butte             |                    |                 |          |          |         |      |    |    |



MONTHLY CONSTRUCTION REPORT - 8/31/68  
Division 21-30 - Butte (Cont'd)

|                               |                        |                        |          |          |             |           |    |    |
|-------------------------------|------------------------|------------------------|----------|----------|-------------|-----------|----|----|
| I 15-2(22)123 U-2,5.282       | Bohleen Const. Co.     | Fencing                | 11/22/67 | 30 Cal.  | 6/25/68     | --        | 4  | -- |
| I 115-(5)126 U-2              | \$42,513.50            |                        |          | Days     |             |           |    |    |
| & I 90-4(15)216 U-2           |                        |                        |          |          |             |           |    |    |
| Butte-W. & Butte-Spur         |                        |                        |          |          |             |           |    |    |
| I 15-2(22)123 U-3,5.607       | Skinner Enterprises    | Weigh Stations,        | 2/7/68   | 60 Cal.  | 7/22/68     | --        | 3  | 4  |
| I 115-2(5)126 U-3,            | \$185,756.66           | Sign & Lighting        |          | Days     |             |           |    |    |
| I 90-4(15)216 U-3             |                        |                        |          |          |             |           |    |    |
| & U 70 (16) U-2               |                        |                        |          |          |             |           |    |    |
| Butte-W. & Butte-Spur,        |                        |                        |          |          |             |           |    |    |
| Butte West via Iron St.-Butte |                        |                        |          |          |             |           |    |    |
| I-IG 15-3(8)177 U-1           | Zook Bros. Const.Co.   | G,GS,PMS,Dr.,Sign      | 6/26/67  | 300 Cal. | 7/25/67     | --        | 62 | 66 |
| & S 412 (6) 6.083             | \$2,907,061.20         | & Dual 133.0',Dual     |          | Days     |             |           |    |    |
| Montana City-N. & W.,         |                        | 233.5', a 294.5' &     |          |          |             |           |    |    |
| Montana City-E. Helena,       |                        | a 284.5' Strs.         |          |          |             |           |    |    |
| L&C Co. Line & Permanente     |                        |                        |          |          |             |           |    |    |
| Cement Plant                  |                        |                        |          |          |             |           |    |    |
| I-IG 15-3(8)177 U-2           | Fred Strandberg Const. | Fencing                | 6/26/67  | 30 Cal.  | 8/7/67      | --        | -- | 44 |
| Montana City- 5.552           | \$39,771.20            |                        |          | Days     |             |           |    |    |
| N. & W.                       |                        |                        |          |          |             |           |    |    |
| I 15-3(15)173 U-1 3.569       | Zook Bros.Const. Co.   | G,GS,PMS,Sign &        | 11/30/67 | 330 Cal. | 1/22/68     | --        | 46 | 33 |
| Clancy-N. & S.                | \$1,789,207.81         | Structures             |          | Days     |             |           |    |    |
| I 15-3(15)173 U-2 3.569       | Kober Const. Co.       | Fencing                | 10/30/67 | 30 Cal.  | 12/26/67    | --        | -- | 5  |
| Clancy-N. & S.                | \$28,581.90            |                        |          | Days     |             |           |    |    |
| I 15-3 (23) 177 5.552         | Nelson Landscape Serv. | Seeding                | 8/28/68  | 4/30/69  | NOT STARTED |           |    |    |
| Montana City-                 | \$23,714.72            |                        |          |          |             |           |    |    |
| N. & S.                       |                        |                        |          |          |             |           |    |    |
| F 43 (25) U-1 2.745           | F&S Contracting Co.    | G,GS & PMS             | 11/22/67 | 180 Cal. | 2/28/68     | --        | 33 | 62 |
| Wisdom-Divide                 | \$661,353.19           |                        |          | Days     |             |           |    |    |
| I 90-4 (19) 228 0.814         | Nilson-Smith Const.Co. | G,GS,PMB,Sign,         | 5/29/68  | 180 Cal. | 7/10/68     | Fair      | 22 | 22 |
| Butte-East                    | \$577,416.92           | Fencing & 1-295.25'    |          | Days     |             |           |    |    |
|                               |                        | PCB Underpass          |          |          |             |           |    |    |
| I 90-4 (22) 209 6.953         | Nelson Bros.Const.Co.  | Seeding                | 8/28/68  | 4/30/69  | NOT STARTED |           |    |    |
| Ramsay-E. & W.                | \$19,886.86            |                        |          |          |             |           |    |    |
| I 90-5 (14)275 ---            | Haggerty-Messmer Co.   | Dual 273.0' S&C        | 5/23/67  | 250 Cal. | 8/23/67     | Completed |    |    |
| Three Forks-West              | \$294,083.48           | Structures             |          | Days     |             | 8/5/68    |    |    |
| I 90-5(16)272 U-1, 4.359      | Peter Kiewit Sons' Co. | G,GS,CSS,PMS,CP,       | 6/26/67  | 400 Cal. | 7/17/67     | --        | 34 | 67 |
| & I-IG 90-6(21)275 U-1        | \$2,497,405.98         | Lighting,Sign, a       |          | Days     |             |           |    |    |
| Three Forks-West              |                        | 294.5', a dual 254.5'  |          |          |             |           |    |    |
|                               |                        | & dual 200.5' S&C Str. |          |          |             |           |    |    |
| I 90-5(16)272 U-2 4.359       | Fred Strandberg Const. | Fencing                | 6/26/67  | 30 Cal.  | 8/8/67      | --        | -- | 56 |
| & I-IG 90-6(21)275 U-2        | \$27,612.06            |                        |          | Days     |             |           |    |    |
| Three Forks-West              |                        |                        |          |          |             |           |    |    |
| I 90-5(17)250 U-1 4.899       | Nilson-Smith Const.    | G,GS & PMS             | 6/26/67  | 380 Cal. | 7/20/67     | --        | 55 | 82 |
| Cardwell-West                 | \$1,779,498.92         |                        |          | Days     |             |           |    |    |



MONTHLY CONSTRUCTION REPORT - 8/31/68  
Division 21-30 - Butte (Cont'd)

|                                                                         |                                         |                                                                                |          |                  |             |    |    |    |
|-------------------------------------------------------------------------|-----------------------------------------|--------------------------------------------------------------------------------|----------|------------------|-------------|----|----|----|
| I 90-5(17)250 U-2 ---<br>Cardwell-West                                  | Huckaba Const.<br>\$453,561.46          | Dual 206.5', a<br>Dual 318.0', a dual<br>116.5' & 2-111.5' S&C Str.<br>Fencing | 6/26/67  | 275 Cal.<br>Days | 7/31/67     | -- | 3  | 97 |
| I 90-5(17)250 U-3 4.899<br>Cardwell-West                                | Pipestone Const.Co.<br>\$34,694.45      |                                                                                | 6/26/67  | 30 Cal.<br>Days  | 8/2/67      | -- | -- | 40 |
| I 90-5(18)265 U-1 7.007<br>Milligan Canyon<br>to Jct. 287               | Zook Bros.Const. Co.<br>\$1,592,658.57  | G,Related Items &<br>Structure                                                 | 8/27/68  | 210 Cal.<br>Days | NOT STARTED |    |    |    |
| I 90-5(18)265 U-2 7.007<br>Milligan Canyon<br>to Jct. 287               | Smith & Smith Const.<br>\$41,621.25     | Fencing                                                                        | 7/31/68  | 30 Cal.<br>Days  | NOT STARTED |    |    |    |
| I 90-5(19)255 U-1<br>Cardwell- 10.401<br>Milligan Canyon                | Zook Bros. Const. Co.<br>\$2,622,528.50 | G,Related Items,<br>Dual 78.0' CSG<br>Structure                                | 7/31/68  | 275 Cal.<br>Days | NOT STARTED |    |    |    |
| I 90-5(19)255 U-2<br>Cardwell- 10.401<br>Milligan Canyon                | Smith & Smith Const.<br>\$64,934.65     | Fencing                                                                        | 7/31/68  | 30 Cal.<br>Days  | NOT STARTED |    |    |    |
| ROW F 248 (14), 1.015<br>F 248(15) & F 248(17)<br>Whitehall-Three Forks | Maronick Const. Co.<br>\$282,386.59     | G,GS,RMB,Fence &<br>one 101.5' PCB                                             | 4/26/68  | 180 Cal.<br>Days | 6/3/68      | -- | 20 | 42 |
| U 249(17) & F 214(6)<br>Broadwater to 2.466<br>Helena via Euclid Ave.   | Holland Const.Co.<br>\$630,182.65       | G,GS,PMS,Sign &<br>Drain                                                       | 10/25/66 | 250 Cal.<br>Days | 3/7/67      | -- | -- | 99 |
| ROW S 294 (3) 2.282<br>Opportunity                                      | Clair Boulet Const.<br>\$3,009.00       | Fencing                                                                        | 4/23/68  | 60 Cal.<br>Days  | 8/26/68     | -- | 4  | 1  |
| S 294 (5) 2.948<br>& S 440 (3)<br>Opportunity &<br>Opportunity-So.      | Nilson-Smith Const.<br>\$404,950.13     | G,GS,PMB,Top Surf.,<br>& 1-75' PC Girder Brdg.                                 | 5/28/68  | 150 Cal.<br>Days | 8/7/68      | -- | 17 | 6  |

Division 22-30 - Bozeman

|                                                                                                          |                                      |                                          |         |                  |             |      |    |    |
|----------------------------------------------------------------------------------------------------------|--------------------------------------|------------------------------------------|---------|------------------|-------------|------|----|----|
| F 45 (10), 39.124<br>F 45(11) & F 9999(20)<br>Big Timber-Harlowton                                       | Hilde Const. Company<br>\$283,181.34 | G,GS,RMB & Sign                          | 5/29/68 | 100 Cal.<br>Days | 7/8/68      | Good | 27 | 48 |
| I 90-5(21)272, 22.203<br>I 90-6(20)287<br>& I 90-6(25)275<br>Three Forks-E. & W.,<br>& Manhattan-Bozeman | Roberts & Anderson<br>\$76,182.02    | Seeding, Landscape<br>& Slope Protection | 8/28/68 | 6/1/69           | NOT STARTED |      |    |    |
| I-IG 90-6(22)305 U-1<br>Bozeman- 1.388<br>Northside                                                      | Wickens Bros.<br>\$592,364.77        | G & Dr.                                  | 8/24/67 | 300 Cal.<br>Days | 9/19/67     | Good | 44 | 67 |



MONTHLY CONSTRUCTION REPORT - 8/31/68Division 22-30 - Bozeman (Cont'd)

|                         |                   |                    |         |          |             |           |    |    |
|-------------------------|-------------------|--------------------|---------|----------|-------------|-----------|----|----|
| I-IG 90-6(22)305 U-2    | Sletten Const.Co. | Dual 351.0' Steel, | 8/24/67 | 250 Cal. | 9/21/67     | Good      | 25 | 89 |
| Bozeman- ---            | \$651,284.95      | Dual 188.0' & Dual |         | Days     |             |           |    |    |
| Northside               |                   | 143.0' S&C Str.    |         |          |             |           |    |    |
| I-IG 90-6(22)305 U-3    | U. S. Steel Corp. | Fencing            | 8/24/67 | 30 Cal.  | NOT STARTED |           |    |    |
| Bozeman- ---            | \$34,848.20       |                    |         | Days     |             |           |    |    |
| Northside               |                   |                    |         |          |             |           |    |    |
| ROW F 244 (13) 4.976    | Fred Strandberg   | Fencing            | 7/30/68 | 90 Cal.  | NOT STARTED |           |    |    |
| Raynolds Pass-Ennis     | \$11,092.60       |                    |         | Days     |             |           |    |    |
| F 244 (14) 4.976        | S. Birch, Inc.    | G,GS & PMB Surf.   | 7/31/68 | 210 Cal. | 8/20/68     | --        | 19 | 0  |
| Raynolds Pass-Ennis     | \$659,690.57      |                    |         | Days     |             |           |    |    |
| SMP 0150-01-68 & ---    | W.P. Roscoe Co.   | Clean & Paint      | 3/26/68 | 8/31/68  | 7/12/68     | Completed |    |    |
| SMP 2920-01-68          | \$10,800.00       | Bridges            |         |          |             | 8/30/68   |    |    |
| Big Hole River &        |                   |                    |         |          |             |           |    |    |
| Jefferson River Bridges |                   |                    |         |          |             |           |    |    |

DISTRICT THREE - GREAT FALLSDivision 31-30 - Great Falls

|                               |                       |                           |          |          |             |           |    |    |
|-------------------------------|-----------------------|---------------------------|----------|----------|-------------|-----------|----|----|
| I-IG 15-4(26)221 U-3          | Nelson Bros. Const.   | Guard & Med.Rail          | 12/28/67 | 120 Cal. | 4/8/68      | Poor      | 11 | 98 |
| Craig-N. & S. 7.233           | \$168,320.90          | & Emb.Protectors          |          | Days     |             |           |    |    |
| I 15-4(28)228 U-1 2.626       | Schultz & Lindsay     | G,GS,PMS,Dr.,4-Lane       | 5/23/67  | 300 Cal. | 7/14/67     | Fair      | 45 | 89 |
| Stickney Creek-No.            | \$1,418,267.64        | & 2-Lane (93.0' ea.) CB's |          | Days     |             |           |    |    |
| I 15-4(28)228 U-2 2.626       | Bohleen Const.        | Fencing                   | 5/23/67  | 30 Cal.  | 7/26/67     | --        | -- | 52 |
| Stickney Creek-No.            | \$21,618.10           |                           |          | Days     |             |           |    |    |
| I 15-4 (32) 218 9.932         | Nelson Bros. Const.   | Seed & Landscape          | 8/24/67  | 5/31/68  | 10/19/67    | --        | -- | 89 |
| Wolf Creek-No.                | \$69,837.82           |                           |          |          |             |           |    |    |
| I 15-5(23)234 U-1 4.502       | Zook Bros. Const. Co. | G,GS,PMS,Sign & Dr.       | 6/22/66  | 400 Cal. | 8/4/66      | Good      | 35 | 92 |
| Hardy Creek-So.               | \$3,765,841.73        |                           |          | Days     |             |           |    |    |
| I 15-5(23)234 U-3 4.502       | Junior W. Tschache    | Fencing                   | 6/28/66  | 30 Cal.  | 8/30/66     | Good      | 1  | 97 |
| Hardy Creek-So.               | \$43,406.10           |                           |          | Days     |             |           |    |    |
| I-IG 15-5(33)237 ---          | Sletten Const.Co.     | Dual 739.17' S&C          | 3/22/66  | 425 Cal. | 4/18/66     | Completed |    |    |
| Hardy Creek-So.               | \$897,808.05          | Structure                 |          | Days     |             | 8/1/68    |    |    |
| I 15-5 (46) 271, 5.797        | Roberts & Anderson    | Seed & Landscape          | 2/28/68  | 10/31/68 | Good        | 6         | 35 |    |
| I 315-5 (6) 272               | \$217,056.53          |                           |          |          |             |           |    |    |
| & F 388 (10)                  |                       |                           |          |          |             |           |    |    |
| Gore Hill-Emerson Jct.,       |                       |                           |          |          |             |           |    |    |
| Great Falls Spur & Sun River- |                       |                           |          |          |             |           |    |    |
| 10th Ave. South               |                       |                           |          |          |             |           |    |    |
| I 15-5 (47) 269 1.771         | Utility Builders      | Drainage                  | 7/31/68  | 120 Cal. | NOT STARTED |           |    |    |
| Gore Hill-Sun River           | \$214,758.75          |                           |          | Days     |             |           |    |    |
| I 15-5 (49) 234 4.502         | Utility Builders      | Seed & Slope Prot.        | 8/28/68  | 4/30/69  | NOT STARTED |           |    |    |
| Hardy Creek-So.               | \$21,166.20           |                           |          |          |             |           |    |    |
| ROW F 73 (4) 11.121           | Bohleen Const.        | Fencing                   | 11/21/67 | 60 Cal.  | 3/4/68      | --        | -- | 59 |
| Riceville-Armington           | \$21,519.00           |                           |          | Days     |             |           |    |    |







Division 41-30 - Glendive (Cont'd)

Division 42-30 - Wolf Point



MONTHLY CONSTRUCTION REPORT - 8/31/68  
Division 51-30 - Billings (Cont'd)

|                                                  |        |                        |                      |         |          |          |           |    |    |
|--------------------------------------------------|--------|------------------------|----------------------|---------|----------|----------|-----------|----|----|
| I 94-1 (13) 7 U-1                                | 7.401  | S. Birch, Inc.         | G,GS,PMS,Dr. &       | 9/27/66 | 300 Cal. | 11/4/66  | Completed |    |    |
| & S 422 (4)                                      |        | \$1,744,966.83         | Structures           |         | Days     |          | 8/22/68   |    |    |
| Huntley-Ballantine                               |        |                        |                      |         |          |          |           |    |    |
| I-IG 94-1(17)13 U-1                              |        | S. Birch, Inc.         | G,GS,PMS,Sign &      | 9/28/67 | 300 Cal. | 11/16/67 | Good      | 86 | 68 |
| & I 94-1(19)1                                    | 23.152 | \$2,971,294.12         | 2-111.5' S&C Strs.   |         | Days     |          |           |    |    |
| Pinehill-Ballantine & Ballantine-Pompey's Pillar |        |                        |                      |         |          |          |           |    |    |
| I-IG 94-1(17)13 U-2                              |        | Riklin Const. Co.      | 2-128.0',1-60.0'     | 9/28/67 | 270 Cal. | 10/18/67 | Poor      | 34 | 61 |
| Ballantine-                                      | ---    | \$563,877.08           | & 1-461.7' S&C Strs. |         | Days     |          |           |    |    |
| Pompey's Pillar                                  |        |                        |                      |         |          |          |           |    |    |
| I-IG 94-1(17)13 U-3                              |        | Riklin Const.Co.       | 2-153.5',123.0',     | 9/28/67 | 270 Cal. | 11/7/67  | Poor      | 14 | 68 |
| Ballantine-                                      | ---    | \$466,314.41           | 1-276.0',1-259.0'    |         | Days     |          |           |    |    |
| Pompey's Pillar                                  |        |                        |                      |         |          |          |           |    |    |
| I-IG 94-1(17)13 U-4                              |        | Fred Strandberg Const. | Fencing              | 9/28/67 | 30 Cal.  | 10/19/67 | Fair      | 3  | 87 |
| Ballantine-                                      | 10.469 | \$68,022.12            |                      |         | Days     |          |           |    |    |
| Pompey's Pillar                                  |        |                        |                      |         |          |          |           |    |    |
| LSF 106 (1)                                      | ---    | Long Const. Co.,Inc.   | Safety Rest Area     | 12/1/67 | 150 Cal. | 12/11/67 | Poor      | 1  | 96 |
| Red Lodge-Rockvale                               |        | \$80,561.55            |                      |         | Days     |          |           |    |    |
| F 106 (12) &                                     | 9.663  | Holland Construction   | G,GS,PMS,Widen of    | 2/28/68 | 210 Cal. | 3/13/68  | Poor      | 63 | 76 |
| F 107 (12)                                       |        | \$1,147,833.68         | one 137.33' CB Str.  |         | Days     |          |           |    |    |
| Red Lodge-Rockvale & Bridger-Laurel              |        |                        |                      |         |          |          |           |    |    |
| F 296 (17)                                       | 0.845  | Empire Sand & Gravel   | G,D,GS,PMS, &        | 5/23/67 | 200 Cal. | 6/27/67  | Fair      | 22 | 88 |
| Billings-Lavina                                  |        | \$339,626.61           | Beautification       |         | Days     |          |           |    |    |
| F 296 (18)                                       | 1.034  | Midland Elec. Co.      | Lighting             | 9/28/67 | 60 Cal.  | 11/15/67 | Good      | 5  | 91 |
| Billings-27th St. SE                             |        | \$27,950.50            |                      |         | Days     |          |           |    |    |
| F 296 (22)                                       | ---    | Cop Construction       | Storm Sewer &        | 5/29/68 | 11/30/68 | 6/24/68  | --        | -- | 78 |
| Billings-Broadview                               |        | \$39,508.60            | Pav. Replmt.         |         |          |          |           |    |    |
| S 322 (9)                                        | 7.632  | Maronick Const. Co.    | G,GS,PMS & one       | 6/20/67 | 150 Cal. | 7/31/67  | Completed |    |    |
| Hardin-Sarpy                                     |        | \$791,583.24           | 91.5' S&C Str.       |         | Days     |          | 8/14/68   |    |    |
| S 367 (5)                                        | 0.825  | Husman Bros., Inc.     | G,GS,PMS,Dr. &       | 9/27/66 | 300 Cal. | 10/20/66 | Fair      | 9  | 98 |
| Custer-Myers                                     |        | \$646,836.60           | Strs. & Apprs.       |         | Days     |          |           |    |    |
| Bridge-Hysham                                    |        |                        |                      |         |          |          |           |    |    |
| S 433 (3)                                        | 7.882  | R.J. Studer & Sons     | G,GS,PMS & 1-35.0'   | 7/18/67 | 225 Cal. | 8/15/67  | Poor      | 5  | 97 |
| Laurel-No.                                       |        | \$635,740.69           | & 1-151.5' S&C Str.  |         | Days     |          |           |    |    |

Division 52-30 - Miles City

|                     |       |                     |                 |         |          |         |      |    |    |
|---------------------|-------|---------------------|-----------------|---------|----------|---------|------|----|----|
| I-IG 94-5(7)174 U-1 |       | Wickens Bros.       | G & Minor Items | 2/28/68 | 300 Cal. | 3/26/68 | Poor | 20 | 54 |
| Terry-Fallon        | 6.540 | \$978,010.65        |                 |         | Days     |         |      |    |    |
| I-IG 94-5(7)174 U-2 |       | Walter Mackin & Son | Fencing         | 2/28/68 | 30 Cal.  | 4/18/68 | --   | -- | 16 |
| Terry-Fallon        | 6.540 | \$39,469.00         |                 |         | Days     |         |      |    |    |







MONTHLY CONSTRUCTION REPORT - 8/31/68Division 52-30 - Miles City (Cont'd)

|                                                                     |        |                                          |                                          |          |                  |         |      |    |    |
|---------------------------------------------------------------------|--------|------------------------------------------|------------------------------------------|----------|------------------|---------|------|----|----|
| F 198 (9) &<br>F 334 (18)<br>Broadus-Olive &<br>Crow Agency-Broadus | 20.609 | Northwestern Engineering<br>\$890,850.20 | PMB & PMS                                | 6/26/68  | 200 Cal.<br>Days | 8/21/68 | --   | 6  | 0  |
| S 259 (4)<br>Rosebud-Cartersville<br>& East                         | ---    | Chas M. Smith, Contr.<br>\$496,430.93    | 682.03' S&C Str.                         | 11/21/67 | 350 Cal.<br>Days | 2/13/68 | Poor | 12 | 19 |
| S 259 (5)<br>Rosebud-Cartersville<br>& East                         | 0.722  | Cop Construction Co.<br>\$222,066.80     | G,GS,RMB & one<br>203.0' PC Girder Brdg. | 4/23/68  | 260 Cal.<br>Days | 5/16/68 | Fair | 10 | 34 |
| F 407 (3)<br>Wyoming Line-<br>Biddle-Broadus                        | 8.767  | Brasel & Sims Const.<br>\$779,023.20     | G,GS & PMS                               | 6/26/67  | 250 Cal.<br>Days | 7/19/67 | Good | 22 | 84 |

DISTRICT SIX - LEWISTOWNDivision 61-30 - Lewistown

|                                                                                                                                       |       |                                                              |                                                       |          |                  |             |                      |    |    |
|---------------------------------------------------------------------------------------------------------------------------------------|-------|--------------------------------------------------------------|-------------------------------------------------------|----------|------------------|-------------|----------------------|----|----|
| S 6(9), S 154(6), 25.06<br>S 263(4) & S 362(8)<br>Townsend-Canyon Ferry-Clasol,<br>Columbus S.E., Ryegate-No. &<br>Lame Deer-Colstrip |       | Empire Sand & Gravel<br>\$49,723.00                          | Seal Coating                                          | 3/26/68  | 8/31/68          | 8/6/68      | Completed<br>8/31/68 |    |    |
| F 8 (15)<br>White Sulphur<br>Springs-Harlowton                                                                                        | 6.513 | R.J. Sundling & Son,<br>Inc. & R.J. Sundling<br>\$647,696.82 | G,GS,PMS & Dr.                                        | 10/25/66 | 280 Cal.<br>Days | 2/28/67     | Completed<br>8/29/68 |    |    |
| S 14 (11)<br>Ringling-Martinsdale                                                                                                     | 8.179 | Ruffier Const. &<br>Campbell & Montgomery<br>\$510,520.06    | G,GS,PMB Base &<br>Seal, 75.0' Steel<br>Girder Bridge | 7/30/68  | 200 Cal.<br>Days | NOT STARTED |                      |    |    |
| F 26(8), F 333(33) ---<br>F 33(7) & F 235(34)<br>Jcts. N. of Grassrange,<br>W. of Roundup, W. of Moore<br>& East of Roy               |       | Skinner Enterprises<br>\$9,228.87                            | Traf.Cont.Devices                                     | 3/28/67  | 45 Cal.<br>Days  | 11/21/67    | Completed<br>8/13/68 |    |    |
| S 42 (9)<br>Jordan-NW                                                                                                                 | 6.643 | Yonker, Inc.<br>\$338,941.94                                 | G & GS                                                | 11/21/67 | 150 Cal.<br>Days | 4/15/68     | Poor                 | 10 | 63 |
| F 108 (13)<br>Billings-Roundup                                                                                                        | 1.739 | R.J. Studer & Sons<br>\$324,942.08                           | G,GS & PMS                                            | 9/28/67  | 150 Cal.<br>Days | 11/14/67    | --                   | 14 | 95 |
| S 174 (4)<br>Judith Gap-East                                                                                                          | 7.193 | Schultz & Lindsay Const.<br>\$207,733.60                     | Reshaping, GS,PMB<br>Base & Seal                      | 7/30/68  | 120 Cal.<br>Days | NOT STARTED |                      |    |    |
| F 247 (20)<br>Jordan-Circle                                                                                                           | 1.022 | Harry Norgaard Co.<br>\$176,257.28                           | G,GS & RMS                                            | 6/26/67  | 90 Cal.<br>Days  | 8/1/67      | Completed<br>8/3/68  |    |    |



MONTHLY CONSTRUCTION REPORT - 8/31/68

Division 61-30 - Lewistown (Cont'd)

|                    |       |                      |                             |         |          |             |      |    |    |
|--------------------|-------|----------------------|-----------------------------|---------|----------|-------------|------|----|----|
| F 256 (24) U-1     | 9.754 | Hilde Const.Co.,Inc. | G,GS & PMS                  | 8/24/67 | 250 Cal. | 9/19/67     | Fair | 12 | 97 |
| Grassrange-Jordan  |       | \$1,246,626.92       |                             |         | Days     |             |      |    |    |
| S 309 (8)          | 0.220 | Fred Strandberg      | G,GS,RMB,Widen 4            | 7/30/68 | 190 Cal. | NOT STARTED |      |    |    |
| Arrow Creek-Brooks |       | \$172,389.81         | Timber Girder Brdgs.        |         | Days     |             |      |    |    |
|                    |       |                      | & 40.0' Steel Girder Bridge |         |          |             |      |    |    |

---



MONTHLY PROGRESS REPORT  
DIRECT FEDERAL CONSTRUCTION  
MONTANA

August 31, 1968

| Project                               | Location                                                                                                                   | Length                  | Type Work                                              | % Work Completed and Est. Completion Date | Percent Time Used | Contractor and Contract Amount                                                              |
|---------------------------------------|----------------------------------------------------------------------------------------------------------------------------|-------------------------|--------------------------------------------------------|-------------------------------------------|-------------------|---------------------------------------------------------------------------------------------|
| FHP 9-1(6)                            | SR 461, 9 miles easterly of St. Regis and extends easterly 13.6 miles to a junction with US 10A                            | 13.600<br>0.298         | Base and bit. plt. mix<br>Grading                      | 3<br>Aug/69                               | 7                 | L. W. Vail Company, Inc.<br>\$845,737.80                                                    |
| FHP 45-3(1)<br>45-2(1), ERFO<br>41(2) | SH 499, 33 miles southerly of Ennis easterly 23 miles to the Duck Creek Wye thence southerly on US 287 to West Yellowstone | 7.4<br>(Intermittent)   | Grading, base, bit.<br>paving                          | 97<br>Nov/68                              | 99                | Robert V. Burggraf Company<br>\$593,677.00                                                  |
| FHP 59-2(4)<br>FL 59(4)               | US 212, 5.5 miles southwest of Red Lodge, Montana southwesterly                                                            | 4.227                   | Grade, base, bit.<br>plt. mix                          | 28<br>Oct/69                              | 35                | R. J. Studer and Sons<br>\$670,006.60                                                       |
| FHP 51-2(2)                           | Begins approximately 8 miles north of Otter northerly 6.7 miles                                                            | 6.705                   | Grade, base, seeding<br>Awarded June 28, 1968          | 5<br>Sept/69                              | 19                | R. J. Studer and Sons<br>\$478,418.00                                                       |
| ERFO 44(3)                            | US 2, Essex - Summit, 29 miles east and south of West Glacier                                                              | 0.141                   | Bridge                                                 | 95<br>Sept/68                             | 80                | E. F. Matelich Construction Company<br>\$555,876.00                                         |
| ERFO 44(4)                            | US 2, begins 24 miles southeast of West Glacier, 2.8 miles southeast to the Walton Ranger Station                          | 2.975                   | Grade, base, bit.<br>plt. mix                          | 57<br>Nov/68                              | 58                | N. L. Garrick Construction Company<br>Huson Logging Company (joint venture)<br>\$571,505.50 |
| GNP 1-C10                             | Begins near Logan Pass approximately 33 miles northeast West Glacier southwesterly 8.3 miles on the Going-to-the Sun Road  | 8.332<br>(Intermittent) | Retaining walls, parapet walls and drainage structures | 8<br>Nov/68                               | 32                | Intra-Jet Engineering Company<br>\$117,845.00 (schedule A)                                  |



MONTANA HIGHWAY COMMISSION  
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT

Month Ending - September 30, 1968

OCLC 22722994 WF

| Project Number<br>& Location                                                         | Mileage | Contractor and<br>Bid Price                               | Type                                                                                              | Contract<br>Awarded | Date<br>Compl.   | Work<br>Began | Pro-<br>gress | Men<br>Emp. | %<br>Comp. |
|--------------------------------------------------------------------------------------|---------|-----------------------------------------------------------|---------------------------------------------------------------------------------------------------|---------------------|------------------|---------------|---------------|-------------|------------|
| <u>DISTRICT ONE - MISSOULA</u>                                                       |         |                                                           |                                                                                                   |                     |                  |               |               |             |            |
| <u>Division 11-30 - Missoula</u>                                                     |         |                                                           |                                                                                                   |                     |                  |               |               |             |            |
| I 90-1 (51) 48<br>Superior-E.                                                        | 13.824  | Zekay, Inc.<br>\$61,858.76                                | Landscape & Seeding                                                                               | 8/28/68             | 6/1/69           | NOT STARTED   |               |             |            |
| I 90-2 (40) 102<br>& I 90-2 (41) 104<br>Grant Creek & Orange<br>St. Interchanges     | ---     | Allen Electric<br>\$30,696.50                             | Lighting                                                                                          | 9/28/67             | 90 Cal.<br>Days  | 5/7/68        | --            | 3           | 95         |
| I 90-2 (43) 95<br>W. Missoula<br>to Bonner                                           | 16.972  | Nelson Bros. Const.<br>\$86,655.56                        | Landscape,<br>Sprinkling Sys.,<br>& Seeding                                                       | 2/28/68             | 10/31/68         | 5/7/68        | Fair          | 5           | 35         |
| I 90-2 (44) 103<br>& I 90-3 (25) 153<br>Orange & VanBuren<br>Inters. & Drummond Area | ---     | Frank Gurney, Inc.<br>\$46,336.93                         | Replace & New<br>Signs, Lighting &<br>Related Items                                               | 7/31/68             | 120 Cal.<br>Days | NOT STARTED   |               |             |            |
| I 90-3(13)143 U-1<br>Bearmouth-East                                                  | 7.580   | F&S Contracting Co.<br>\$4,848,777.53                     | G,GS,PMB, one 312'<br>x 14' C Structure                                                           | 6/14/68             | 425 Cal.<br>Days | 7/15/68       | Fair          | 61          | 4          |
| I 90-3(13)143 U-2<br>Bearmouth-East                                                  | ---     | Mahnomen Pile D. & E.<br>\$354,324.04                     | 1-118' PC and<br>1-254.5' PC Girder Brdg.                                                         | 5/29/68             | 250 Cal.<br>Days | 7/3/68        | Fair          | 17          | 17         |
| I 90-3(13)143 U-3<br>Bearmouth-East                                                  | 7.580   | Clair Boulet Const.Co.<br>\$42,851.50                     | Fencing                                                                                           | 5/29/68             | 30 Cal.<br>Days  | 7/29/68       | --            | --          | 19         |
| I 90-3(14)135 U-1<br>Bearmouth-West                                                  | 7.605   | Washington Const.Co. &<br>Crick Company<br>\$4,202,924.57 | G,GS,PMB, dual<br>345.58' PC Girder Brdg.                                                         | 6/14/68             | 400 Cal.<br>Days | 7/10/68       | Fair          | 60          | 8          |
| I 90-3(14)135 U-2<br>Bearmouth-West                                                  | ---     | Mahnomen Pile D. & E.<br>\$276,873.44                     | Dual 118', 1-168' PC<br>Girder Brdgs.; 1-14'<br>Reinf.Conc.Veh.Under-<br>pass, 1-20' Timber Brdg. | 5/29/68             | 250 Cal.<br>Days | 7/16/68       | Fair          | 8           | 13         |
| I 90-3(14)135 U-3<br>Bearmouth-West                                                  | 7.605   | Clair Boulet Const.Co.<br>\$53,416.92                     | Fencing                                                                                           | 5/29/68             | 30 Cal.<br>Days  | 7/22/68       | --            | --          | 10         |
| F 215 (16) U-1<br>Lolo-Missoula                                                      | 7.488   | Zook Bros. Const. Co.<br>\$2,159,556.90                   | G,GS,PMS & Dr.                                                                                    | 11/23/66            | 300 Cal.<br>Days | 12/1/66       | --            | 3           | 99         |
| F 215 (17)<br>Jcts. of Hwys.<br>93 & 12 & County Road                                | ---     | Rainbow Elec. Co.<br>\$10,691.80                          | Lighting                                                                                          | 7/26/67             | 30 Cal.<br>Days  | 8/14/67       | --            | --          | 32         |
| UF 219 (27)<br>Missoula-Broadway<br>St. & Northwest                                  | 2.236   | M&S Construction<br>\$714,446.28                          | G,GS & PMS                                                                                        | 8/24/67             | 180 Cal.<br>Days | 10/2/67       | ---           | 17          | 97         |



MONTHLY CONSTRUCTION REPORT - 9/30/68Division 11-30 - Missoula (Cont'd)

|                                                                                  |                       |                                      |                             |          |                  |          |                     |    |     |
|----------------------------------------------------------------------------------|-----------------------|--------------------------------------|-----------------------------|----------|------------------|----------|---------------------|----|-----|
| F 219 (29),<br>S-SG 224(6) & S 224(10)<br>Reserve St.-Inter.<br>& W. of Missoula | 1.807<br>\$417,459.50 | Washington Const.Co.<br>\$417,459.50 | G,GS,PMS & Light            | 10/27/67 | 150 Cal.<br>Days | 11/24/67 | --                  | -- | 98  |
| ROW F 237 (23)<br>Bonner-Ovando                                                  | 6.575<br>\$1,623.75   | Donald L. Mogan<br>\$1,623.75        | Fencing                     | 9/26/67  | 30 Cal.<br>Days  | 10/24/67 | --                  | -- | 100 |
| F 237 (24)<br>Bonner-Ovando                                                      | 2.624<br>\$637,921.95 | Bud King Const.Co.<br>\$637,921.95   | 449.5' Str.,G.              | 5/31/66  | 300 Cal.<br>Days | 7/13/66  | Good                | 15 | 98  |
| F 237 (25)<br>Bonner-Ovando                                                      | 6.575<br>\$985,348.20 | Washington Const.Co.<br>\$985,348.20 | G,GS & PMS                  | 9/28/67  | 225 Cal.<br>Days | 10/30/67 | Good                | 35 | 96  |
| F 9999 (5) U-1<br>& S 218 (10)<br>Missoula Streets                               | 0.024<br>\$60,395.30  | Western Sign Corp.<br>\$60,395.30    | Traf.Signals,G,<br>GS & PMS | 12/28/67 | 8/1/68           | 3/27/68  | Completed<br>9/9/68 |    |     |

Division 12-30 - Kalispell

|                                                                |                       |                                       |                             |         |                  |         |      |    |    |
|----------------------------------------------------------------|-----------------------|---------------------------------------|-----------------------------|---------|------------------|---------|------|----|----|
| F 194 (7)<br>Ravalli-St.Ignatius                               | 0.306<br>\$47,609.15  | N.L. Garrick Const.Co.<br>\$47,609.15 | G,GS & RMS                  | 8/30/68 | 60 Cal.<br>Days  | 9/23/68 | Fair | 7  | 23 |
| LSF 1-257 (2)<br>Kalispell-W. Glacier                          | 1.521<br>\$61,303.13  | Skinner Enterprises<br>\$61,303.13    | Beautification              | 4/25/67 | 150 Cal.<br>Days | 3/4/68  | --   | -- | 99 |
| S 404 (5)<br>Kalispell-So. Loop                                | 2.441<br>\$357,619.62 | Washington Const.Co.<br>\$357,619.62  | G,BSS & PMS                 | 6/20/67 | 150 Cal.<br>Days | 7/31/67 | --   | -- | 99 |
| F 9999 (26)<br>Kalispell, Hungry<br>Horse, Martin City & Coram | ---<br>\$8,495.00     | Skinner Enterprises<br>\$8,495.00     | School Crossing<br>Flashers | 8/30/68 | 9/30/68          | 9/17/68 | Fair | 2  | 75 |

DISTRICT TWO - BUTTEDivision 21-30 - Butte

|                                                                                                                                                   |                                      |                                    |          |                  |         |      |    |    |
|---------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------|------------------------------------|----------|------------------|---------|------|----|----|
| I 15-2(22)123 U-1, 5.607<br>I 115-2(5)126 U-1,<br>I 90-4(15)216 U-1<br>& U 70 (16)<br>Butte-W., Butte-Spur, Butte-W.<br>via Iron St.-Butte        | Peter Kiewit Sons'<br>\$1,693,578.11 | PMS,Partial G,<br>GS & Structures  | 11/22/67 | 250 Cal.<br>Days | 1/23/68 | Good | 99 | 50 |
| I 15-2(22)123 U-2, 5.282<br>I 115-2(5)126 U-2<br>& I 90-4(15)216 U-2<br>Butte-W. & Butte-Spur                                                     | Bohleen Const.Co.<br>\$42,513.50     | Fencing                            | 11/22/67 | 30 Cal.<br>Days  | 6/25/68 | --   | 2  | 44 |
| I 15-2(22)123 U-3, 5.607<br>I 115-2(5)126 U-3,<br>I 90-4(15)216 U-3<br>& U 70 (16) U-2<br>Butte-W. & Butte-Spur,<br>Butte West via Iron St.-Butte | Skinner Enterprises<br>\$185,756.66  | Weigh Stations,<br>Sign & Lighting | 2/7/68   | 60 Cal.<br>Days  | 7/22/68 | --   | 6  | 13 |



## MONTHLY CONSTRUCTION REPORT - 9/30/68

Division 21-30 - Butte (Cont'd)

|                             |       |                        |                                                                                |               |               |             |      |    |    |
|-----------------------------|-------|------------------------|--------------------------------------------------------------------------------|---------------|---------------|-------------|------|----|----|
| I-IG 15-3(8)177 U-1         | 6.083 | Zook Bros. Const.Co.   | G,GS,PMS,Dr.,Sign & Dual 133.0',Dual 233.5', a 294.5' & a 284.5' Strs.         | 6/26/67       | 300 Cal. Days | 7/25/67     | Good | 54 | 74 |
| & S 412 (6)                 |       | \$2,907,061.20         |                                                                                |               |               |             |      |    |    |
| Montana City-N. & S.,       |       |                        |                                                                                |               |               |             |      |    |    |
| Montana City-E. Helena,     |       |                        |                                                                                |               |               |             |      |    |    |
| L&C Co. Line & Permanente   |       |                        |                                                                                |               |               |             |      |    |    |
| Cement Plant                |       |                        |                                                                                |               |               |             |      |    |    |
| I-IG 15-3(8)177 U-2         | 5.552 | Fred Strandberg Const. | Fencing                                                                        | 6/26/67       | 30 Cal. Days  | 8/7/67      | --   | -- | 48 |
| Montana City-N. & W.        |       | \$39,771.20            |                                                                                |               |               |             |      |    |    |
| I 15-3(15)173 U-1           | 3.569 | Zook Bros. Const. Co.  | G,GS,PMS,Sign & Structures                                                     | 11/30/67      | 330 Cal. Days | 1/22/68     | Fair | 60 | 42 |
| Clancy-N. & S.              |       | \$1,789,207.81         |                                                                                |               |               |             |      |    |    |
| I 15-3(15)173 U-2           | 3.569 | Kober Const. Co.       | Fencing                                                                        | 10/30/67      | 30 Cal. Days  | 12/26/67    | --   | -- | 5  |
| Clancy-N. & S.              |       | \$28,581.90            |                                                                                |               |               |             |      |    |    |
| I 15-3 (23) 177             | 5.552 | Nelson Landscape Serv. | Seeding                                                                        | 8/28/68       | 4/30/69       | NOT STARTED |      |    |    |
| Montana City-N. & S.        |       | \$23,714.72            |                                                                                |               |               |             |      |    |    |
| S 35 (18)                   | 4.877 | S. Birch, Inc.         | G,GS,PMB & Seal                                                                | SUBJ. TO      |               |             |      |    |    |
| Jackson-Dillon              |       | \$544,250.41           |                                                                                | FURTHER STUDY |               |             |      |    |    |
| F 77 (16)                   | 4.323 | Hilde Const. Co.,Inc.  | G,GS & PMB                                                                     | 9/26/68       | 200 Cal. Days | NOT STARTED |      |    |    |
| Townsend-Helena             |       | \$457,778.12           |                                                                                |               |               |             |      |    |    |
| F 43 (25) U-1               | 2.745 | F&S Contracting Co.    | G,GS & PMS                                                                     | 11/22/67      | 180 Cal. Days | 2/28/68     | --   | 18 | 71 |
| Wisdom-Divide               |       | \$661,353.19           |                                                                                |               |               |             |      |    |    |
| I 90-4 (19) 228             | 0.814 | Nilson-Smith Const.Co. | G,GS,PMB,Sign, Fencing & 1-295.25' PCB Underpass                               | 5/29/68       | 180 Cal. Days | 7/10/68     | Fair | 19 | 33 |
| Butte-East                  |       | \$577,416.92           |                                                                                |               |               |             |      |    |    |
| I 90-4 (22) 209             | 6.953 | Nelson Bros.Const.Co.  | Seeding                                                                        | 8/28/68       | 4/30/69       | NOT STARTED |      |    |    |
| Ramsay-E. & W.              |       | \$19,886.86            |                                                                                |               |               |             |      |    |    |
| I 90-5(16)272 U-1,          | 4.359 | Peter Kiewit Sons' Co. | G,GS,CSS,PMS,CP, Lighting,Sign, a 294.5', a dual 254.5' & dual 200.5' S&C Str. | 6/26/67       | 400 Cal. Days | 7/17/67     | --   | 13 | 74 |
| & I-IG 90-6(21)275 U-1      |       | \$2,497,405.98         |                                                                                |               |               |             |      |    |    |
| Three Forks-West            |       |                        |                                                                                |               |               |             |      |    |    |
| I 90-5(16)272 U-2           | 4.359 | Fred Strandberg Const. | Fencing                                                                        | 6/26/67       | 30 Cal. Days  | 8/8/67      | --   | -- | 56 |
| & I-IG 90-6(21)275 U-2      |       | \$27,612.06            |                                                                                |               |               |             |      |    |    |
| Three Forks-West            |       |                        |                                                                                |               |               |             |      |    |    |
| I 90-5(17)250 U-1           | 4.899 | Nilson-Smith Const.    | G,GS & PMS                                                                     | 6/2/67        | 380 Cal. Days | 7/20/67     | --   | 58 | 87 |
| Cardwell-West               |       | \$1,779,498.92         |                                                                                |               |               |             |      |    |    |
| I 90-5(17)250 U-2           | ---   | Huckaba Const.         | Dual 206.5', a Dual 318.0', a dual 116.5' & 2-111.5' S&C Str.                  | 6/26/67       | 275 Cal. Days | 7/31/67     | --   | -- | 98 |
| Cardwell-West               |       | \$453,561.46           |                                                                                |               |               |             |      |    |    |
| I 90-5(17)250 U-3           | 4.899 | Pipestone Const.Co.    | Fencing                                                                        | 6/26/67       | 30 Cal. Days  | 8/2/67      | --   | 4  | 58 |
| Cardwell-West               |       | \$34,694.45            |                                                                                |               |               |             |      |    |    |
| I 90-5(18)265 U-1           | 7.007 | Zook Bros.Const.Co.    | G,Related Items & Structure                                                    | 8/27/68       | 210 Cal. Days | 9/30/68     | --   | 4  | 0  |
| Milligan Canyon to Jct. 287 |       | \$1,592,658.57         |                                                                                |               |               |             |      |    |    |
| I 90-5(18)265 U-2           | 7.007 | Smith & Smith Const.   | Fencing                                                                        | 7/31/68       | 30 Cal. Days  | NOT STARTED |      |    |    |
| Milligan Canyon to Jct. 287 |       | \$41,621.25            |                                                                                |               |               |             |      |    |    |



MONTHLY CONSTRUCTION REPORT - 9/30/68Division 21-30 - Butte (Cont'd)

|                          |                      |                         |          |          |         |           |    |    |
|--------------------------|----------------------|-------------------------|----------|----------|---------|-----------|----|----|
| I 90-5(19)255 U-1 10.401 | Zook Bros. Const.Co. | G, Related Items,       | 7/31/68  | 275 Cal. | 9/3/68  | --        | 38 | 4  |
| Cardwell-                | \$2,622,528.50       | Dual 78.0' CSG          |          | Days     |         |           |    |    |
| Milligan Canyon          |                      | Structure               |          |          |         |           |    |    |
| I 90-5(19)255 U-2 10.401 | Smith & Smith Const. | Fencing                 | 7/31/68  | 30 Cal.  | 9/9/68  | --        | 4  | 0  |
| Cardwell-                | \$64,934.65          |                         |          | Days     |         |           |    |    |
| Milligan Canyon          |                      |                         |          |          |         |           |    |    |
| ROW F 248(14), 1.015     | Maronick Const. Co.  | G,GS,RMB,Fence &        | 4/26/68  | 180 Cal. | 6/3/68  | --        | 26 | 58 |
| F 248(15) & F 248(17)    | \$282,386.59         | one 101.5' PCB          |          | Days     |         |           |    |    |
| Whitehall-Three Forks    |                      |                         |          |          |         |           |    |    |
| U 249(17) & F 214(6)     | Holland Const. Co.   | G,GS,PMS,Sign &         | 10/25/66 | 250 Cal. | 3/7/67  | Completed |    |    |
| Broadwater to 2.466      | \$630,182.65         | Drain                   |          | Days     |         | 6/7/68    |    |    |
| Helena via Euclid Ave.   |                      |                         |          |          |         |           |    |    |
| ROW S 294 (3) 2.282      | Clair Boulet Const.  | Fencing                 | 4/23/68  | 60 Cal.  | 8/26/68 | --        | 4  | 52 |
| Opportunity              | \$3,009.00           |                         |          | Days     |         |           |    |    |
| S 294 (5) 2.948          | Nilson-Smith Const.  | G,GS,PMB,Top Surf.,     | 5/28/68  | 150 Cal. | 8/7/68  | Fair      | 20 | 25 |
| & S 440 (3)              | \$404,950.13         | & 1-75' PC Girder Brdg. |          | Days     |         |           |    |    |
| Opportunity &            |                      |                         |          |          |         |           |    |    |
| Opportunity-South        |                      |                         |          |          |         |           |    |    |

Division 22-30 - Bozeman

|                       |                      |                    |         |          |             |      |    |    |
|-----------------------|----------------------|--------------------|---------|----------|-------------|------|----|----|
| F 45 (10), 39.124     | Hilde Const. Company | G,GS,RMB & Sign    | 5/29/68 | 100 Cal. | 7/8/68      | Fair | 29 | 74 |
| F 45(11) & F 9999(20) | \$283,181.34         |                    |         | Days     |             |      |    |    |
| Big Timber-Harlowton  |                      |                    |         |          |             |      |    |    |
| I 90-5(21)272, 22.203 | Roberts & Anderson   | Seeding, Landscape | 8/28/68 | 6/1/69   | NOT STARTED |      |    |    |
| I 90-6(20)287         | \$76,182.02          | & Slope Protection |         |          |             |      |    |    |
| & I 90-6(25)275       |                      |                    |         |          |             |      |    |    |
| Three Forks-E. & W.,  |                      |                    |         |          |             |      |    |    |
| & Manhattan-Bozeman   |                      |                    |         |          |             |      |    |    |
| I-IG 90-6(22)305 U-1  | Wickens Bros.        | G & Dr.            | 8/24/67 | 300 Cal. | 9/19/67     | Fair | 12 | 81 |
| Bozeman- 1.388        | \$592,364.77         |                    |         | Days     |             |      |    |    |
| Northside             |                      |                    |         |          |             |      |    |    |
| I-IG 90-6(22)305 U-2  | Sletten Const. Co.   | Dual 351.0' Steel, | 8/24/67 | 250 Cal. | 9/21/67     | Fair | 17 | 95 |
| Bozeman-Northside --- | \$651,284.95         | Dual 188.0' & Dual |         | Days     |             |      |    |    |
|                       |                      | 143.0' S&C Str.    |         |          |             |      |    |    |
| I-IG 90-6(22)305 U-3  | U. S. Steel Corp.    | Fencing            | 8/24/67 | 30 Cal.  | NOT STARTED |      |    |    |
| Bozeman- ---          | \$34,848.20          |                    |         | Days     |             |      |    |    |
| Northside             |                      |                    |         |          |             |      |    |    |
| ROW F 244 (13) 4.976  | Fred Strandberg      | Fencing            | 7/30/68 | 90 Cal.  | 9/30/68     | --   | 1  | 0  |
| Raynolds Pass-Ennis   | \$11,092.60          |                    |         | Days     |             |      |    |    |
| F 244 (14) 4.976      | S. Birch, Inc.       | G,GS & PMB Surf.   | 7/31/68 | 210 Cal. | 8/20/68     | Good | 38 | 15 |
| Raynolds Pass-Ennis   | \$659,690.57         |                    |         | Days     |             |      |    |    |



MONTHLY C-C/STRUCTION REPORT - 9/30/68

DISTRICT THREE - GREAT FALLS  
Division 31-30 - Great Falls

|                               |                        |                           |          |          |             |           |    |     |
|-------------------------------|------------------------|---------------------------|----------|----------|-------------|-----------|----|-----|
| I-IG 15-4(26)221 U-3          | Nelson Bros. Const.    | Guard & Med. Rail         | 12/28/67 | 120 Cal. | 4/8/68      | Fair      | 10 | 100 |
| Craig-N. & S. 7.233           | \$168,320.90           | & Emb. Protectors         |          | Days     |             |           |    |     |
| I 15-4(28)228 U-1 2.626       | Schultz & Lindsay      | G,GS,PMS,Dr.,4-Lane       | 5/23/67  | 300 Cal. | 7/14/67     | Fair      | 50 | 92  |
| Stickney Creek-No.            | \$1,418,267.64         | & 2-Lane (93.0' ea.) CB's |          | Days     |             |           |    |     |
| I 15-4(28)228 U-2 2.626       | Bohleen Const.         | Fencing                   | 5/23/67  | 30 Cal.  | 7/26/67     | Fair      | 2  | 59  |
| Stickney Creek-No.            | \$21,618.10            |                           |          | Days     |             |           |    |     |
| I 15-4 (32) 218 9.932         | Nelson Bros. Const.    | Seed & Landscape          | 8/24/67  | 5/31/68  | 10/19/67    | --        | -- | 89  |
| Wolf Creek-No.                | \$69,837.82            |                           |          |          |             |           |    |     |
| I 15-5(23)234 U-1 4.502       | Zook Bros. Const. Co.  | G,GS,PMS,Sign & Dr.       | 6/22/66  | 400 Cal. | 8/4/66      | Fair      | 16 | 94  |
| Hardy Creek-So.               | \$3,765,841.73         |                           |          | Days     |             |           |    |     |
| I 15-5(23)234 U-3 4.502       | Junior W. Tschache     | Fencing                   | 6/28/66  | 30 Cal.  | 8/30/66     | Good      | 1  | 79  |
| Hardy Creek-So.               | \$43,406.10            |                           |          | Days     |             |           |    |     |
| I 15-5(30)260 U-1 7.016       | Hilde Const. Co.,Inc.  | G, Related Items          | 9/26/68  | 180 Cal. | NOT STARTED |           |    |     |
| Ulm-Gore Hill                 | \$592,483.40           |                           |          | Days     |             |           |    |     |
| I 15-5(30)260 U-3 7.016       | Bohleen Construction   | Fencing                   | 9/26/68  | 30 Cal.  | NOT STARTED |           |    |     |
| Ulm-Gore Hill                 | \$30,093.50            |                           |          | Days     |             |           |    |     |
| I 15-5 (46) 271, 5.797        | Roberts & Anderson     | Seed & Landscape          | 2/28/68  | 10/31/68 | Good        | --        | -- | 35  |
| I 315-5 (6) 272               | \$217,056.53           |                           |          |          |             |           |    |     |
| & F 388 (10)                  |                        |                           |          |          |             |           |    |     |
| Gore Hill-Emerson Jct.,       |                        |                           |          |          |             |           |    |     |
| Great Falls Spur & Sun River- |                        |                           |          |          |             |           |    |     |
| 10th Ave. South               |                        |                           |          |          |             |           |    |     |
| I 15-5 (47) 269 1.771         | Utility Builders       | Drainage                  | 7/31/68  | 120 Cal. | 9/5/68      | Good      | 27 | 6   |
| Gore Hill-Sun River           | \$214,758.75           |                           |          | Days     |             |           |    |     |
| I 15-5 (49) 234 4.502         | Utility Builders       | Seed & SlopeProt.         | 8/28/68  | 4/30/69  | NOT STARTED |           |    |     |
| Hardy Creek-So.               | \$21,166.20            |                           |          |          |             |           |    |     |
| ROW F 73 (4) 11.121           | Bohleen Const.         | Fencing                   | 11/21/67 | 60 Cal.  | 3/4/68      | --        | -- | 62  |
| Riceville-Armington           | \$21,519.00            |                           |          | Days     |             |           |    |     |
| F 73 (5) U-1 11.121           | F&S Contracting Co.    | G,GS & FMS                | 9/28/67  | 280 Cal. | 10/16/67    | Good      | 60 | 49  |
| Riceville-Armington           | \$1,626,464.47         |                           |          | Days     |             |           |    |     |
| F 73 (5) U-2 ---              | Waddell Const. Co.     | 1-164.0',181.5',          | 10/27/67 | 200 Cal. | 11/10/67    | Good      | 5  | 99  |
| Riceville-Armington           | \$388,191.41           | 163.0' & 158.0'           |          | Days     |             |           |    |     |
|                               |                        | S&C Strs.                 |          |          |             |           |    |     |
| U 224 (13) 0.414              | Rainbow Elec. Co.      | Lighting                  | 7/21/67  | 90 Cal.  | 7/31/67     | Completed |    |     |
| Central Ave.-W.               | \$21,581.20            |                           |          | Days     |             | 9/17/68   |    |     |
| S 339 (16) 12.900             | Nilson-Smith Const.Co. | G,GS,PMB Base             | 7/30/68  | 180 Cal. | 9/3/68      | Poor      | 24 | 6   |
| Ft. Benton-Chester            | \$721,848.25           |                           |          | Days     |             |           |    |     |
| F 388 (17) ---                | Western Sign Corp.     | Traffic Signals           | 8/28/68  | 60 Cal.  | NOT STARTED |           |    |     |
| Fox Farm Rd.,                 | \$19,948.95            |                           |          | Days     |             |           |    |     |
| U.S. #89 & 6th St.            |                        |                           |          |          |             |           |    |     |
| W. & U.S. #89-Great Falls     |                        |                           |          |          |             |           |    |     |



MONTHLY CONSTRUCTION REPORT - 9/30/68  
District - Great Falls (Cont'd)

Division 32-30 - Havre

|                                                           |        |                                        |                            |          |                  |             |      |    |     |
|-----------------------------------------------------------|--------|----------------------------------------|----------------------------|----------|------------------|-------------|------|----|-----|
| S 12 (13)<br>Harlem-Turner-<br>Canadian Line              | 11.893 | Richardson Const.Co.<br>\$370,734.33   | Reshaping, GS              | 7/30/68  | 140 Cal.<br>Days | 9/4/68      | Fair | 16 | 7   |
| F 152 (9) &<br>S 217 (2)<br>Harlem-Dodson<br>& Zurich-No. | 6.685  | Schultz & Lindsay<br>\$995,136.69      | G,GS,BSS & PMS             | 7/21/67  | 250 Cal.<br>Days | 10/9/67     | Fair | 36 | 80  |
| F 190 (8)<br>Birch Creek-Browning                         | 5.858  | Hilde Const. Co.<br>\$616,318.09       | G,GS,PMS & Dr.             | 11/22/66 | 200 Cal.<br>Days | 5/9/67      | --   | -- | 100 |
| ROW S 193 (8)<br>Valier-Cut Bank                          | 9.557  | Bob Clark & Son Fencing<br>\$20,908.20 | Fencing                    | 11/21/67 | 90 Cal.<br>Days  | 4/10/68     | Poor | 3  | 56  |
| S 193 (10)<br>Valier-Cut Bank                             | 9.557  | Peter Kiewit Sons' Co.<br>\$779,953.39 | G,GS,PMS &<br>a 91.5' Str. | 9/26/67  | 180 Cal.<br>Days | 10/9/67     | Poor | 21 | 56  |
| F 196 (7)<br>S.E. Browning<br>Jct. of U.S. #2 & #89       | ---    | Rainbow Electric<br>\$17,150.35        | Sign & Lighting            | 5/29/68  | 45 Cal.<br>Days  | NOT STARTED |      |    |     |

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

|                                                                                                                              |        |                                        |                                                                     |          |                  |          |                      |     |    |
|------------------------------------------------------------------------------------------------------------------------------|--------|----------------------------------------|---------------------------------------------------------------------|----------|------------------|----------|----------------------|-----|----|
| S 15 (15),<br>S 128(6), S 302(20)<br>& S 428 (4)<br>Poplar-Flaxville, Wibaux No.,<br>Terry-Brockway & Wagner So. to Malta-E. | 36,394 | Francis M. Tindall<br>\$77,674.00      | Seal Coating                                                        | 3/26/68  | 8/31/68          | 8/12/68  | Completed<br>8/31/68 |     |    |
| I-IG 94-5(9)174<br>Terry-Fallon                                                                                              | ---    | N.A. Nelson Const.<br>\$893,764.07     | Dual 469.75' &<br>333.5' Steel Girders<br>& a dual 274.0' PCG Brdg. | 6/26/68  | 270 Cal.<br>Days | 7/22/68  | Good                 | 22  | 8  |
| I 94-6 (10) 213<br>Glendive-E. & W.                                                                                          | 0.381  | Sletten Const. Co.<br>\$1,559,034.45   | 2,013' S&C Str.                                                     | 5/24/66  | 450 Cal.<br>Days | 6/22/66  | Completed<br>9/1/68  |     |    |
| I-IG 94-6(12)212 U-1<br>Glendive-E. & W.                                                                                     | 1.609  | Brasel & Sims Const.<br>\$775,309.36   | G & Dr.                                                             | 1/26/67  | 200 Cal.<br>Days | 5/5/67   | Completed<br>7/23/68 |     |    |
| I 94-6(13) 213<br>Glendive-E. & W.                                                                                           | ---    | Sletten Const. Co.<br>\$1,518,248.38   | 1,973.0' S&C<br>Structure                                           | 1/24/67  | 425 Cal.<br>Days | 2/3/67   | Good                 | 9   | 96 |
| I-IG 94-6(14)209 U-1<br>& U 199 (8)<br>Glendive-E. & W. &<br>Merrill Ave.-Glendive                                           | 8.470  | Northern Improvement<br>\$2,919,399.90 | G,GS,PMS,Sign &<br>a dual 219.0' Str.                               | 10/27/67 | 400 Cal.<br>Days | 11/10/67 | Fair                 | 108 | 34 |
| I-IG 94-6(14)209 U-2<br>Glendive-E. & W.                                                                                     | ---    | Northern Improvement<br>\$757,378.13   | 2-188.0',1-279.5',<br>2-142.0',1-289.5' &<br>2-255.0' S&C Strs.     | 9/28/67  | 330 Cal.<br>Days | 11/16/67 | Good                 | 37  | 73 |







Division 51-30 - Billings (Cont'd)

[illegible]



MONTHLY CONSTRUCTION REPORT - 9/30/68Division 51-30 - Billings (Cont'd)

|                      |       |                       |                     |         |          |          |           |    |    |
|----------------------|-------|-----------------------|---------------------|---------|----------|----------|-----------|----|----|
| LSF 106 (1)          | ---   | Long Const. Co., Inc. | Safety Rest Area    | 12/1/67 | 150 Cal. | 12/11/67 | --        | -- | 96 |
| Red Lodge-Rockvale   |       | \$80,561.55           |                     |         | Days     |          |           |    |    |
| F 106 (12) &         | 9.663 | Holland Construction  | G,GS,PMS,Widen of   | 2/28/68 | 210 Cal. | 3/13/68  | Poor      | 30 | 84 |
| F 107 (12)           |       | \$1,147,833.68        | one 137.33' GB Str. |         | Days     |          |           |    |    |
| Red Lodge-Rockvale   |       |                       |                     |         |          |          |           |    |    |
| & Bridger-Laurel     |       |                       |                     |         |          |          |           |    |    |
| F 296 (17)           | 0.845 | Empire Sand & Gravel  | G,D,GS,PMS, &       | 5/23/67 | 200 Cal. | 6/27/67  | Completed |    |    |
| Billings-Lavina      |       | \$339,626.61          | Beautification      |         | Days     |          | 9/27/68   |    |    |
| F 296 (18)           | 1.034 | Midland Elec. Co.     | Lighting            | 9/28/67 | 60 Cal.  | 11/15/67 | Completed |    |    |
| Billings-27th St. SE |       | \$27,950.50           |                     |         | Days     |          | 9/6/68    |    |    |
| F 296 (22)           | ---   | Cop Construction      | Storm Sewer &       | 5/29/68 | 11/30/68 | 6/24/68  | --        | -- | 78 |
| Billings-Broadview   |       | \$39,508.60           | Pav. Replmt.        |         |          |          |           |    |    |
| S 367 (5)            | 0.825 | Husman Bros., Inc.    | G,GS,PMS,Dr. &      | 9/27/66 | 300 Cal. | 10/20/66 | Slow      | 3  | 99 |
| Custer-Myers         |       | \$646,836.60          | Strs. & Apprs.      |         | Days     |          |           |    |    |
| Bridge-Hysham        |       |                       |                     |         |          |          |           |    |    |
| S 433 (3)            | 7.882 | R.J. Studer & Sons    | G,GS,PMS & 1-35.0'  | 7/18/67 | 225 Cal. | 8/15/67  | Completed |    |    |
| Laurel-No.           |       | \$635,740.69          | & 1-151.5' S&C Str. |         | Days     |          | 9/18/68   |    |    |

Division 52-30 - Miles City

|                      |        |                        |                        |          |          |         |      |    |     |
|----------------------|--------|------------------------|------------------------|----------|----------|---------|------|----|-----|
| I-IG 94-5(7)174 U-1  |        | Wickens Bros.          | G & Minor Items        | 2/28/68  | 300 Cal. | 3/26/68 | Fair | 40 | 59  |
| Terry-Fallon         | 6.540  | \$978,010.65           |                        |          | Days     |         |      |    |     |
| I-IG 94-5(7)174 U-2  |        | Walter Mackin & Son    | Fencing                | 2/28/68  | 30 Cal.  | 4/18/68 | --   | -- | 16  |
| Terry-Fallon         | 6.540  | \$39,469.00            |                        |          | Days     |         |      |    |     |
| F 198 (9) &          | 20.609 | Northwestern Engr.     | PMB & PMS              | 6/26/68  | 200 Cal. | 8/21/68 | Fair | 39 | 2   |
| F 334 (18)           |        | \$890,850.20           |                        |          | Days     |         |      |    |     |
| Broadus-Olive &      |        |                        |                        |          |          |         |      |    |     |
| Crow Agency-Broadus  |        |                        |                        |          |          |         |      |    |     |
| S 259 (4)            | ---    | Chas. M. Smith, Contr. | 682.03' S&C Str.       | 11/21/67 | 350 Cal. | 2/13/68 | Poor | 13 | 26  |
| Rosebud-Cartersville |        | \$496,430.93           |                        |          | Days     |         |      |    |     |
| & East               |        |                        |                        |          |          |         |      |    |     |
| S 259 (5)            | 0.722  | Cop Construction Co.   | G,GS,RMB & one         | 4/23/68  | 260 Cal. | 5/16/68 | Fair | 12 | 45  |
| Rosebud-Cartersville |        | \$222,066.80           | 203.0' PC Girder Brdg. |          | Days     |         |      |    |     |
| & East               |        |                        |                        |          |          |         |      |    |     |
| F 407 (3)            | 8.767  | Brasel & Sims Const.   | G,GS & PMS             | 6/26/67  | 250 Cal. | 7/19/67 | --   | -- | 100 |
| Wyoming Line-        |        | \$779,023.20           |                        |          | Days     |         |      |    |     |
| Biddle-Broadus       |        |                        |                        |          |          |         |      |    |     |

DISTRICT SIX - LEWISTOWNDivision 61-30 - Lewistown

|                      |       |                       |                   |         |          |        |      |    |   |
|----------------------|-------|-----------------------|-------------------|---------|----------|--------|------|----|---|
| S 14 (11)            | 8.179 | Ruffier Const. &      | G,GS,PMB Base &   | 7/30/68 | 200 Cal. | 9/9/68 | Fair | 20 | 3 |
| Ringling-Martinsdale |       | Campbell & Montgomery | Seal, 75.0' Steel |         | Days     |        |      |    |   |
|                      |       | \$510,520.06          | Girder Bridge     |         |          |        |      |    |   |



MONTHLY ~~CON~~STRUCTION REPORT - 9/30/68

Division 61-30 - Lewistown (Cont'd)

|                    |       |                      |                                                     |          |          |          |           |    |    |
|--------------------|-------|----------------------|-----------------------------------------------------|----------|----------|----------|-----------|----|----|
| S 42 (9)           | 6.643 | Yonker, Inc.         | G & GS                                              | 11/21/67 | 150 Cal. | 4/15/68  | Good      | 18 | 85 |
| Jordan-NW          |       | \$338,941.94         |                                                     |          | Days     |          |           |    |    |
| F 108 (13)         | 1.739 | R.J. Studer & Sons   | G,GS & PMS                                          | 9/28/67  | 150 Cal. | 11/14/67 | Completed |    |    |
| Billings-Roundup   |       | \$324,942.08         |                                                     |          | Days     |          | 9/9/68    |    |    |
| S 174 (4)          | 7.193 | Schultz & Lindsay    | Reshaping, GS,PMB                                   | 7/30/68  | 120 Cal. | 10/1/68  | --        | 15 | 2  |
| Judith Gap-East    |       | \$207,733.60         | Base & Seal                                         |          | Days     |          |           |    |    |
| F 256 (24) U-1     | 9.754 | Hilde Const.Co.,Inc. | G,GS & PMS                                          | 8/24/67  | 250 Cal. | 9/19/67  | Completed |    |    |
| Grassrange-Jordan  |       | \$1,246,626.92       |                                                     |          | Days     |          | 9/12/68   |    |    |
| S 309 (8)          | 0.220 | Fred Strandberg      | G,GS,RMB,Widen 4                                    | 7/30/68  | 190 Cal. | 9/16/68  | Fair      | 9  | 10 |
| Arrow Creek-Brooks |       | \$172,389.81         | Timber Girder Brdgs.<br>& 40.0' Steel Girder Bridge |          | Days     |          |           |    |    |



MONTANA HIGHWAY COMMISSION  
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT

Month Ending - October 31, 1968

OCLC 22722994 WF

| Project Number<br>& Location | Mileage | Contractor and<br>Bid Price | Type | Contract<br>Awarded | Date<br>Compl. | Work<br>Began | Pro-<br>gress | Men<br>Emp. | %<br>Comp. |
|------------------------------|---------|-----------------------------|------|---------------------|----------------|---------------|---------------|-------------|------------|
|------------------------------|---------|-----------------------------|------|---------------------|----------------|---------------|---------------|-------------|------------|

DISTRICT ONE - MISSOULA

Division 11-30 - Missoula

|                                                                                      |        |                                                           |                                                                                                  |          |                  |             |                       |    |    |
|--------------------------------------------------------------------------------------|--------|-----------------------------------------------------------|--------------------------------------------------------------------------------------------------|----------|------------------|-------------|-----------------------|----|----|
| I 90-1 (51) 48<br>Superior-E.                                                        | 13.824 | Zekay, Inc.<br>\$61,858.76                                | Landscape & Seeding                                                                              | 8/28/68  | 6/1/69           | NOT STARTED |                       |    |    |
| I 90-2 (40) 102<br>& I 90-2 (41) 104<br>Grant Creek & Orange<br>St. Interchanges     | ---    | Allen Electric<br>\$30,696.50                             | Lighting                                                                                         | 9/28/67  | 90 Cal.<br>Days  | 5/7/68      | Completed<br>10/24/68 |    |    |
| I 90-2 (43) 95<br>W. Missoula<br>to Bonner                                           | 16.972 | Nelson Bros. Const.<br>\$86,655.56                        | Landscape,<br>Sprinkling System<br>& Seeding                                                     | 2/28/68  | 10/31/68         | 5/7/68      | Fair                  | 8  | 75 |
| I 90-2 (44) 103<br>& I 90-3 (25) 153<br>Orange & VanBuren<br>Inters. & Drummond Area | ---    | Frank Gurney, Inc.<br>\$46,336.93                         | Replace & New<br>Signs, Lighting &<br>Related Items                                              | 7/31/68  | 120 Cal.<br>Days | 10/29/68    | --                    | 3  | 1  |
| I 90-3(13)143 U-1<br>Bearmouth-East                                                  | 7.580  | F&S Contracting Co.<br>\$4,848,777.53                     | G,GS,PMB, one 312"<br>x 14' C Structure                                                          | 6/14/68  | 425 Cal.<br>Days | 7/15/68     | Fair                  | 73 | 7  |
| I 90-3(13)143 U-2<br>Bearmouth-East                                                  | ---    | Mahnomen Pile D. & E.<br>\$354,324.04                     | 1-118' PC and<br>1-254.5' PC Girder Brdg.                                                        | 5/29/68  | 250 Cal.<br>Days | 7/3/68      | Good                  | 12 | 32 |
| I 90-3(13)143 U-3<br>Bearmouth-East                                                  | 7.580  | Clair Boulet Const.Co.<br>\$42,851.50                     | Fencing                                                                                          | 5/29/68  | 30 Cal.<br>Days  | 7/29/68     | Poor                  | 5  | 23 |
| I 90-3(14)135 U-1<br>Bearmouth-West                                                  | 7.605  | Washington Const.Co. &<br>Crick Company<br>\$4,202,924.57 | G,GS,PMB, dual<br>345.58' PC Girder Brdg.                                                        | 6/14/68  | 400 Cal.<br>Days | 7/10/68     | Fair                  | 70 | 8  |
| I 90-3(14)135 U-2<br>Bearmouth-West                                                  | ---    | Mahnomen Pile D. & E.<br>\$276,873.44                     | Dual 118',1-168' PC<br>Girder Brdgs.; 1-14'<br>Reinf.Conc.Veh.Under-<br>pass, 1-20' Timber Brdg. | 5/29/68  | 250 Cal.<br>Days | 7/16/68     | Good                  | 12 | 17 |
| I 90-3(14)135 U-3<br>Bearmouth-West                                                  | 7.605  | Clair Boulet Const.Co.<br>\$53,416.92                     | Fencing                                                                                          | 5/29/68  | 30 Cal.<br>Days  | 7/22/68     | --                    | -- | 20 |
| F 215 (16) U-1<br>Lolo-Missoula                                                      | 7.488  | Zook Bros. Const. Co.<br>\$2,159,556.90                   | G,GS,PMS & Dr.                                                                                   | 11/23/66 | 300 Cal.<br>Days | 12/1/66     | --                    | 3  | 99 |
| F 215 (17)<br>Jcts. of Hwys.<br>93 & 12 & County Road                                | ---    | Rainbow Elec. Co.<br>\$10,691.80                          | Lighting                                                                                         | 7/26/67  | 30 Cal.<br>Days  | 8/14/67     | --                    | -- | 32 |







## MONTHLY CONSTRUCTION REPORT - 10/31/68

Division 2130 - Butte (Cont'd)

|                                                                                                                                                   |                                          |                                                                                        |          |                  |             |                       |    |    |
|---------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------------------------------------------------|----------|------------------|-------------|-----------------------|----|----|
| I 15-2(22)123 U-3, 5.607<br>I 115-2(5)126 U-3,<br>I 90-4(15)216 U-3<br>& U 70 (16) U-2<br>Butte-W. & Butte-Spur,<br>Butte West via Iron St.-Butte | Skinner Enterprises<br>\$185,756.66      | Weigh Stations,<br>Sign & Lighting                                                     | 2/7/68   | 60 Cal.<br>Days  | 7/22/68     | --                    | 4  | 23 |
| I-IG 15-3(8)177 U-1 6.083<br>& S 412 (6)<br>Montana City-N. & S.,<br>Montana City-E. Helena,<br>L&C Co. Line & Permanente<br>Cement Plant         | Zook Bros. Const.Co.<br>\$2,907,061.20   | G,GS,PMS,Dr.,Sign<br>& Dual 133.0', Dual<br>233.5', a 294.5' &<br>a 284.5' Strs.       | 6/26/67  | 300 Cal.<br>Days | 7/25/67     | Good                  | 41 | 88 |
| I-IG 15-3(8)177 U-2 5.552<br>Montana City-N. & W.                                                                                                 | Fred Strandberg Const.<br>\$39,771.20    | Fencing                                                                                | 6/26/67  | 30 Cal.<br>Days  | 8/7/67      | --                    | -- | 48 |
| I 15-3(15)173 U-1 3.569<br>Clancy-N. & S.                                                                                                         | Zook Bros. Const.Co.<br>\$1,789,207.81   | G,GS,PMS,Sign &<br>Structures                                                          | 11/30/67 | 330 Cal.<br>Days | 1/22/68     | Good                  | 92 | 54 |
| I 15-3(15)173 U-2 3.569<br>Clancy-N. & S.                                                                                                         | Kober Const.Co.<br>\$28,581.90           | Fencing                                                                                | 10/30/67 | 30 Cal.<br>Days  | 12/26/67    | --                    | -- | 5  |
| I 15-3 (23) 177 5.552<br>Montana City-N. & S.                                                                                                     | Nelson Landscape Serv.<br>\$23,714.72    | Seeding                                                                                | 8/28/68  | 4/30/69          | NOT STARTED |                       |    |    |
| S 35 (18) 4.877<br>Jackson-Dillon                                                                                                                 | S. Birch, Inc.<br>\$544,250.41           | G,GS,PMB & Seal                                                                        | 10/15/68 | 160 Cal.<br>Days | NOT STARTED |                       |    |    |
| F 77 (16) 4.323<br>Townsend-Helena                                                                                                                | Hilde Const. Co.,Inc.<br>\$457,778.12    | G,GS & PMB                                                                             | 9/26/68  | 200 Cal.<br>Days | NOT STARTED |                       |    |    |
| F 43 (25) U-1 2.745<br>Wisdom-Divide                                                                                                              | F&S Contracting Co.<br>\$661,353.19      | G,GS, PMS                                                                              | 11/22/67 | 180 Cal.<br>Days | 2/28/68     | Fair                  | 23 | 90 |
| I 90-4 (19) 228 0.814<br>Butte-East                                                                                                               | Nilson-Smith Const.Co.<br>\$577,416.92   | G,GS,PMB,Sign,<br>Fencing & 1-295.25'<br>PCB Underpass                                 | 5/29/68  | 180 Cal.<br>Days | 7/10/68     | Fair                  | 18 | 49 |
| I 90-4 (22) 209 6.953<br>Ramsay-E. & W.                                                                                                           | Nelson Bros.Const.Co.<br>\$19,886.86     | Seeding                                                                                | 8/28/68  | 4/30/69          | NOT STARTED |                       |    |    |
| I 90-5(16)272 U-1, 4.359<br>& I-IG 90-6(21)275 U-1<br>Three Forks-West                                                                            | Peter Kiewit Sons' Co.<br>\$2,497,405.98 | G,GS,CSS,PMS,CP,<br>Lighting,Sign, a<br>294.5',a dual 254.5'<br>& dual 200.5' S&C Str. | 6/26/67  | 400 Cal.<br>Days | 7/17/67     | Fair                  | 52 | 79 |
| I 90-5(16)272 U-2 4.359<br>& I-IG 90-6(21)275 U-2<br>Three Forks-West                                                                             | Fred Strandberg Const.<br>\$27,612.06    | Fencing                                                                                | 6/26/67  | 30 Cal.<br>Days  | 8/8/67      | --                    | -- | 58 |
| I 90-5(17)250 U-1 4.899<br>Cardwell-West                                                                                                          | Nilson-Smith Const.<br>\$1,779,498.92    | G,GS & PMS                                                                             | 6/2/67   | 380 Cal.<br>Days | 7/20/67     | Fair                  | 53 | 92 |
| I 90-5(17)250 U-2 ---<br>Cardwell-West                                                                                                            | Huckaba Const.<br>\$453,561.46           | Dual 206.5', a<br>Dual 318.0', a dual<br>116.5' & 2-111.5' S&C Str.                    | 6/26/67  | 275 Cal.<br>Days | 7/31/67     | Completed<br>10/11/68 |    |    |



# MONTHLY CONSTRUCTION REPORT - 10/31/68

## Division 21-30 - Butte (Cont'd)

|                       |        |                       |                         |          |          |             |      |    |    |
|-----------------------|--------|-----------------------|-------------------------|----------|----------|-------------|------|----|----|
| I 90-5(17)250 U-3     | 4.899  | Pipestone Const. Co.  | Fencing                 | 6/26/67  | 30 Cal.  | 8/2/67      | --   | -- | 98 |
| Cardwell-West         |        | \$34,694.45           |                         |          | Days     |             |      |    |    |
| I 90-5(18)265 U-1     | 7.007  | Zook Bros. Const. Co. | G, Related Items &      | 8/27/68  | 210 Cal. | 9/30/68     | Fair | 23 | 4  |
| Milligan Canyon       |        | \$1,592,658.57        | Structure               |          | Days     |             |      |    |    |
| to Jct. 287           |        |                       |                         |          |          |             |      |    |    |
| I 90-5(18)265 U-2     | 7.007  | Smith & Smith Const.  | Fencing                 | 7/31/68  | 30 Cal.  | 10/9/68     | --   | -- | 0  |
| Milligan Canyon       |        | \$41,621.25           |                         |          | Days     |             |      |    |    |
| to Jct. 287           |        |                       |                         |          |          |             |      |    |    |
| I 90-5(19)255 U-1     | 10.401 | Zook Bros. Const. Co. | G, Related Items,       | 7/31/68  | 275 Cal. | 9/3/68      | Fair | 28 | 5  |
| Cardwell-             |        | \$2,622,528.50        | Dual 78.0' CSG          |          | Days     |             |      |    |    |
| Milligan Canyon       |        |                       | Structure               |          |          |             |      |    |    |
| I 90-5(19)255 U-2     | 10.401 | Smith & Smith Const.  | Fencing                 | 7/31/68  | 30 Cal.  | 9/9/68      | --   | -- | 3  |
| Cardwell-             |        | \$64,934.65           |                         |          | Days     |             |      |    |    |
| Milligan Canyon       |        |                       |                         |          |          |             |      |    |    |
| ROW F 248(14),        | 1.015  | Maronick Const. Co.   | G, GS, RMB, Fence &     | 4/26/68  | 180 Cal. | 6/3/68      | Good | 48 | 94 |
| F 248(15) & F 248(17) |        | \$282,386.59          | one 101.5' PCB          |          | Days     |             |      |    |    |
| Whitehall-Three Forks |        |                       |                         |          |          |             |      |    |    |
| ROW S 294 (3)         | 2.282  | Clair Boulet Const.   | Fencing                 | 4/23/68  | 60 Cal.  | 8/26/68     | --   | -- | 64 |
| Opportunity           |        | \$3,009.00            |                         |          | Days     |             |      |    |    |
| S 294 (5)             | 2.948  | Nilson-Smith Const.   | G, GS, PMB, Top Surf.,  | 5/28/68  | 150 Cal. | 8/7/68      | Good | 47 | 67 |
| & S 440 (3)           |        | \$404,950.13          | & 1-75' PC Girder Brdg. |          | Days     |             |      |    |    |
| Opportunity &         |        |                       |                         |          |          |             |      |    |    |
| Opportunity-South     |        |                       |                         |          |          |             |      |    |    |
| SMP 0199-68           | ---    | Zook Bros. Const. Co. | Crush & Stockpile       | 10/29/68 | 60 Cal.  | NOT STARTED |      |    |    |
| Various               |        | \$38,925.00           |                         |          | Days     |             |      |    |    |

## Division 22-30 - Bozeman

|                       |        |                      |                    |         |          |         |           |    |    |
|-----------------------|--------|----------------------|--------------------|---------|----------|---------|-----------|----|----|
| F 45 (10),            | 39.124 | Hilde Const. Company | G, GS, RMB & Sign  | 5/29/68 | 100 Cal. | 7/8/68  | --        | -- | 78 |
| F 45(11) & F 9999(20) |        | \$283,181.34         |                    |         | Days     |         |           |    |    |
| Big Timber-Harlowton  |        |                      |                    |         |          |         |           |    |    |
| I 90-5(21)272,        | 22.203 | Roberts & Anderson   | Seeding, Landscape | 8/28/68 | 6/1/69   | 10/4/68 | Good      | 13 | 37 |
| I 90-6(20)287         |        | \$76,182.02          | & Slope Protection |         |          |         |           |    |    |
| & I 90-6(25)275       |        |                      |                    |         |          |         |           |    |    |
| Three Forks-E. & W.,  |        |                      |                    |         |          |         |           |    |    |
| & Manhattan-Bozeman   |        |                      |                    |         |          |         |           |    |    |
| I-IG 90-6(22)305 U-1  |        | Wickens Bros.        | G & Dr.            | 8/24/67 | 300 Cal. | 9/19/67 | Fair      | 14 | 82 |
| Bozeman-              | 1.388  | \$592,364.77         |                    |         | Days     |         |           |    |    |
| Northside             |        |                      |                    |         |          |         |           |    |    |
| I-IG 90-6(22)305 U-2  |        | Sletten Const. Co.   | Dual 351.0' Steel, | 8/24/67 | 250 Cal. | 9/21/67 | Completed |    |    |
| Bozeman-Northside --- |        | \$651,284.95         | Dual 188.0' & Dual |         | Days     |         | 10/24/68  |    |    |
|                       |        |                      | 143.0' S&C Str.    |         |          |         |           |    |    |



# MONTHLY CONSTRUCTION REPORT - 10/31/68

## Division 22-30 - Bozeman (Cont'd)

|                      |       |                   |                  |         |          |             |      |    |    |
|----------------------|-------|-------------------|------------------|---------|----------|-------------|------|----|----|
| I-IG 90-6(22)305 U-3 |       | U. S. Steel Corp. | Fencing          | 8/24/67 | 30 Cal.  | NOT STARTED |      |    |    |
| Bozeman-             | ---   | \$34,848.20       |                  |         | Days     |             |      |    |    |
| Northside            |       |                   |                  |         |          |             |      |    |    |
| ROW F 244 (13)       | 4.976 | Fred Strandberg   | Fencing          | 7/30/68 | 90 Cal.  | 9/30/68     | --   | -- | 76 |
| Raynolds Pass-Ennis  |       | \$11,092.60       |                  |         | Days     |             |      |    |    |
| F 244 (14)           | 4.976 | S. Birch, Inc.    | G,GS & PMB Surf. | 7/31/68 | 210 Cal. | 8/20/68     | Good | 38 | 34 |
| Raynolds Pass-Ennis  |       | \$659,690.57      |                  |         | Days     |             |      |    |    |

## DISTRICT THREE - GREAT FALLS

### Division 31-30 - Great Falls

|                               |        |                       |                           |          |          |             |           |    |    |
|-------------------------------|--------|-----------------------|---------------------------|----------|----------|-------------|-----------|----|----|
| I-IG 15-4(26)221 U-3          |        | Nelson Bros. Const.   | Guard & Med. Rail         | 12/28/67 | 120 Cal. | 4/8/68      | Completed |    |    |
| Craig-N. & S.                 | 7.233  | \$168,320.90          | & Emb. Protectors         |          | Days     |             | 10/16/68  |    |    |
| I 15-4(28)228 U-1             | 2.626  | Schultz & Lindsay     | G,GS,PMS,Dr.,4-Lane       | 5/23/67  | 300 Cal. | 7/14/67     | Fair      | 18 | 99 |
| Stickney Creek-No.            |        | \$1,418,267.64        | & 2-Lane (93.0' ea.) CB's |          | Days     |             |           |    |    |
| I 15-4(28)228 U-2             | 2.626  | Bohleen Const.        | Fencing                   | 5/23/67  | 30 Cal.  | 7/26/67     | Fair      | 3  | 97 |
| Stickney Creek-No.            |        | \$21,618.10           |                           |          | Days     |             |           |    |    |
| I 15-4 (32) 218               | 9.932  | Nelson Bros. Const.   | Seed & Landscape          | 8/24/67  | 5/31/68  | 10/19/67    | Completed |    |    |
| Wolf Creek-No.                |        | \$69,837.82           |                           |          |          |             | 10/21/68  |    |    |
| I 15-5(23)234 U-1             | 4.502  | Zook Bros. Const. Co. | G,GS,PMS,Sign & Dr.       | 6/22/66  | 400 Cal. | 8/4/66      | Poor      | 15 | 94 |
| Hardy Creek-So.               |        | \$3,765,841.73        |                           |          | Days     |             |           |    |    |
| I 15-5(23)234 U-3             | 4.502  | Junior W. Tschache    | Fencing                   | 6/28/66  | 30 Cal.  | 8/30/66     | Good      | 3  | 80 |
| Hardy Creek-So.               |        | \$43,406.10           |                           |          | Days     |             |           |    |    |
| I 15-5(30)260 U-1             | 7.016  | Hilde Const.Co.,Inc.  | G, Related Items          | 9/26/68  | 180 Cal. | 10/14/68    | Good      | 33 | 18 |
| Ulm-Gore Hill                 |        | \$592,483.40          |                           |          | Days     |             |           |    |    |
| I 15-5(30)260 U-3             | 7.016  | Bohleen Construction  | Fencing                   | 9/26/68  | 30 Cal.  | NOT STARTED |           |    |    |
| Ulm-Gore Hill                 |        | \$30,093.50           |                           |          | Days     |             |           |    |    |
| I 15-5 (46) 271,              | 5.797  | Roberts & Anderson    | Seed & Landscape          | 2/28/68  | 10/31/68 | 4/8/68      | Fair      | 14 | 39 |
| I 315-5 (6) 272               |        | \$217,056.53          |                           |          |          |             |           |    |    |
| & F 388 (10)                  |        |                       |                           |          |          |             |           |    |    |
| Gore Hill-Emerson Jct.,       |        |                       |                           |          |          |             |           |    |    |
| Great Falls Spur & Sun River- |        |                       |                           |          |          |             |           |    |    |
| 10th Ave. South               |        |                       |                           |          |          |             |           |    |    |
| I 15-5 (47) 269               | 1.771  | Utility Builders      | Drainage                  | 7/31/68  | 120 Cal. | 9/5/68      | Good      | 20 | 31 |
| Gore Hill-Sun River           |        | \$214,758.75          |                           |          | Days     |             |           |    |    |
| I 15-5 (49) 234               | 4.502  | Utility Builders      | Seed & Slope Prot.        | 8/28/68  | 4/30/69  | 10/29/68    | --        | -- | 0  |
| Hardy Creek-So.               |        | \$21,166.20           |                           |          |          |             |           |    |    |
| ROW F 73 (4)                  | 11.121 | Bohleen Const.        | Fencing                   | 11/21/67 | 60 Cal.  | 3/4/68      | Poor      | 2  | 63 |
| Riceville-Armington           |        | \$21,519.00           |                           |          | Days     |             |           |    |    |
| F 73 (5) U-1                  | 11.121 | F&S Contracting Co.   | G,GS & PMS                | 9/28/67  | 280 Cal. | 10/16/67    | Good      | 50 | 56 |
| Riceville-Armington           |        | \$1,626,464.47        |                           |          | Days     |             |           |    |    |
| F 73 (5) U-2                  | ---    | Waddell Const. Co.    | 1-164.0',181.5',          | 10/27/67 | 200 Cal. | 11/10/67    | Completed |    |    |
| Riceville-Armington           |        | \$388,191.41          | 163.0' & 158.0'           |          | Days     |             | 10/7/68   |    |    |
|                               |        |                       | S&C Strs.                 |          |          |             |           |    |    |



MONTHLY CONSTRUCTION REPORT - 10/31/68Division 31-30 - Great Falls (Cont'd)

|                           |        |                        |                 |         |          |             |      |    |    |
|---------------------------|--------|------------------------|-----------------|---------|----------|-------------|------|----|----|
| S 339 (16)                | 12.900 | Nilson-Smith Const.Co. | G,GS,PMB Base   | 7/30/68 | 180 Cal. | 9/3/68      | Good | 40 | 26 |
| Ft. Benton-Chester        |        | \$721,848.25           |                 |         | Days     |             |      |    |    |
| F 388 (17)                | ---    | Western Sign Corp.     | Traffic Signals | 8/28/68 | 60 Cal.  | NOT STARTED |      |    |    |
| Fox Farm Rd.,             |        | \$19,948.95            |                 |         | Days     |             |      |    |    |
| U.S. #89 & 6th St.        |        |                        |                 |         |          |             |      |    |    |
| W. & U.S. #89-Great Falls |        |                        |                 |         |          |             |      |    |    |

Division 32-30 - Havre

|                       |        |                         |                   |          |          |             |      |    |     |
|-----------------------|--------|-------------------------|-------------------|----------|----------|-------------|------|----|-----|
| S 12 (13)             | 11.893 | Richardson Const. Co.   | Reshaping, GS     | 7/30/68  | 140 Cal. | 9/4/68      | Fair | 26 | 20  |
| Harlem-Turner-        |        | \$370,734.33            |                   |          | Days     |             |      |    |     |
| Canadian Line         |        |                         |                   |          |          |             |      |    |     |
| F 152 (9) &           | 6.685  | Schultz & Lindsay       | G,GS,BSS & PMS    | 7/21/67  | 250 Cal. | 10/9/67     | Fair | 30 | 96  |
| S 217 (2)             |        | \$995,136.69            |                   |          | Days     |             |      |    |     |
| Harlem-Dodson         |        |                         |                   |          |          |             |      |    |     |
| & Zurich-No.          |        |                         |                   |          |          |             |      |    |     |
| F 190 (8)             | 5.858  | Hilde Const.Co.         | G,GS,PMS & Dr.    | 11/22/66 | 200 Cal. | 5/9/67      | --   | -- | 100 |
| Birch Creek-Browning  |        | \$616,318.09            |                   |          | Days     |             |      |    |     |
| ROW S 193 (8)         | 9.557  | Bob Clark & Son Fencing | Fencing           | 11/21/67 | 90 Cal.  | 4/10/68     | Fair | 4  | 84  |
| Valier-Cut Bank       |        | \$20,908.20             |                   |          | Days     |             |      |    |     |
| S 193 (10)            | 9.557  | Peter Kiewit Sons' Co.  | G,GS,PMS &        | 9/26/67  | 180 Cal. | 10/9/67     | Fair | -- | 99  |
| Valier-Cut Bank       |        | \$779,953.39            | a 91.5' Str.      |          | Days     |             |      |    |     |
| F 196 (7)             | ---    | Rainbow Electric        | Sign & Lighting   | 5/29/68  | 45 Cal.  | NOT STARTED |      |    |     |
| S.E. Browning         |        | \$17,150.35             |                   |          | Days     |             |      |    |     |
| Jct. of U.S. #2 & #89 |        |                         |                   |          |          |             |      |    |     |
| SMP 5199-68           | ---    | Nilson-Smith Const.Co.  | Crush & Stockpile | 10/29/68 | 60 Cal.  | NOT STARTED |      |    |     |
| Various               |        | \$52,405.00             |                   |          | Days     |             |      |    |     |

DISTRICT FOUR - GLENDIVEDivision 41-30 - Glendive

|                       |       |                      |                           |          |          |          |           |     |    |
|-----------------------|-------|----------------------|---------------------------|----------|----------|----------|-----------|-----|----|
| I-IG 94-5(9)174       | ---   | N.A. Nelson Const.   | Dual 469.75' &            | 6/26/68  | 270 Cal. | 7/22/68  | Good      | 33  | 13 |
| Terry-Fallon          |       | \$893,764.07         | 333.5' Steel Girders      |          | Days     |          |           |     |    |
| I 94-6(13)213         | ---   | Sletten Const.Co.    | & a dual 274.0' PCG Brdg. |          |          |          |           |     |    |
| Glendive-E. & W.      |       | \$1,518,248.38       | 1,973.0' S&C              | 1/24/67  | 425 Cal. | 2/3/67   | Completed |     |    |
| I-IG 94-6(14)209 U-1  |       | Northern Improvement | Structure                 |          | Days     |          | 10/28/68  |     |    |
| & U 199 (8)           | 8.470 | \$2,919,399.90       | G,GS,PMS,Sign &           | 10/27/67 | 400 Cal. | 11/10/67 | Good      | 132 | 44 |
| Glendive-E. & W. &    |       |                      | a dual 219.0' Str.        |          | Days     |          |           |     |    |
| Merrill Ave.-Glendive |       |                      |                           |          |          |          |           |     |    |
| I-IG 94-6(14)209 U-2  |       | Northern Improvement | 2-188.0',1-279.5',        | 9/28/67  | 330 Cal. | 11/16/67 | Good      | 19  | 85 |
| Glendive-E. & W. ---  |       | \$757,378.13         | 2-142.0',1-289.5' &       |          | Days     |          |           |     |    |
|                       |       |                      | 2-255.0' S&C Strs.        |          |          |          |           |     |    |



Division 41-30 - Glendive (Cont'd)

Division 42-30 - Wolf Point

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

|                                                     |       |                                |                                     |        |                  |         |    |    |    |
|-----------------------------------------------------|-------|--------------------------------|-------------------------------------|--------|------------------|---------|----|----|----|
| LSI 90-8(3)443,<br>I 90-8(41)444 &<br>LSF 2-228 (2) | 6.411 | Spragues, Inc.<br>\$233,818.01 | Sprinklers, Land-<br>scaping & Seed | 4/4/67 | 120 Cal.<br>Days | 5/18/67 | -- | -- | 87 |
| Billings Inter. to Highway U.S.#87                  |       |                                |                                     |        |                  |         |    |    |    |



Division 51-30 - Billings (Cont'd)

|                                          |               |                                                                                    |                                          |          |                  |             |      |    |    |
|------------------------------------------|---------------|------------------------------------------------------------------------------------|------------------------------------------|----------|------------------|-------------|------|----|----|
| I 90-8 (40) 425                          | 7.876         | Papp Landscaping<br>Park City-Laurel                                               | Landscape & Seeding<br>\$70,172.55       | 8/28/68  | 6/1/69           | 10/4/68     | Good | 12 | 46 |
| I 90-8 (45) 443,<br>F 228(23) & S 192(8) | ---           | Midland Elec. Co.<br>W. Billings Inter.                                            | Lighting & Sign<br>\$106,416.30          | 8/24/67  | 120 Cal.<br>Days | 10/16/67    | Fair | 6  | 99 |
| I 90-8(48)416 U-1                        | 9.195         | Schultz & Lindsay Const.                                                           | G, Related Items &<br>Structures         | 9/26/68  | 300 Cal.<br>Days | 10/17/68    | Good | 34 | 0  |
| I 90-8(48)416 U-2                        | 9.195         | Fred Strandberg Const.                                                             | Fencing                                  | 9/26/68  | 30 Cal.<br>Days  | NOT STARTED |      |    |    |
| I 90-8(55)455 U-1                        | 6.012         | Peter Kiewit Sons <sup>i</sup> Co.                                                 | Grading                                  | 3/27/68  | 275 Cal.<br>Days | 4/22/68     | Good | 84 | 67 |
| I 90-8(55)455 U-2                        | ---           | W. P. Roscoe Co.                                                                   | Structures                               | 3/27/68  | 275 Cal.<br>Days | 5/9/68      | Fair | 16 | 36 |
| I 90-8(55)455 U-3                        | 6.012         | Walter Mackin                                                                      | Fencing                                  | 3/27/68  | 30 Cal.<br>Days  | 5/20/68     | --   | -- | 53 |
| I 90-8 (56) 451,                         | 16.943        | Roberts & Anderson                                                                 | Seeding & Slope                          | 8/28/68  | 4/30/69          | 9/19/68     | Fair | 7  | 51 |
| I 94-1 (24) 0<br>& I 94-1 (26) 7         |               | Const. Co., Inc.<br>Lockwood-Pinehill,<br>Pinehill-Huntley<br>& Huntley-Ballantine | Protection<br>\$73,024.60                |          |                  |             |      |    |    |
| I 90-9(17)483 U-1                        | 6.234         | William Clairmont, Inc.                                                            | G, Related Items                         | 9/26/68  | 180 Cal.<br>Days | 10/14/68    | Fair | 20 | 9  |
| I 90-9(17)483 U-2                        | 6.234         | Fred Strandberg Const.                                                             | Fencing                                  | 9/26/68  | 30 Cal.<br>Days  | 10/22/68    | --   | 3  | 0  |
| I-IG 90-9(18)489 U-1<br>& I 90-9(23)498  | U-1<br>10.390 | Joe Mayo & Sons, Wm.<br>Collins & Son, Inc. &<br>Tennefos Const.Co.                | G, Related Items,<br>and Structures      | 10/29/68 | 240 Cal.<br>Days | NOT STARTED |      |    |    |
| I-IG 90-9(18)489 U-3                     | 7.972         | Hardin-E. & W.<br>Fred Strandberg Const.                                           | Fencing                                  | 9/26/68  | 30 Cal.<br>Days  | NOT STARTED |      |    |    |
| I-IG 94-1(17)13 U-1<br>& I 94-1(19)1     | 23.152        | S. Birch, Inc.<br>\$2,971,294.12                                                   | G,GS,PMS,Sign &<br>2-111.5' S&C Strs.    | 9/28/67  | 300 Cal.<br>Days | 11/16/67    | Good | 39 | 85 |
| I-IG 94-1(17)13 U-2                      | ---           | Riklin Const.Co.<br>Ballantime-                                                    | 2-128.0',1-60.0'<br>& 1-461.7' S&C Strs. | 9/28/67  | 270 Cal.<br>Days | 10/18/67    | Fair | 16 | 95 |
| I-IG 94-1(17)13 U-3                      | ---           | Ballantime-                                                                        | 2-153.5',123.0',<br>1-276.0',1-259.0'    | 9/28/67  | 270 Cal.<br>Days | 11/7/67     | Fair | 25 | 82 |
| I-IG 94-1(17)13 U-4                      | 10.469        | Pompey's Pillar<br>Fred Strandberg Const.                                          | & 1-75.0' S&C Strs.<br>Fencing           | 9/28/67  | 30 Cal.<br>Days  | 10/19/67    | --   | -- | 89 |



MONTHLY <sup>n</sup>STRUCTION REPORT - 10/31/68

Division 51-30 - Billings (Cont'd)

|                    |       |                      |                     |         |          |          |      |    |    |
|--------------------|-------|----------------------|---------------------|---------|----------|----------|------|----|----|
| LSF 106 (1)        | ---   | Long Const.Co.,Inc.  | Safety Rest Area    | 12/1/67 | 150 Cal. | 12/11/67 | Poor | -- | 99 |
| Red Lodge-Rockvale |       | \$80,561.55          |                     |         | Days     |          |      |    |    |
| F 106 (12) &       | 9.663 | Holland Construction | G,GS,PMB,Widen of   | 2/28/68 | 210 Cal. | 3/13/68  | Fair | 29 | 95 |
| F 107 (12)         |       | \$1,147,833.68       | one 137.33' CB Str. |         | Days     |          |      |    |    |
| Red Lodge-Rockvale |       |                      |                     |         |          |          |      |    |    |
| & Bridger-Laurel   |       |                      |                     |         |          |          |      |    |    |
| F 296 (22)         | ---   | Cop Construction     | Storm Sewer &       | 5/29/68 | 11/30/68 | 6/24/68  | --   | -- | 78 |
| Billings-Broadview |       | \$39,508.60          | Pav. Replmt.        |         |          |          |      |    |    |
| S 367 (5)          | 0.825 | Husman Bros.,Inc.    | G,GS,PMB,Dr. &      | 9/27/66 | 300 Cal. | 10/20/66 | Fair | 3  | 99 |
| Custer-Myers       |       | \$646,836.60         | Strs. & Apprs.      |         | Days     |          |      |    |    |
| Bridge-Hysham      |       |                      |                     |         |          |          |      |    |    |

Division 52-30 - Miles City

|                      |        |                       |                        |          |          |             |           |    |    |
|----------------------|--------|-----------------------|------------------------|----------|----------|-------------|-----------|----|----|
| S 000S (7)           | 62.6   | Skinner Enterprises   | Sign & Delineation     | 10/29/68 | 120 Cal. | NOT STARTED |           |    |    |
| Secondary Rte.       |        | \$10,501.75           |                        |          | Days     |             |           |    |    |
| Nos. 315 & 446       |        |                       |                        |          |          |             |           |    |    |
| I-IG 94-5(7)174 U-1  |        | Wickens Bros.         | G & Minor Items        | 2/28/68  | 300 Cal. | 3/26/68     | Poor      | 40 | 67 |
| Terry-Fallon         | 6.540  | \$978,010.65          |                        |          | Days     |             |           |    |    |
| I-IG 94-5(7)174 U-2  |        | Walter Mackin & Son   | Fencing                | 2/28/68  | 30 Cal.  | 4/18/68     | Good      | 3  | 27 |
| Terry-Fallon         | 6.540  | \$39,469.00           |                        |          | Days     |             |           |    |    |
| F 198 (9) &          | 20.609 | Northwestern Engr.    | PMB & PMS              | 6/26/68  | 200 Cal. | 8/21/68     | Fair      | 31 | 13 |
| F 334 (18)           |        | \$890,850.20          |                        |          | Days     |             |           |    |    |
| Broadus-Olive &      |        |                       |                        |          |          |             |           |    |    |
| Crow Agency-Broadus  |        |                       |                        |          |          |             |           |    |    |
| S 259 (4)            | ---    | Chas. M. Smith,Contr. | 682.03' S&C Str.       | 11/21/67 | 350 Cal. | 2/13/68     | Poor      | 13 | 29 |
| Rosebud-Cartersville |        | \$496,430.93          |                        |          | Days     |             |           |    |    |
| & East               |        |                       |                        |          |          |             |           |    |    |
| S 259 (5)            | 9.722  | Cop Construction Co.  | G,GS,RMB & one         | 4/23/68  | 260 Cal. | 5/16/68     | Poor      | 4  | 53 |
| Rosebud-Cartersville |        | \$222,066.80          | 203.0' PC Girder Brdg. |          | Days     |             |           |    |    |
| & East               |        |                       |                        |          |          |             |           |    |    |
| F 407 (3)            | 8.767  | Brasel & Sims Const.  | G,GS & PMS             | 6/26/67  | 250 Cal. | 7/19/67     | Completed |    |    |
| Wyoming Line-        |        | \$779,023.20          |                        |          | Days     |             | 9/30/68   |    |    |
| Biddle-Broadus       |        |                       |                        |          |          |             |           |    |    |

DISTRICT SIX - LEWISTOWN

Division 61-30 - Lewistown

|                      |       |                       |                    |          |          |             |      |    |    |
|----------------------|-------|-----------------------|--------------------|----------|----------|-------------|------|----|----|
| S 000S (8)           | 28.0  | Western Sign Corp.    | Sign & Delineation | 10/29/68 | 120 Cal. | NOT STARTED |      |    |    |
| Secondary Rte.       |       | \$11,232.66           |                    |          | Days     |             |      |    |    |
| Nos. 230 & 239       |       |                       |                    |          |          |             |      |    |    |
| S 14 (11)            | 8.179 | Ruffier Const. &      | G,GS,PMB Base &    | 7/30/68  | 200 Cal. | 9/9/68      | Fair | 33 | 16 |
| Ringling-Martinsdale |       | Campbell & Montgomery | Seal, 75.0' Steel  |          | Days     |             |      |    |    |
|                      |       | \$510,520.06          |                    |          |          |             |      |    |    |



MONTHLY CONSTRUCTION REPORT - 10/31/68Division 61-30 - Lewistown (Cont'd)

|                    |       |                   |                             |          |          |         |           |    |    |
|--------------------|-------|-------------------|-----------------------------|----------|----------|---------|-----------|----|----|
| S 42 (9)           | 6.643 | Yonker, Inc.      | G & GS                      | 11/21/67 | 150 Cal. | 4/15/68 | Completed |    |    |
| Jordan-NW          |       | \$338,941.94      |                             |          | Days     |         | 10/20/68  |    |    |
| S 174 (4)          | 7.193 | Schultz & Lindsay | Reshaping, GS,PMB           | 7/30/68  | 120 Cal. | 10/1/68 | Fair      | 18 | 18 |
| Judith Gap-East    |       | \$207,733.60      | Base & Seal                 |          | Days     |         |           |    |    |
| S 309 (8)          | 0.220 | Fred Strandberg   | G,GS,RMB,Widen 4            | 7/30/68  | 190 Cal. | 9/16/68 | Good      | 6  | 23 |
| Arrow Creek-Brooks |       | \$172,389.81      | Timber Girder Brdgs.        |          | Days     |         |           |    |    |
|                    |       |                   | & 40.0' Steel Girder Bridge |          |          |         |           |    |    |

---



MONTHLY PROGRESS REPORT  
DIRECT FEDERAL CONSTRUCTION  
MONTANA

November 1, 1968

| Project                            | Location                                                                                                                   | Length                  | Type Work                                              | % Work Completed and Estimated Completion Date | Percent Time Used             | Contractor and Contract Amount                                                              |
|------------------------------------|----------------------------------------------------------------------------------------------------------------------------|-------------------------|--------------------------------------------------------|------------------------------------------------|-------------------------------|---------------------------------------------------------------------------------------------|
| FHP 9-1(6)                         | SR 461, 9 miles easterly of St. Regis and extends easterly 13.6 miles to a junction with US 10A                            | 13.600<br>0.298         | Base and bit. plant mix grading                        | 24<br>Oct/69                                   | 29                            | L. W. Vail Company, Inc. \$845,737.80                                                       |
| FHP 43-1(2)                        | US 89, begins about 34 miles south of Livingston extending S 10.915 miles to a location 5 miles NW of Gardiner             | 5.149                   | Grading and base bit. plant mix                        | 4<br>Nov/69                                    | 6<br>Contract Awarded 9-17-68 | Maronick Construction Company, Inc. \$891,524.70                                            |
| FHP 45-3(1), 45-2(1), & ERFO 41(2) | SH 499, 33 miles southerly of Ennis easterly 23 miles to the Duck Creek Wye thence southerly on US 287 to West Yellowstone | 7.4<br>(Intermittent)   | Grading, base, bit. paving                             | 100<br>Project accepted                        | 100<br>10-10-68               | Robert V. Burggraf Company \$593,677.00                                                     |
| FHP 51-2(2)                        | Begins approximately 8 miles north of Otter northerly 6.7 miles                                                            | 6.705                   | Grade, base, seeding                                   | 43<br>Aug/69                                   | 42                            | R. J. Studer and Sons \$478,418.00                                                          |
| FHP 59-2(4)<br>FL 59(4)            | US 212, 5.5 miles southwest of Red Lodge, Montana southwesterly                                                            | 4.227                   | Grade, base, bit. plant mix                            | 64<br>Oct/69                                   | 59                            | R. J. Studer and Sons \$670,006.60                                                          |
| ERFO 44(3)                         | US 2, Essex - Summit, 29 miles east and south of West Glacier                                                              | 0.141                   | Bridge                                                 | 96<br>Aug/69                                   | 88                            | E. F. Matelich Construction Company \$555,876.00                                            |
| ERFO 44(4)                         | US 2, begins 24 miles southeast of West Glacier, 2.8 miles southeast to the Walton Ranger Station                          | 2.975                   | Grade, base, bit. plant mix                            | 61<br>July/69                                  | 66                            | N. L. Garrick Construction Company<br>Huson Logging Company (joint venture)<br>\$571,505.50 |
| GNP 1-C10                          | Begins near Logan Pass approximately 33 miles northeast West Glacier southwesterly 8.3 miles on the Going-to the Sun Road  | 8.332<br>(Intermittent) | Retaining walls, parapet walls and drainage structures | 42<br>July/69                                  | 70                            | Intra-Jet Engineering Company<br>\$117,845.00 (schedule A)                                  |



MONTANA HIGHWAY COMMISSION  
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT

Month Ending - November 30, 1968

OCLC 22722994 WF

| Project Number<br>& Location                                                         | Mileage | Contractor and<br>Bid Price                               | Type                                                                                             | Contract<br>Awarded | Date<br>Compl.   | Work<br>Began | Pro-<br>gress      | Men<br>Emp. | %<br>Comp.     |
|--------------------------------------------------------------------------------------|---------|-----------------------------------------------------------|--------------------------------------------------------------------------------------------------|---------------------|------------------|---------------|--------------------|-------------|----------------|
| <u>DISTRICT ONE - MISSOULA</u>                                                       |         |                                                           |                                                                                                  |                     |                  |               |                    |             |                |
| <u>Division 11-30 - Missoula</u>                                                     |         |                                                           |                                                                                                  |                     |                  |               |                    |             |                |
| I 90-1 (51) 48<br>Superior-E.                                                        | 13.824  | Zekay, Inc.<br>\$61,858.76                                | Landscape & Seeding                                                                              | 8/28/68             | 6/1/69           | 11/12/68      | Fair               | 7           | 40             |
| I 90-2 (43) 95<br>W. Missoula<br>to Bonner                                           | 16.972  | Nelson Bros. Const.<br>\$86,655.56                        | Landscape,<br>Sprinkling System<br>& Seeding                                                     | 2/28/68             | 10/31/68         | 5/7/68        | Winter<br>Shutdown |             | 87<br>11/23/68 |
| I 90-2 (44) 103<br>& I 90-3 (25) 153<br>Orange & VanBuren<br>Inters. & Drummond Area | ---     | Frank Gurney, Inc.<br>\$46,336.93                         | Replace & New<br>Signs, Lighting &<br>Related Items                                              | 7/31/68             | 120 Cal.<br>Days | 10/29/68      | --                 | 2           | 6              |
| I 90-3(13)143 U-1<br>Bearmouth-East                                                  | 7.580   | F&S Contracting Co.<br>\$4,848,777.53                     | G,GS,PMB, one 312'<br>x 14' C Structure                                                          | 6/14/68             | 425 Cal.<br>Days | 7/15/68       | Fair               | 80          | 13             |
| I 90-3(13)143 U-2<br>Bearmouth-East                                                  | ---     | Mahnomen Pile D. & E.<br>\$354,324.04                     | 1-118' PC and<br>1-254.5' PC Girder Brdg.                                                        | 5/29/68             | 250 Cal.<br>Days | 7/3/68        | Good               | 7           | 52             |
| I 90-3(13)143 U-3<br>Bearmouth-East                                                  | 7.580   | Clair Boulet Const.Co.<br>\$42,851.50                     | Fencing                                                                                          | 5/29/68             | 30 Cal.<br>Days  | 7/29/68       | --                 | --          | 23             |
| I 90-3(14)135 U-1<br>Bearmouth-West                                                  | 7.605   | Washington Const.Co. &<br>Crick Company<br>\$4,202,924.57 | G,GS,PMB, dual<br>345.58' PC Girder Brdg.                                                        | 6/14/68             | 400 Cal.<br>Days | 7/10/68       | Good               | 101         | 17             |
| I 90-3(14)135 U-2<br>Bearmouth-West                                                  | ---     | Mahnomen Pile D. & E.<br>\$276,873.44                     | Dual 118',1-168' PC<br>Girder Brdgs.; 1-14'<br>Reinf.Conc.Veh.Under-<br>pass, 1-20' Timber Brdg. | 5/29/68             | 250 Cal.<br>Days | 7/16/68       | Fair               | 10          | 27             |
| I 90-3(14)135 U-3<br>Bearmouth-West                                                  | 7.605   | Clair Boulet Const.Co.<br>\$53,416.92                     | Fencing                                                                                          | 5/29/68             | 30 Cal.<br>Days  | 7/22/68       | --                 | --          | 20             |
| F 215 (16) U-1<br>Lolo-Missoula                                                      | 7.488   | Zook Bros. Const.Co.<br>\$2,159,556.90                    | G,GS,PMS & Dr.                                                                                   | 11/23/66            | 300 Cal.<br>Days | 12/1/66       | --                 | 3           | 99             |
| F 215 (17)<br>Jcts. of Hwys.<br>93 & 12 & County Road                                | ---     | Rainbow Elec. Co.<br>\$10,691.80                          | Lighting                                                                                         | 7/26/67             | 30 Cal.<br>Days  | 8/14/67       | --                 | --          | 32             |
| UF 219 (27)<br>Missoula-Broadway<br>St. & Northwest                                  | 2.236   | M&S Construction<br>\$714,446.28                          | G,GS & PMS                                                                                       | 8/24/67             | 180 Cal.<br>Days | 10/2/67       | --                 | --          | 99             |



MONTHLY CONSTRUCTION REPORT - 11/30/68Division 11-30 - Missoula (Cont'd)

|                                        |       |                      |                  |          |          |          |           |    |     |
|----------------------------------------|-------|----------------------|------------------|----------|----------|----------|-----------|----|-----|
| F 219 (29)                             | 1.807 | Washington Const.Co. | G,GS,PMS & Light | 10/27/67 | 150 Cal. | 11/24/67 | Completed |    |     |
| S-SG 224(6) & S 224(10)                |       | \$417,459.50         |                  |          | Days     |          | 11/25/68  |    |     |
| Reserve St.-Inter.<br>& W. of Missoula |       |                      |                  |          |          |          |           |    |     |
| ROW F 237 (23)                         | 6.575 | Donald L. Mogan      | Fencing          | 9/26/67  | 30 Cal.  | 10/24/67 | --        | -- | 100 |
| Bonner-Ovando                          |       | \$1,623.75           |                  |          | Days     |          |           |    |     |
| F 237 (25)                             | 6.575 | Washington Const.Co. | G,GS & PMS       | 9/28/67  | 225 Cal. | 10/30/67 | --        | -- | 99  |
| Bonner-Ovando                          |       | \$985,348.20         |                  |          | Days     |          |           |    |     |

Division 12-30 - Kalispell

|                      |       |                        |                   |          |          |             |           |          |    |
|----------------------|-------|------------------------|-------------------|----------|----------|-------------|-----------|----------|----|
| F 194 (7)            | 0.306 | N.L. Garrick Const.Co. | G,GS & RMS        | 8/30/68  | 60 Cal.  | 9/23/68     | Winter    |          | 71 |
| Ravalli-St.Ignatius  |       | \$47,609.15            |                   |          | Days     |             | Shutdown  | 10/30/68 |    |
| LSF 1-257 (2)        | 1.521 | Skinner Enterprises    | Beautification    | 4/25/67  | 150 Cal. | 3/4/68      | --        | --       | 99 |
| Kalispell-W. Glacier |       | \$61,303.13            |                   |          | Days     |             |           |          |    |
| S 404 (5)            | 2.441 | Washington Const.Co.   | G,BSS & PMS       | 6/20/67  | 150 Cal. | 7/31/67     | Completed |          |    |
| Kalispell-So. Loop   |       | \$357,619.62           |                   |          | Days     |             | 11/14/68  |          |    |
| SMP 2499-68          | ---   | Holland Const. Co.     | Crush & Stockpile | 10/29/68 | 90 Cal.  | NOT STARTED |           |          |    |
| Various              |       | \$64,410.00            |                   |          | Days     |             |           |          |    |

DISTRICT TWO - BUTTEDivision 21-30 - Butte

|                                                                                               |                      |                    |          |          |         |      |    |    |
|-----------------------------------------------------------------------------------------------|----------------------|--------------------|----------|----------|---------|------|----|----|
| I 15-2(22)123 U-1, 5.607                                                                      | Peter Kiewit Sons'   | PMS, Partial G,    | 11/22/67 | 250 Cal. | 1/23/68 | Fair | 28 | 80 |
| I 115-2(5)126 U-1,                                                                            | \$1,693,578.11       | GS & Structures    |          | Days     |         |      |    |    |
| I 90-4(15)216 U-1                                                                             |                      |                    |          |          |         |      |    |    |
| & U 70 (16)                                                                                   |                      |                    |          |          |         |      |    |    |
| Butte-W., Butte-Spur, Butte-W.<br>via Iron St.-Butte                                          |                      |                    |          |          |         |      |    |    |
| I 15-2(22)123 U-2, 5.282                                                                      | Bohleen Const.Co.    | Fencing            | 11/22/67 | 30 Cal.  | 6/25/68 | --   | 2  | 31 |
| I 115-2(5)126 U-2                                                                             | \$42,513.50          |                    |          | Days     |         |      |    |    |
| & I 90-4(15)216 U-2                                                                           |                      |                    |          |          |         |      |    |    |
| Butte-W. & Butte-Spur                                                                         |                      |                    |          |          |         |      |    |    |
| I 15-2(22)123 U-3, 5.607                                                                      | Skinner Enterprises  | Weigh Stations,    | 2/7/68   | 60 Cal.  | 7/22/68 | --   | 3  | 29 |
| I 115-2(5)126 U-3,                                                                            | \$185,756.66         | Sign & Lighting    |          | Days     |         |      |    |    |
| I 90-4(15)216 U-3                                                                             |                      |                    |          |          |         |      |    |    |
| & U 70 (16) U-2                                                                               |                      |                    |          |          |         |      |    |    |
| Butte-W. & Butte-Spur<br>Butte West via Iron St.-Butte                                        |                      |                    |          |          |         |      |    |    |
| I-IG 15-3(8)177 U-1 6.083                                                                     | Zook Bros. Const.Co. | G,GS,PMS,Dr.,Sign  | 6/26/67  | 300 Cal. | 7/25/67 | Fair | 6  | 88 |
| & S 412 (6)                                                                                   | \$2,907,061.20       | & Dual 133.0',Dual |          | Days     |         |      |    |    |
| Montana City-N. & S.,<br>Montana City-E. Helena,<br>L&C Co. Line & Permanente<br>Cement Plant |                      |                    |          |          |         |      |    |    |
| a 284.5' Strs.                                                                                |                      |                    |          |          |         |      |    |    |



MONTHLY CONSTRUCTION REPORT - 11/30/68  
Division 21-30 - Butte (Cont'd)

|                                              |        |                                                        |                                                                                         |          |                  |             |      |    |    |
|----------------------------------------------|--------|--------------------------------------------------------|-----------------------------------------------------------------------------------------|----------|------------------|-------------|------|----|----|
| I-IG 15-3(8)177 U-2                          | 5.552  | Fred Strandberg Const.<br>Montana City-N. & W.         | Fencing                                                                                 | 6/26/67  | 30 Cal.<br>Days  | 8/7/67      | --   | 2  | 62 |
| I 15-3(15)173 U-1                            | 3.569  | Zook Bros. Const.Co.<br>Clancy-N. & S.                 | G,GS,PMS,Sign &<br>Structures                                                           | 11/30/67 | 330 Cal.<br>Days | 1/22/68     | Good | 20 | 65 |
| I 15-3(15)173 U-2                            | 3.569  | Kober Const.Co.<br>Clancy-N. & S.                      | Fencing                                                                                 | 10/30/67 | 30 Cal.<br>Days  | 12/26/67    | --   | -- | 5  |
| I 15-3 (23) 177                              | 5.552  | Nelson Landscape Serv.<br>Montana City-N. & S.         | Seeding                                                                                 | 8/28/68  | 4/30/69          | NOT STARTED |      |    |    |
| S 35 (18)                                    | 4.877  | S. Birch, Inc.<br>Jackson-Dillon                       | G,GS,PMB & Seal                                                                         | 10/15/68 | 160 Cal.<br>Days | 11/4/68     | --   | 24 | 1  |
| F 77 (16)                                    | 4.323  | Hilde Const.Co., Inc.<br>Townsend-Helena               | G,GS & PMB                                                                              | 9/26/68  | 200 Cal.<br>Days | NOT STARTED |      |    |    |
| F 43 (25) U-1                                | 2.745  | F&S Contracting Co.<br>Wisdom-Divide                   | G,GS,PMS                                                                                | 11/22/67 | 180 Cal.<br>Days | 2/28/68     | --   | 9  | 93 |
| I 90-4 (19) 228                              | 0.814  | Nilson-Smith Const.Co.<br>Butte-East                   | G,GS,PMB,Sign,<br>Fencing & 1-295.25'<br>PCB Underpass                                  | 5/29/68  | 180 Cal.<br>Days | 7/10/68     | Fair | 4  | 59 |
| I 90-4 (22) 209                              | 6.953  | Nelson Bros.Const.Co.<br>Ramsay-E. & W.                | Seeding                                                                                 | 8/28/68  | 4/30/69          | NOT STARTED |      |    |    |
| I 90-5(16)272 U-1,<br>& I-IG 90-6(21)275 U-1 | 4.359  | Peter Kiewit Sons' Co.<br>Three Forks-West             | G,GS,CSS,PMS,CP,<br>Lighting, Sign, a<br>294.5',a dual 254.5'<br>& dual 200.5' S&C Str. | 6/26/67  | 400 Cal.<br>Days | 7/17/67     | --   | 8  | 80 |
| I 90-5(16)272 U-2<br>& I-IG 90-6(21)275 U-2  | 4.359  | Fred Strandberg Const.<br>Three Forks-West             | Fencing                                                                                 | 6/26/67  | 30 Cal.<br>Days  | 8/8/67      | --   | 2  | 58 |
| I 90-5(17)250 U-1                            | 4.899  | Nilson-Smith Const.<br>Cardwell-West                   | G,GS & PMS                                                                              | 6/2/67   | 380 Cal.<br>Days | 7/20/67     | --   | 15 | 99 |
| I 90-5(17)250 U-3                            | 4.899  | Pipestone Const. Co.<br>Cardwell-West                  | Fencing                                                                                 | 6/26/67  | 30 Cal.<br>Days  | 8/2/67      | --   | -- | 99 |
| I 90-5(18)265 U-1                            | 7.007  | Zook Bros.Const.Co.<br>Milligan Canyon<br>to Jct. 287  | G, Related Items &<br>Structure                                                         | 8/27/68  | 210 Cal.<br>Days | 9/30/68     | --   | -- | 7  |
| I 90-5(18)265 U-2                            | 7.007  | Smith & Smith Const.<br>Milligan Canyon<br>to Jct. 287 | Fencing                                                                                 | 7/31/68  | 30 Cal.<br>Days  | 10/9/68     | --   | -- | 0  |
| I 90-5(19)255 U-1                            | 10.401 | Zook Bros. Const.Co.<br>Cardwell-<br>Milligan Canyon   | G, Related Items,<br>Dual 78.0' CSG<br>Structure                                        | 7/31/68  | 275 Cal.<br>Days | 9/3/68      | Good | 95 | 21 |
| I 90-5(19)255 U-2                            | 10.401 | Smith & Smith Const.<br>Cardwell-<br>Milligan Canyon   | Fencing                                                                                 | 7/31/68  | 30 Cal.<br>Days  | 9/9/68      | --   | 4  | 7  |



MONTHLY CONSTRUCTION REPORT - 11/30/68Division 21-30 - Butte (Cont'd)

|                                                                   |                       |                      |                                                |          |                  |             |    |    |    |
|-------------------------------------------------------------------|-----------------------|----------------------|------------------------------------------------|----------|------------------|-------------|----|----|----|
| ROW F 248 (14),<br>F 248(15) & F 248(17)<br>Whitehall-Three Forks | 1.015<br>\$282,386.59 | Maronick Const. Co.  | G,GS,RMB, Fence &<br>one 101.5' PCB            | 4/26/68  | 180 Cal.<br>Days | 6/3/68      | -- | 15 | 98 |
| ROW S 294 (3)<br>Opportunity                                      | 2.282<br>\$3,009.00   | Clair Boulet Const.  | Fencing                                        | 4/23/68  | 60 Cal.<br>Days  | 8/26/68     | -- | -- | 64 |
| S 294 (5)<br>& S 440 (3)<br>Opportunity &<br>Opportunity-South    | 2.948<br>\$404,950.13 | Nilson-Smith Const.  | G,GS,PMB,Top Surf.,<br>& 1-75' PC Girder Brdg. | 5/28/68  | 150 Cal.<br>Days | 8/7/68      | -- | 29 | 73 |
| SMP 0199-68<br>Various                                            | ---<br>\$38,925.00    | Zook Bros. Const.Co. | Crush & Stockpile                              | 10/29/68 | 60 Cal.<br>Days  | NOT STARTED |    |    |    |

Division 22-30 - Bozeman

|                                                                                                   |                        |                      |                                          |         |                  |             |                    |    |                |
|---------------------------------------------------------------------------------------------------|------------------------|----------------------|------------------------------------------|---------|------------------|-------------|--------------------|----|----------------|
| F 45 (10),<br>F 45(11) & F 9999(20)<br>Big Timber-Harlowton                                       | 39.124<br>\$283,181.34 | Hilde Const. Company | G,GS,RMB & Sign                          | 5/29/68 | 100 Cal.<br>Days | 7/8/68      | Winter<br>Shutdown |    | 78<br>9/25/68  |
| I 90-5(21)272,<br>I 90-6(20)287<br>& I 90-6(25)275<br>Three Forks-E. & W.,<br>& Manhattan-Bozeman | 22.203<br>\$76,182.02  | Roberts & Anderson   | Seeding, Landscape<br>& Slope Protection | 8/28/68 | 6/1/69           | 10/4/68     | --                 | -- | 37             |
| I-IG 90-6(22)305 U-1<br>Bozeman-<br>Northside                                                     | 1.388<br>\$592,364.77  | Wickens Bros.        | G & Dr.                                  | 8/24/67 | 300 Cal.<br>Days | 9/19/67     | Poor               | 5  | 83             |
| I-IG 90-6(22)305 U-3<br>Bozeman-<br>Northside                                                     | ---<br>\$34,848.20     | U. S. Steel Corp.    | Fencing                                  | 8/24/67 | 30 Cal.<br>Days  | NOT STARTED |                    |    |                |
| ROW F 244 (13)<br>Raynolds Pass-Ennis                                                             | 4.976<br>\$11,092.60   | Fred Strandberg      | Fencing                                  | 7/30/68 | 90 Cal.<br>Days  | 9/30/68     | --                 | -- | 76             |
| F 244 (14)<br>Raynolds Pass-Ennis                                                                 | 4.976<br>\$659,690.57  | S. Birch, Inc.       | G,GS & PMB Surf.                         | 7/31/68 | 210 Cal.<br>Days | 8/20/68     | Winter<br>Shutdown |    | 49<br>11/14/68 |

DISTRICT THREE - GREAT FALLSDivision 31-30 - Great Falls

|                                         |                         |                        |                                                  |         |                  |             |      |    |    |
|-----------------------------------------|-------------------------|------------------------|--------------------------------------------------|---------|------------------|-------------|------|----|----|
| I 15-4(28)228 U-1<br>Stickney Creek-No. | 2.626<br>\$1,418,267.64 | Schultz & Lindsay      | G,GS,PMB,Dr.,4-Lane<br>& 2-Lane (93.0' ea.) CB's | 5/23/67 | 300 Cal.<br>Days | 7/14/67     | Fair | 15 | 99 |
| I 15-4(28)228 U-2<br>Stickney Creek-No. | 2.626<br>\$21,618.10    | Bohleen Const.         | Fencing                                          | 5/23/67 | 30 Cal.<br>Days  | 7/26/67     | --   | -- | 97 |
| I 15-4(28)228 U-3<br>Stickney Creek-No. | ---<br>\$58,719.18      | Watters Const.Co.,Inc. | Channel Clearing                                 | 12/2/68 | 4/30/69          | NOT STARTED |      |    |    |



MONTHLY CONSTRUCTION REPORT - 11/30/68

Division 31-30 - Great Falls (Cont'd)

|                               |        |                        |                     |          |          |             |           |    |    |
|-------------------------------|--------|------------------------|---------------------|----------|----------|-------------|-----------|----|----|
| I 15-5(23)234 U-1             | 4.502  | Zook Bros. Const.Co.   | G,GS,PMS,Sign & Dr. | 6/22/66  | 400 Cal. | 8/4/66      | Pogr      | 15 | 96 |
| Hardy Creek-So.               |        | \$3,765,841.73         |                     |          | Days     |             |           |    |    |
| I 15-5(23)234 U-3             | 4.502  | Junior W. Tschache     | Fencing             | 6/28/66  | 30 Cal.  | 8/30/66     | Completed |    |    |
| Hardy Creek-So.               |        | \$43,406.10            |                     |          | Days     |             | 11/11/68  |    |    |
| I 15-5(30)260 U-1             | 7.016  | Hilde Const.Co.,Inc.   | G, Related Items    | 9/26/68  | 180 Cal. | 10/14/68    | Good      | 47 | 40 |
| Ulm-Gore Hill                 |        | \$592,483.40           |                     |          | Days     |             |           |    |    |
| I 15-5(30)260 U-3             | 7.016  | Bohleen Construction   | Fencing             | 9/26/68  | 30 Cal.  | 11/7/68     | Fair      | 2  | 2  |
| Ulm-Gore Hill                 |        | \$30,093.50            |                     |          | Days     |             |           |    |    |
| I 15-5 (46) 271,              | 5.797  | Roberts & Anderson     | Seed & Landscape    | 2/28/68  | 10/31/68 | 4/8/68      | Poor      | 16 | 43 |
| I 315-5 (6) 272               |        | \$217,056.53           |                     |          |          |             |           |    |    |
| & F 388 (10)                  |        |                        |                     |          |          |             |           |    |    |
| Gore Hill-Emerson Jct.,       |        |                        |                     |          |          |             |           |    |    |
| Great Falls Spur & Sun River- |        |                        |                     |          |          |             |           |    |    |
| 10th Ave. South               |        |                        |                     |          |          |             |           |    |    |
| I 15-5 (47) 269               | 1.771  | Utility Builders       | Drainage            | 7/31/68  | 120 Cal. | 9/5/68      | Fair      | 16 | 41 |
| Gore Hill-Sun River           |        | \$214,758.75           |                     |          | Days     |             |           |    |    |
| I 15-5 (49) 234               | 4.502  | Utility Builders       | Seed & Slope Prot.  | 8/28/68  | 4/30/69  | 10/29/68    | Good      | 3  | 28 |
| Hardy Creek-So.               |        | \$21,166.20            |                     |          |          |             |           |    |    |
| ROW F 73 (4)                  | 11.121 | Bohleen Const.         | Fencing             | 11/21/67 | 60 Cal.  | 3/4/68      | --        | -- | 75 |
| Riceville-Armington           |        | \$21,519.00            |                     |          | Days     |             |           |    |    |
| F 73 (5) U-1                  | 11.121 | F&S Contracting Co.    | G,GS & PMS          | 9/28/67  | 280 Cal. | 10/16/67    | Fair      | 30 | 65 |
| Riceville-Armington           |        | \$1,626,464.47         |                     |          | Days     |             |           |    |    |
| S 339 (16)                    | 12.900 | Nilson-Smith Const.Co. | G,GS,PMB Base       | 7/30/68  | 180 Cal. | 9/3/68      | Good      | 50 | 39 |
| Ft. Benton-Chester            |        | \$721,848.25           |                     |          | Days     |             |           |    |    |
| F 388 (17)                    | ---    | Western Sign Corp.     | Traffic Signals     | 8/28/68  | 60 Cal.  | NOT STARTED |           |    |    |
| Fox Farm Rd.,                 |        | \$19,948.95            |                     |          | Days     |             |           |    |    |
| U.S. #89 & 6th St.            |        |                        |                     |          |          |             |           |    |    |
| W. & U.S. #89-Great Falls     |        |                        |                     |          |          |             |           |    |    |

Division 32-30 - Havre

|                      |        |                         |                |          |          |         |           |    |    |
|----------------------|--------|-------------------------|----------------|----------|----------|---------|-----------|----|----|
| S 12 (13)            | 11.893 | Richardson Const.Co.    | Reshaping, GS  | 7/30/68  | 140 Cal. | 9/4/68  | Fair      | 19 | 31 |
| Harlem-Turner        |        | \$370,734.33            |                |          | Days     |         |           |    |    |
| Canadian Line        |        |                         |                |          |          |         |           |    |    |
| F 152 (9) &          | 6.685  | Schultz & Lindsay       | G,GS,BSS & PMS | 7/21/67  | 250 Cal. | 10/9/67 | Completed |    |    |
| S 217 (2)            |        | \$995,136.69            |                |          | Days     |         | 11/19/68  |    |    |
| Harlem-Dodson        |        |                         |                |          |          |         |           |    |    |
| & Zurich-No.         |        |                         |                |          |          |         |           |    |    |
| F 190 (8)            | 5.858  | Hilde Const.Co.         | G,GS,PMS & Dr. | 11/22/66 | 200 Cal. | 5/9/67  | Completed |    |    |
| Birch Creek-Browning |        | \$616,318.09            |                |          | Days     |         | 11/9/68   |    |    |
| ROW S 193 (8)        | 9.557  | Bob Clark & Son Fencing | Fencing        | 11/21/67 | 90 Cal.  | 4/10/68 | --        | -- | 95 |
| Valier-Cut Bank      |        | \$20,908.20             |                |          | Days     |         |           |    |    |



Division 32-30 - Havre (Cont'd)

|                       |       |                        |                   |          |          |             |           |
|-----------------------|-------|------------------------|-------------------|----------|----------|-------------|-----------|
| S 193 (10)            | 9.557 | Peter Kiewit Sons' Co. | G,GS,PMS &        | 9/26/67  | 180 Cal. | 10/9/67     | Completed |
| Valier-Cut Bank       |       | \$779,953.39           | a 91.5' Str.      |          | Days     |             | 11/27/68  |
| F 196 (7)             | ---   | Rainbow Electric       | Sign & Lighting   | 5/29/68  | 45 Cal.  | NOT STARTED |           |
| S.E. Browning         |       | \$17,150.35            |                   |          | Days     |             |           |
| Jct. of U.S. #2 & #89 |       |                        |                   |          |          |             |           |
| SMP 5199-68           | ---   | Nilson-Smith Const.Co. | Crush & Stockpile | 10/29/68 | 60 Cal.  | NOT STARTED |           |
| Various               |       | \$52,405.00            |                   |          | Days     |             |           |

Division 41-30 - Glendive

|                       |       |                        |                      |          |          |          |          |         |    |
|-----------------------|-------|------------------------|----------------------|----------|----------|----------|----------|---------|----|
| I-IG 94-5 (9) 174     | ---   | N.A. Nelson Const.     | Dual 469.75' &       | 6/26/68  | 270 Cal. | 7/22/68  | Good     | 21      | 20 |
| Terry-Fallon          |       | \$893,764.07           | 333.5' Steel Girders |          | Days     |          |          |         |    |
| I-IG 94-6(14)209 U-1  |       | Northern Improvement   | G,GS,PMS,Sign &      | 10/27/67 | 400 Cal. | 11/10/67 | --       | 60      | 48 |
| & U 199 (8)           | 8.470 | \$2,919,399.90         | a dual 219.0' Str.   |          | Days     |          |          |         |    |
| Glendive-E. & W. &    |       |                        |                      |          |          |          |          |         |    |
| Merrill Ave.-Glendive |       |                        |                      |          |          |          |          |         |    |
| I-IG 94-6(14)209 U-2  |       | Northern Improvement   | 2-188.0',1-279.5'    | 9/28/67  | 330 Cal. | 11/16/67 | Poor     | 3       | 88 |
| Glendive-E. & W.      | ---   | \$757,378.13           | 2-142.0',1-289.5' &  |          | Days     |          |          |         |    |
|                       |       |                        | 2-255.0' S&C Strs.   |          |          |          |          |         |    |
| I-IG 94-6(14)209 U-3  |       | Northern Improvement   | 2-780.6' S&C Str.    | 9/28/67  | 300 Cal. | 11/7/67  | Fair     | 8       | 86 |
| Glendive-E. & W.      | ---   | \$728,681.64           |                      |          | Days     |          |          |         |    |
| I-IG 94-6(14)209 U-4  |       | Sletten Const. Co.     | 1-352.5', 1-dual     | 10/27/67 | 270 Cal. | 12/4/67  | Good     | 7       | 89 |
| Glendive-E. & W.      | ---   | \$518,765.77           | 228' & 1-213.0' Str. |          | Days     |          |          |         |    |
| I-IG 94-6(14)209 U-5  |       | U. S. Steel Corp.      | Fencing              | 10/27/67 | 30 Cal.  | 4/4/68   | --       | --      | 13 |
| Glendive-E. & W.      | 6.697 | \$104,217.57           |                      |          | Days     |          |          |         |    |
| F 245 (20) U-1        | 5.607 | William Clairmont,Inc. | G,GS & PMS           | 4/25/68  | 180 Cal. | 6/12/68  | Winter   |         | 80 |
| Glendive-Sidney       |       | \$799,660.31           |                      |          | Days     |          | Shutdown | 11/9/68 |    |
| F 245 (20) U-2        | ---   | The Milton Rue Co.     | 1-332.0' Steel       | 4/25/68  | 150 Cal. | 7/29/68  | --       | --      | 97 |
| Glendive-Sidney       |       | \$127,085.45           | Structure            |          | Days     |          |          |         |    |

Division 42-30 - Wolf Point

|   |                                               |        |                       |                    |          |          |             |      |    |    |
|---|-----------------------------------------------|--------|-----------------------|--------------------|----------|----------|-------------|------|----|----|
| S | 000S (5)                                      | 36.5   | Western Sign Corp.    | Sign & Delineation | 10/29/68 | 120 Cal. | NOT STARTED |      |    |    |
|   | Secondary Rte.<br>Nos. 204, 364,<br>242 & 243 |        | \$11,927.75           |                    |          | Days     |             |      |    |    |
| F | 240 (12)                                      | 14.506 | Gus M. Albert, Contr. | G,GS,PMB Base &    | 7/31/68  | 250 Cal. | 9/17/68     | Good | 58 | 22 |
|   | W. of Wolf Point-<br>No. Dakota Line          |        | \$1,258,330.40        | PMB Surfacing      |          | Days     |             |      |    |    |







Division 51-30 - Billings (Cont'd)

Division 52-30 - Miles City

|                |      |                     |                    |          |          |             |
|----------------|------|---------------------|--------------------|----------|----------|-------------|
| S 000S (7)     | 62.6 | Skinner Enterprises | Sign & Delineation | 10/29/68 | 120 Cal. | NOT STARTED |
| Secondary Rte. |      | \$10,501.75         |                    |          | Days     |             |
| Nos. 315 & 446 |      |                     |                    |          |          |             |



MONTHLY CONSTRUCTION REPORT - 11/30/68Division 52-30 - Miles City (Cont'd)

|                                        |                        |                        |          |          |         |          |          |    |
|----------------------------------------|------------------------|------------------------|----------|----------|---------|----------|----------|----|
| I-IG 94-5(7)174 U-1                    | Wickens Bros.          | G & Minor Items        | 2/28/68  | 300 Cal. | 3/26/68 | Fair     | 40       | 77 |
| Terry-Fallon 6.540                     | \$978,010.65           |                        |          | Days     |         |          |          |    |
| I-IG 94-5(7)174 U-2                    | Walter Mackin & Son    | Fencing                | 2/28/68  | 30 Cal.  | 4/18/68 | Fair     | 5        | 29 |
| Terry-Fallon 6.540                     | \$39,469.00            |                        |          | Days     |         |          |          |    |
| F 198 (9) & 20.609                     | Northwestern Engr.     | PMB & PMS              | 6/26/68  | 200 Cal. | 8/21/68 | Winter   |          | 16 |
| F 334 (18)                             | \$890,850.20           |                        |          | Days     |         | Shutdown | 11/13/68 |    |
| Broadus-Olive &<br>Crow Agency-Broadus |                        |                        |          |          |         |          |          |    |
| S 259 (4) ---                          | Chas. M. Smith, Contr. | 682.03' S&C Str.       | 11/21/67 | 350 Cal. | 2/13/68 | Fair     | 14       | 32 |
| Rosebud-Cartersville<br>& East         | \$496,430.93           |                        |          | Days     |         |          |          |    |
| S 259 (5) 9.722                        | Cop Construction Co.   | G,GS,RMB & one         | 4/23/68  | 260 Cal. | 5/16/68 | --       | 4        | 55 |
| Rosebud-Cartersville<br>& East         | \$222,066.80           | 203.0' PC Girder Brdg. |          | Days     |         |          |          |    |

DISTRICT SIX - LEWISTOWNDivision 61-30 - Lewistown

|                                  |                                           |                                                     |          |          |             |          |         |    |
|----------------------------------|-------------------------------------------|-----------------------------------------------------|----------|----------|-------------|----------|---------|----|
| S 000S (8) 28.0                  | Western Sign Corp.                        | Sign & Delineation                                  | 10/29/68 | 120 Cal. | NOT STARTED |          |         |    |
| Secondary Rte.<br>Nos. 230 & 239 | \$11,232.66                               |                                                     |          | Days     |             |          |         |    |
| S 14 (11) 8.179                  | Ruffier Const. &<br>Campbell & Montgomery | G,GS,PMB Base &<br>Seal, 75.0' Steel                | 7/30/68  | 200 Cal. | 9/9/68      | Poor     | 14      | 30 |
| Ringling-Martinsdale             | \$510,520.06                              |                                                     |          | Days     |             |          |         |    |
| S 174 (4) 7.193                  | Schultz & Lindsay                         | Reshaping, GS, PMB                                  | 7/30/68  | 120 Cal. | 10/1/68     | Winter   |         | 20 |
| Judith Gap-East                  | \$207,733.60                              | Base & Seal                                         |          | Days     |             | Shutdown | 11/3/68 |    |
| S 309 (8) 0.220                  | Fred Strandberg                           | G,GS,RMB, Widen 4                                   | 7/30/68  | 190 Cal. | 9/16/68     | Good     | 6       | 29 |
| Arrow Creek-Brooks               | \$172,389.81                              | Timber Girder Brdgs.<br>& 40.0' Steel Girder Bridge |          | Days     |             |          |         |    |



MONTHLY PROGRESS REPORT  
DIRECT FEDERAL CONSTRUCTION  
MONTANA

December 2, 1968

| Project              | Location                                                                                                                  | Length                   | Type Work                                                    | % Work Completed and Estimated Completion Date | Percent Time Used | Contractor and Contract Amount                                                              |
|----------------------|---------------------------------------------------------------------------------------------------------------------------|--------------------------|--------------------------------------------------------------|------------------------------------------------|-------------------|---------------------------------------------------------------------------------------------|
| FHP 9-1(6)           | SR 461, 9 miles easterly of St. Regis and extends easterly 13.6 miles to a junction with US 10A                           | 13.600<br>0.298          | Base and Bit.<br>Plant mix<br>grading                        | 30<br>Oct/69                                   | 34                | L. W. Vail Company, Inc. \$845,737.00                                                       |
| FHP 43-1(2)          | US 89, begins about 34 miles south of Livingston extending S 10.915 miles to a location 5 miles NW of Gardiner            | 5.149                    | Grading and Base<br>Bit. Plant mix                           | 21<br>July/69                                  | 19                | Maronick Construction Company, Inc. \$891,524.70                                            |
| FHP 51-2(2)          | Begins approximately 8 miles north of Otter northerly 6.7 miles                                                           | 6.705                    | Grade, Base,<br>Seeding                                      | 59<br>Aug/69                                   | 60                | R. J. Studer and Sons \$478,418.00                                                          |
| FHP 59-2(4)<br>59(4) | US 212, 5.5 miles southwest of Red Lodge, Montana southwesterly                                                           | 4.227                    | Grade, Base, Bit.<br>Plant mix                               | 73 Winter<br>Oct/69 Suspension                 | 62                | R. J. Studer and Sons \$670,006.60                                                          |
| ERFO 44(3)           | US 2, Essex - Summit, 29 miles east and south of West Glacier                                                             | 0.141                    | Bridge                                                       | 96<br>Aug/69                                   | 88                | E. F. Matelich Construction Company \$555,876.00                                            |
| ERFO 44(4)           | US 2, begins 24 miles southeast of West Glacier, 2.8 miles southeast to the Walton Ranger Station                         | 2.975                    | Grade, Base, Bit.<br>Plant mix                               | 64 Winter<br>July/69 Suspension                | 70                | N. L. Garrick Construction Company<br>Huson Logging Company (Joint venture)<br>\$571,505.50 |
| GNP 1-C10            | Begins near Logan Pass Approximately 33 miles northeast West Glacier southwesterly 8.3 miles on the Going-to the Sun Road | 8.332<br>(Inter-mittent) | Retaining walls,<br>parapet walls and<br>drainage structures | 42 Winter<br>July/69 Suspension                | 70                | Intra-Jet Engineering Company<br>\$117,845.00 (schedule A)                                  |



MONTANA HIGHWAY COMMISSION  
CONSTRUCTION DIVISION

MONTHLY CONSTRUCTION REPORT

Month Ending - December 31, 1968

OCLC 22722994 WF

| Project Number<br>& Location                                                         | Mileage | Contractor and<br>Bid Price                               | Type                                                                                             | Contract<br>Awarded | Date<br>Compl.   | Work<br>Began | Pro-<br>gress        | Men<br>Emp. | %<br>Comp.     |
|--------------------------------------------------------------------------------------|---------|-----------------------------------------------------------|--------------------------------------------------------------------------------------------------|---------------------|------------------|---------------|----------------------|-------------|----------------|
| <u>DISTRICT ONE - MISSOULA</u>                                                       |         |                                                           |                                                                                                  |                     |                  |               |                      |             |                |
| <u>Division 11-30 - Missoula</u>                                                     |         |                                                           |                                                                                                  |                     |                  |               |                      |             |                |
| I 90-1 (51) 48<br>Superior-East                                                      | 13.824  | Zekay, Inc.<br>\$61,858.76                                | Landscape & Seeding                                                                              | 8/28/68             | 6/1/69           | 11/12/68      | Suspended<br>12/4/68 |             | 40             |
| I 90-2 (43) 95<br>W. Missoula<br>to Bonner                                           | 16.972  | Nelson Bros. Const.<br>\$86,655.56                        | Landscape,<br>Sprinkling System<br>& Seeding                                                     | 2/28/68             | 10/31/68         | 5/7/68        | Winter<br>Shutdown   |             | 87<br>11/23/68 |
| I 90-2 (44) 103<br>& I 90-3 (25) 153<br>Orange & VanBuren<br>Inters. & Drummond Area | ---     | Frank Gurney, Inc.<br>\$46,336.93                         | Replace & New<br>Signs, Lighting &<br>Related Items                                              | 7/31/68             | 120 Cal.<br>Days | 10/29/68      | --                   | --          | 6              |
| I 90-3(13)143 U-1<br>Bearmouth-East                                                  | 7.580   | F&S Contracting Co.<br>\$4,848,777.53                     | G,GS,PMB, one 312'<br>x 14' C Structure                                                          | 6/14/68             | 425 Cal.<br>Days | 7/15/68       | Winter<br>Shutdown   |             | 16<br>12/9/68  |
| I 90-3(13)143 U-2<br>Bearmouth-East                                                  | ---     | Mahnomen Pile D. & E.<br>\$354,324.04                     | 1-118' PC and<br>1-254.5' PC Girder Brdg.                                                        | 5/29/68             | 250 Cal.<br>Days | 7/3/68        | Good                 | 9           | 53             |
| I 90-3(13)143 U-3<br>Bearmouth-East                                                  | 7.580   | Clair Boulet Const.Co.<br>\$42,851.50                     | Fencing                                                                                          | 5/29/68             | 30 Cal.<br>Days  | 7/29/68       | --                   | --          | 12             |
| I 90-3(14)135 U-1<br>Bearmouth-West                                                  | 7.605   | Washington Const.Co. &<br>Crick Company<br>\$4,202,924.57 | G,GS,PMB, dual<br>345.58' PC Girder Brdg.                                                        | 6/14/68             | 400 Cal.<br>Days | 7/10/68       | Winter<br>Shutdown   |             | 24<br>12/6/68  |
| I 90-3(14)135 U-2<br>Bearmouth-West                                                  | ---     | Mahnomen Pile D. & E.<br>\$276,873.44                     | Dual 118',1-168' PC<br>Girder Brdgs.; 1-14'<br>Reinf.Conc.Veh.Under-<br>pass, 1-20' Timber Brdg. | 5/29/68             | 250 Cal.<br>Days | 7/16/68       | Fair                 | 7           | 42             |
| I 90-3(14)135 U-3<br>Bearmouth-West                                                  | 7.605   | Clair Boulet Const.Co.<br>\$53,416.92                     | Fencing                                                                                          | 5/29/68             | 30 Cal.<br>Days  | 7/22/68       | --                   | --          | 20             |
| F 215 (16) U-1<br>Lolo-Missoula                                                      | 7.488   | Zook Bros. Const. Co.<br>\$2,159,556.90                   | G,GS,PMS & Dr.                                                                                   | 11/23/66            | 300 Cal.<br>Days | 12/1/66       | --                   | --          | 99             |
| F 215 (17)<br>Jcts. of Hwys.<br>93 & 12 & County Road                                | ---     | Rainbow Elec. Co.<br>\$10,691.80                          | Lighting                                                                                         | 7/26/67             | 30 Cal.<br>Days  | 8/14/67       | --                   | --          | 32             |
| UF 219 (27)<br>Missoula-Broadway<br>St. & Northwest                                  | 2.236   | M&S Construction<br>\$714,446.28                          | G,GS & PMS                                                                                       | 8/24/67             | 180 Cal.<br>Days | 10/2/67       | --                   | --          | 99             |



MONTHLY CONSTRUCTION REPORT - 12/31/68Division 11-30 - Missoula (Cont'd)

|                |       |                       |            |         |          |          |           |  |
|----------------|-------|-----------------------|------------|---------|----------|----------|-----------|--|
| ROW F 237 (23) | 6.575 | Donald L. Mogan       | Fencing    | 9/26/67 | 30 Cal.  | 10/24/67 | Completed |  |
| Bonner-Ovando  |       | \$1,623.75            |            |         | Days     |          | 12/6/68   |  |
| F 237 (25)     | 6.575 | Washington Const. Co. | G,GS & PMS | 9/28/67 | 225 Cal. | 10/30/67 | Completed |  |
| Bonner-Ovando  |       | \$985,348.20          |            |         | Days     |          | 11/29/68  |  |

Division 12-30 - Kalispell

|                      |       |                        |                   |          |          |             |          |          |
|----------------------|-------|------------------------|-------------------|----------|----------|-------------|----------|----------|
| F 194 (7)            | 0.306 | N.L. Garrick Const.Co. | G,GS & RMS        | 8/30/68  | 60 Cal.  | 9/23/68     | Winter   | 71       |
| Ravalli-St.Ignatius  |       | \$47,609.15            |                   |          | Days     |             | Shutdown | 10/30/68 |
| LSF 1-257 (2)        | 1.521 | Skinner Enterprises    | Beautification    | 4/25/67  | 150 Cal. | 3/4/68      | --       | 99       |
| Kalispell-W. Glacier |       | \$61,303.13            |                   |          | Days     |             |          |          |
| SMP 2499-68          | ---   | Holland Const. Co.     | Crush & Stockpile | 10/29/68 | 90 Cal.  | NOT STARTED |          |          |
| Various              |       | \$64,410.00            |                   |          | Days     |             |          |          |

DISTRICT TWO - BUTTEDivision 21-30 - Butte

|                                |                        |                    |          |          |          |    |    |    |
|--------------------------------|------------------------|--------------------|----------|----------|----------|----|----|----|
| I 15-2(22)123 U-1, 5.607       | Peter Kiewit Sons'     | PMS, Partial G,    | 11/22/67 | 250 Cal. | 123/68   | -- | -- | 82 |
| I 115-2(5)126 U-1,             | \$1,693,578.11         | GS & Structures    |          | Days     |          |    |    |    |
| I 90-4(15)216 U-1              |                        |                    |          |          |          |    |    |    |
| & U 70 (16)                    |                        |                    |          |          |          |    |    |    |
| Butte-W., Butte-Spur, Butte-W. |                        |                    |          |          |          |    |    |    |
| via Iron St.-Butte             |                        |                    |          |          |          |    |    |    |
| I 15-2(22)123 U-2, 5.282       | Bohleen Const. Co.     | Fencing            | 11/22/67 | 30 Cal.  | 6/25/68  | -- | -- | 59 |
| I 115-2(5)126 U-2,             | \$42,513.50            |                    |          | Days     |          |    |    |    |
| & I 90-4(15)216 U-2            |                        |                    |          |          |          |    |    |    |
| Butte-W. & Butte-Spur          |                        |                    |          |          |          |    |    |    |
| I 15-2(22)123 U-3, 5.607       | Skinner Enterprises    | Weigh Stations,    | 2/7/68   | 60 Cal.  | 7/22/68  | -- | -- | 46 |
| I 115-2(5)126 U-3,             | \$185,756.66           | Sign & Lighting    |          | Days     |          |    |    |    |
| I 90-4(15)216 U-3              |                        |                    |          |          |          |    |    |    |
| & U 70 (16) U-2                |                        |                    |          |          |          |    |    |    |
| Butte-W. & Butte-Spur          |                        |                    |          |          |          |    |    |    |
| Butte West via Iron St.-Butte  |                        |                    |          |          |          |    |    |    |
| I-IG 15-3(8)177 U-1 6.083      | Zook Bros. Const.Co.   | G,GS,PMS,Dr., Sign | 6/26/67  | 300 Cal. | 7/25/67  | -- | -- | 93 |
| & S 412 (6)                    | \$2,907,061.20         | & Dual 133.0',Dual |          | Days     |          |    |    |    |
| Montana City-N. & S.,          |                        | 233.5', a 294.5' & |          |          |          |    |    |    |
| Montana City-E. Helena,        |                        | a 284.5' Strs.     |          |          |          |    |    |    |
| L&C Co. Line & Permanente      |                        |                    |          |          |          |    |    |    |
| Cement Plant                   |                        |                    |          |          |          |    |    |    |
| I-IG 15-3(8)177 U-2 5.552      | Fred Strandberg Const. | Fencing            | 6/26/67  | 30 Cal.  | 8/7/67   | -- | -- | 78 |
| Montana City-N. & W.           | \$39,771.20            |                    |          | Days     |          |    |    |    |
| I 15-3(15)173 U-1 3.569        | Zook Bros. Const.Co.   | G,GS,PMS,Sign &    | 11/30/67 | 330 Cal. | 1/22/68  | -- | 3  | 72 |
| Clancy-N. & S.                 | \$1,789,207.81         | Structures         |          | Days     |          |    |    |    |
| I 15-3(15)173 U-2 3.569        | Kober Const. Co.       | Fencing            | 10/30/67 | 30 Cal.  | 12/26/67 | -- | -- | 5  |
| Clancy-N. & S.                 | \$28,581.90            |                    |          | Days     |          |    |    |    |



Division 21-30 - Butte (Cont'd)

[illegible]



MONTHLY CONSTRUCTION REPORT - 12/31/68Division 21-30 - Butte (Cont'd)


|             |     |                       |                   |          |         |             |  |
|-------------|-----|-----------------------|-------------------|----------|---------|-------------|--|
| SMP 0199-68 | --- | Zock Bros. Const. Co. | Crush & Stockpile | 10/29/68 | 60 Cal. | NOT STARTED |  |
| Various     |     | \$38,925.00           |                   |          | Days    |             |  |

Division 22-30 - Bozeman

|                       |        |                      |                    |         |          |         |          |          |
|-----------------------|--------|----------------------|--------------------|---------|----------|---------|----------|----------|
| F 45 (10),            | 39.124 | Hilde Const. Company | G,GS,RMB & Sign    | 5/29/68 | 100 Cal. | 7/8/68  | Winter   | 78       |
| F 45(11) & F 9999(20) |        | \$283,181.34         |                    |         | Days     |         | Shutdown | 9/25/68  |
| Big Timber-Harlowton  |        |                      |                    |         |          |         |          |          |
| I 90-5(21)272,        | 22.203 | Roberts & Anderson   | Seeding, Landscape | 8/28/68 | 6/1/69   | 10/4/68 | --       | -- 37    |
| I 90-6(20)287         |        | \$76,182.02          | & Slope Protection |         |          |         |          |          |
| & I 90-6(25)275       |        |                      |                    |         |          |         |          |          |
| Three Forks-E. & W.,  |        |                      |                    |         |          |         |          |          |
| & Manhattan-Bozeman   |        |                      |                    |         |          |         |          |          |
| I-IG 90-6(22)305 U-1  |        | Wickens Bros.        | G & Dr.            | 8/24/67 | 300 Cal. | 9/19/67 | --       | -- 83    |
| Bozeman-              | 1.388  | \$592,364.77         |                    |         | Days     |         |          |          |
| Northside             |        |                      |                    |         |          |         |          |          |
| I-IG 90-6(22)305 U-3  |        | U. S. Steel Corp.    | Fencing            | 8/24/67 | 30 Cal.  | 12/4/68 | --       | -- 28    |
| Bozeman-              | ---    | \$34,848.20          |                    |         | Days     |         |          |          |
| Northside             |        |                      |                    |         |          |         |          |          |
| ROW F 244 (13)        | 4.976  | Fred Strandberg      | Fencing            | 7/30/68 | 90 Cal.  | 9/30/68 | --       | -- 76    |
| Raynolds Pass-Ennis   |        | \$11,092.60          |                    |         | Days     |         |          |          |
| F 244 (14)            | 4.976  | S. Birch, Inc.       | G,GS & PMB Surf.   | 7/31/68 | 210 Cal. | 8/20/68 | Winter   | 49       |
| Raynolds Pass-Ennis   |        | \$659,690.57         |                    |         | Days     |         | Shutdown | 11/14/68 |

DISTRICT THREE - GREAT FALLSDivision 31-30 - Great Falls

|                               |       |                        |                           |         |          |             |           |          |
|-------------------------------|-------|------------------------|---------------------------|---------|----------|-------------|-----------|----------|
| I 15-4(28)228 U-1 2.626       |       | Schultz & Lindsay      | G,GS,PMB,Dr.,4-Lane       | 5/23/67 | 300 Cal. | 7/14/67     | --        | -- 99    |
| Stickney Creek-No.            |       | \$1,418,267.64         | & 2-Lane (93.0' ea.) CB's |         | Days     |             |           |          |
| I 15-4(28)228 U-2 2.626       |       | Bohleen Const.         | Fencing                   | 5/23/67 | 30 Cal.  | 7/26/67     | Completed |          |
| Stickney Creek-No.            |       | \$21,618.10            |                           |         | Days     |             | 12/5/68   |          |
| I 15-4(28)228 U-3 ---         |       | Watters Const.Co.,Inc. | Channel Clearing          | 12/2/68 | 4/30/69  | NOT STARTED |           |          |
| Stickney Creek-No.            |       | \$58,719.18            |                           |         |          |             |           |          |
| I 15-5(23)234 U-1 4.502       |       | Zock Bros. Const.Co.   | G,GS,PMS,Sign & Dr.       | 6/22/66 | 400 Cal. | 8/4/66      | Completed |          |
| Hardy Creek-So.               |       | \$3,765,841.73         |                           |         | Days     |             | 12/4/68   |          |
| I 15-5(30)260 U-1 7.016       |       | Hilde Const.Co., Inc.  | G, Related Items          | 9/26/68 | 180 Cal. | 10/14/68    | Winter    | 55       |
| Ulm-Gore Hill                 |       | \$592,483.40           |                           |         | Days     |             | Shutdown  | 12/12/68 |
| I 15-5(30)260 U-3 7.016       |       | Bohleen Construction   | Fencing                   | 9/26/68 | 30 Cal.  | 11/7/68     | --        | 2 5      |
| Ulm-Gore Hill                 |       | \$30,093.50            |                           |         | Days     |             |           |          |
| I 15-5 (46) 271,              | 5.797 | Roberts & Anderson     | Seed & Landscape          | 2/28/68 | 10/31/68 | 4/8/68      | --        | -- 49    |
| I 315-5 (6) 272               |       | \$217,056.53           |                           |         |          |             |           |          |
| & F 388 (10)                  |       |                        |                           |         |          |             |           |          |
| Gore Hill-Emerson Jct.,       |       |                        |                           |         |          |             |           |          |
| Great Falls Spur & Sun River- |       |                        |                           |         |          |             |           |          |
| 10th Ave. South               |       |                        |                           |         |          |             |           |          |



# MONTHLY CONSTRUCTION REPORT - 12/31/68

## Division 31-30 - Great Falls (Cont'd)

|                           |        |                        |                    |          |          |             |          |         |    |
|---------------------------|--------|------------------------|--------------------|----------|----------|-------------|----------|---------|----|
| I 15-5 (47) 269           | 1.771  | Utility Builders       | Drainage           | 7/31/68  | 120 Cal. | 9/5/68      | Fair     | 15      | 67 |
| Gore Hill-Sun River       |        | \$214,758.75           |                    |          | Days     |             |          |         |    |
| I 15-5 (49) 234           | 4.502  | Utility Builders       | Seed & Slope Prot. | 8/28/68  | 4/30/69  | 10/29/68    | Fair     | 3       | 40 |
| Hardy Creek-So.           |        | \$21,166.20            |                    |          |          |             |          |         |    |
| ROW F 73 (4)              | 11.121 | Bohleen Const.         | Fencing            | 11/21/67 | 60 Cal.  | 3/4/68      | --       | --      | 75 |
| Riceville-Armington       |        | \$21,519.00            |                    |          | Days     |             |          |         |    |
| F 73 (5) U-1              | 11.121 | F&S Contracting Co.    | G,GS & PMS         | 9/28/67  | 280 Cal. | 10/16/67    | Fair     | 19      | 64 |
| Riceville-Armington       |        | \$1,626,464.47         |                    |          | Days     |             |          |         |    |
| S 339 (16)                | 12.900 | Nilson-Smith Const.Co. | G,GS,PMB Base      | 7/30/68  | 180 Cal. | 9/3/68      | Winter   |         | 44 |
| Ft. Benton-Chester        |        | \$721,848.25           |                    |          | Days     |             | Shutdown | 12/3/68 |    |
| F 388 (17)                | ---    | Western Sign Corp.     | Traffic Signals    | 8/28/68  | 60 Cal.  | NOT STARTED |          |         |    |
| Fox Farm Rd.,             |        | \$19,948.95            |                    |          | Days     |             |          |         |    |
| U.S. #89 & 6th St.        |        |                        |                    |          |          |             |          |         |    |
| W. & U.S. #89-Great Falls |        |                        |                    |          |          |             |          |         |    |

## Division 32-30 - Havre

|                       |        |                         |                   |          |          |             |           |          |  |
|-----------------------|--------|-------------------------|-------------------|----------|----------|-------------|-----------|----------|--|
| S 12 (13)             | 11.893 | Richardson Const.Co.    | Reshaping, GS     | 7/30/68  | 140 Cal. | 9/4/68      | Winter    | 31       |  |
| Harlem-Turner         |        | \$370,734.33            |                   |          | Days     |             | Shutdown  | 11/19/68 |  |
| Canadian Line         |        |                         |                   |          |          |             |           |          |  |
| ROW S 193 (8)         | 9.557  | Bob Clark & Son Fencing | Fencing           | 11/21/67 | 90 Cal.  | 4/10/68     | Completed |          |  |
| Valier-Cut Bank       |        | \$20,908.20             |                   |          | Days     |             | 12/11/68  |          |  |
| F 196 (7)             | ---    | Rainbow Electric        | Sign & Lighting   | 5/29/68  | 45 Cal.  | NOT STARTED |           |          |  |
| S.E. Browning         |        | \$17,150.35             |                   |          | Days     |             |           |          |  |
| Jct. of U.S. #2 & #89 |        |                         |                   |          |          |             |           |          |  |
| SMP 5199-68           | ---    | Nilson-Smith Const.Co.  | Crush & Stockpile | 10/29/68 | 60 Cal.  | NOT STARTED |           |          |  |
| Various               |        | \$52,405.00             |                   |          | Days     |             |           |          |  |

## DISTRICT FOUR - GLENDIVE

### Division 41-30 - Glendive

|                       |       |                      |                            |          |          |          |          |          |    |
|-----------------------|-------|----------------------|----------------------------|----------|----------|----------|----------|----------|----|
| I-IG 94-5 (9) 174     | ---   | N.A. Nelson Const.   | Dual 469.75' &             | 6/26/68  | 270 Cal. | 7/22/68  | Fair     | 22       | 28 |
| Terry-Fallon          |       | \$893,764.07         | 333.5' Steel Girders       |          | Days     |          |          |          |    |
| I-IG 94-6(14)209 U-1  |       | Northern Improvement | & a dual 274.0' PCG Brgde. |          |          |          |          |          |    |
| & U 199 (8)           | 8.470 | \$2,919,399.90       | G,GS,PMS,Sign &            | 10/27/67 | 400 Cal. | 11/10/67 | Winter   | 51       |    |
| Glendive-E. & W. &    |       |                      | a dual 219.0' Str.         |          | Days     |          | Shutdown | 12/23/68 |    |
| Merrill Ave.-Glendive |       |                      |                            |          |          |          |          |          |    |
| I-IG 94-6(14)209 U-2  |       | Northern Improvement | 2-188.0',1-279.5'          | 9/28/67  | 330 Cal. | 11/16/67 | --       | --       | 88 |
| Glendive-E. & W. ---  |       | \$757,378.13         | 2-142.0',1-289.5' &        |          | Days     |          |          |          |    |
|                       |       |                      | 2-255.0' S&C Strs.         |          |          |          |          |          |    |
| I-IG 94-6(14)209 U-3  |       | Northern Improvement | 2-780.6' S&C Str.          | 9/28/67  | 300 Cal. | 11/7/67  | --       | --       | 86 |
| Glendive-E. & W. ---  |       | \$728,681.64         |                            |          | Days     |          |          |          |    |



MONTHLY CONSTRUCTION REPORT - 12/31/68Division 41-30 - Glendive (Cont'd)

|                        |                     |                      |          |          |         |          |         |    |
|------------------------|---------------------|----------------------|----------|----------|---------|----------|---------|----|
| I-IG 94-6(14)209 U-4   | Sletten Const. Co.  | 1-352.5', 1-dual     | 10/27/67 | 270 Cal. | 12/4/67 | --       | --      | 97 |
| Glendive-E. & W. ---   | \$518,765.77        | 228' & 1-213.0' Str. |          | Days     |         |          |         |    |
| I-IG 94-6(14)209 U-5   | U. S. Steel Corp.   | Fencing              | 10/27/67 | 30 Cal.  | 4/4/68  | --       | --      | 13 |
| Glendive-E. & W. 6.697 | \$104,217.57        |                      |          | Days     |         |          |         |    |
| F 245 (20) U-1 5.607   | Wm. Clairmont, Inc. | G,GS & FMS           | 4/25/68  | 180 Cal. | 6/12/68 | Winter   |         | 80 |
| Glendive-Sidney        | \$799,660.31        |                      |          | Days     |         | Shutdown | 11/9/68 |    |
| F 245 (20) U-2 ---     | The Milton Rue Co.  | 1-332.0' Steel       | 4/25/68  | 150 Cal. | 7/29/68 | --       | --      | 97 |
| Glendive-Sidney        | \$127,085.45        | Structure            |          | Days     |         |          |         |    |

Division 42-30 - Wolf Point

|                             |                       |                    |          |          |             |          |         |    |
|-----------------------------|-----------------------|--------------------|----------|----------|-------------|----------|---------|----|
| S 000S (5) 36.5             | Western Sign Corp.    | Sign & Delineation | 10/29/68 | 120 Cal. | NOT STARTED |          |         |    |
| Secondary Rte.              | \$11,927.75           |                    |          | Days     |             |          |         |    |
| Nos. 204, 364,<br>242 & 243 |                       |                    |          |          |             |          |         |    |
| F 240 (12) 14.506           | Gus M. Albert, Contr. | G,GS,PMB Base &    | 7/31/68  | 250 Cal. | 9/17/68     | --       | --      | 22 |
| W. of Wolf Point-           | \$1,258,330.40        | PMB Surfacing      |          | Days     |             |          |         |    |
| No. Dakota Line             |                       |                    |          |          |             |          |         |    |
| F 273 (15) 3.328            | Wm. Clairmont, Inc.   | G,GS,PMB & PMS     | 9/26/68  | 180 Cal. | 11/1/68     | Winter   |         | 0  |
| Sidney-Culbertson           | \$438,988.91          |                    |          | Days     |             | Shutdown | 11/8/68 |    |
| S 429 (3) 7.107             | Hilde Const.Co., Inc. | G,GS & PMS         | 12/28/67 | 200 Cal. | 4/26/68     | --       | --      | 73 |
| SE to Wolf Point            | \$481,814.45          |                    |          | Days     |             |          |         |    |
| to Hungry Creek             |                       |                    |          |          |             |          |         |    |
| S 439 (3) ---               | Huckaba Const. Co.    | 1-303.0' Bridge    | 10/29/68 | 220 Cal. | 11/21/68    | Fair     | 4       | 13 |
| Hinsdale-North              | \$209,915.65          |                    |          | Days     |             |          |         |    |
| SMP 2899-68 ---             | Schriock Const., Inc. | Crush & Stockpile  | 10/29/68 | 90 Cal.  | NOT STARTED |          |         |    |
| Various                     | \$91,657.50           |                    |          | Days     |             |          |         |    |

DISTRICT FIVE - BILLINGSDivision 51-30 - Billings

|                         |                          |                    |         |          |          |      |    |    |
|-------------------------|--------------------------|--------------------|---------|----------|----------|------|----|----|
| LSI 90-8(3)443, 6.411   | Spragues, Inc.           | Sprinklers, Land-  | 4/4/67  | 120 Cal. | 5/18/67  | --   | -- | 88 |
| I 90-8(41)444 &         | \$233,818.01             | scaping & Seed     |         | Days     |          |      |    |    |
| LSF 2-228 (2)           |                          |                    |         |          |          |      |    |    |
| Billings Inter. to      |                          |                    |         |          |          |      |    |    |
| Highway U.S. #87        |                          |                    |         |          |          |      |    |    |
| I 90-8 (40) 425 7.876   | Papp Landscaping         | Landscape & Seed   | 8/28/68 | 6/1/69   | 10/4/68  | --   | -- | 48 |
| Park City-Laurel        | \$70,172.55              |                    |         |          |          |      |    |    |
| I 90-8(48)416 U-1 9.195 | Schultz & Lindsay Const. | G, Related Items & | 9/26/68 | 300 Cal. | 10/17/68 | Fair | 60 | 16 |
| Park City-West          | \$3,996,439.13           | Structures         |         | Days     |          |      |    |    |
| I 90-8(48)416 U-2 9.195 | Fred Strandberg Const.   | Fencing            | 9/26/68 | 30 Cal.  | 10/17/68 | --   | -- | 86 |
| Park City-West          | \$68,445.00              |                    |         | Days     |          |      |    |    |



MONTHLY CONSTRUCTION REPORT - 12/31/68

Division 51-30 - Billings (Cont'd)

|                            |        |                        |                      |          |          |          |           |    |    |
|----------------------------|--------|------------------------|----------------------|----------|----------|----------|-----------|----|----|
| I 90-8(55)455 U-1          | 6.012  | Peter Kiewit Sons' Co. | Grading              | 3/27/68  | 275 Cal. | 4/22/68  | Fair      | 38 | 86 |
| Pinehill-Pryor Creek       |        | \$2,232,413.21         |                      |          | Days     |          |           |    |    |
| I 90-8(55)455 U-2          | ---    | W. P. Roscoe Co.       | Structures           | 3/27/68  | 275 Cal. | 5/9/68   | --        | -- | 48 |
| Pinehill-Pryor Creek       |        | \$492,628.78           |                      |          | Days     |          |           |    |    |
| I 90-8(55)455 U-3          | 6.012  | Walter Mackin          | Fencing              | 3/27/68  | 30 Cal.  | 5/20/68  | --        | -- | 66 |
| Pinehill-Pryor Creek       |        | \$39,965.50            |                      |          | Days     |          |           |    |    |
| I 90-8 (56) 451,           | 16.943 | Roberts & Anderson     | Seeding & Slope      | 8/28/68  | 4/30/69  | 9/19/68  | --        | -- | 85 |
| I 94-1 (24) 0              |        | Const. Co., Inc.       | Protection           |          |          |          |           |    |    |
| & I 94-1 (26) 7            |        | \$73,024.60            |                      |          |          |          |           |    |    |
| Lockwood-Pinehill,         |        |                        |                      |          |          |          |           |    |    |
| Pinehill-Huntley           |        |                        |                      |          |          |          |           |    |    |
| & Huntley-Ballantine       |        |                        |                      |          |          |          |           |    |    |
| I 90-9(17)483 U-1          | 6.234  | Wm. Clairmont, Inc.    | G, Related Items     | 9/26/68  | 180 Cal. | 10/14/68 | --        | -- | 26 |
| Toluca-East                |        | \$736,950.05           |                      |          | Days     |          |           |    |    |
| I 90-9(17)483 U-2          | 6.234  | Fred Strandberg Const. | Fencing              | 9/26/68  | 30 Cal.  | 10/22/68 | --        | -- | 0  |
| Toluca-East                |        | \$34,961.80            |                      |          | Days     |          |           |    |    |
| I-IG 90-9(18)489 U-1       |        | Joe Mayo & Sons; Wm.   | G, Related Items,    | 10/29/68 | 240 Cal. | 11/22/68 | --        | -- | 0  |
| & I 90-9(23)498            | 10.390 | Collins & Son, Inc.; & | and Structures       |          | Days     |          |           |    |    |
| Hardin-E. & W.             |        | Tennefos Const. Co.    |                      |          |          |          |           |    |    |
| & the Dunmore-West         |        |                        |                      |          |          |          |           |    |    |
| I-IG 90-9(18)489 U-3       |        | Fred Strandberg Const. | Fencing              | 9/26/68  | 30 Cal.  | 11/27/68 | --        | -- | 0  |
| Hardin-E. & W.             | 7.972  | \$58,885.90            |                      |          | Days     |          |           |    |    |
| I-IG 94-1(17)13 U-1        |        | S. Birch, Inc.         | G,GS,PMS,Sign &      | 9/28/67  | 300 Cal. | 11/16/67 | Fair      | 18 | 99 |
| & I 94-1 (19) 1            | 23.152 | \$2,971,294.12         | 2-111.5' S&C Strs.   |          | Days     |          |           |    |    |
| Pinehill-Ballantine &      |        |                        |                      |          |          |          |           |    |    |
| Ballantine-Pompey's Pillar |        |                        |                      |          |          |          |           |    |    |
| I-IG 94-1(17)13 U-2        |        | Riklin Const. Co.      | 2-128.0', 1-60.0'    | 9/28/67  | 270 Cal. | 10/18/67 | --        | -- | 96 |
| Ballantine- ---            |        | \$563,877.08           | & 1-461.7' S&C Strs. |          | Days     |          |           |    |    |
| Pompey's Pillar            |        |                        |                      |          |          |          |           |    |    |
| I-IG 94-1(17)13 U-3        |        | Riklin Const. Co.      | 2-153.5', 123.0',    | 9/28/67  | 270 Cal. | 11/7/67  | --        | -- | 96 |
| Ballantine- ---            |        | \$466,314.41           | 1-276.0', 1-259.0'   |          | Days     |          |           |    |    |
| Pompey's Pillar            |        |                        | & 1-75.0' S&C Strs.  |          |          |          |           |    |    |
| I-IG 94-1(17)13 U-4        |        | Fred Strandberg Const. | Fencing              | 9/28/67  | 30 Cal.  | 10/19/67 | --        | -- | 89 |
| Ballantine- 10.469         |        | \$68,022.12            |                      |          | Days     |          |           |    |    |
| Pompey's Pillar            |        |                        |                      |          |          |          |           |    |    |
| LSF 106 (1)                | ---    | Long Const.Co., Inc.   | Safety Rest Area     | 12/1/67  | 150 Cal. | 12/11/67 | Completed |    |    |
| Red Lodge-Rockvale         |        | \$80,561.55            |                      |          | Days     |          | 12/6/68   |    |    |
| F 106 (12) &               | 9.663  | Holland Construction   | G,GS,PMB, Widen of   | 2/28/68  | 210 Cal. | 3/13/68  | Completed |    |    |
| F 107 (12)                 |        | \$1,147,833.68         | one 137.33' CB Str.  |          | Days     |          | 12/21/68  |    |    |
| Red Lodge-Rockvale         |        |                        |                      |          |          |          |           |    |    |
| & Bridger-Laurel           |        |                        |                      |          |          |          |           |    |    |
| F 296 (22)                 | ---    | Cop Construction       | Storm Sewer &        | 5/29/68  | 11/30/68 | 6/24/68  | Completed |    |    |
| Billings-Broadview         |        | \$39,508.60            | Pav. Replmt.         |          |          |          | 11/30/68  |    |    |



MONTHLY CONSTRUCTION REPORT - 12/31/68

Division 51-30 - Billings (Cont'd)

|               |       |                      |                   |          |          |          |      |   |    |
|---------------|-------|----------------------|-------------------|----------|----------|----------|------|---|----|
| S 367 (5)     | 0.825 | Husman Bros., Inc.   | G,GS,PMB, Dr. &   | 9/27/66  | 300 Cal. | 10/20/66 | Fair | 4 | 99 |
| Custer-Myers  |       | \$646,836.60         | Strs. & Apprs.    |          | Days     |          |      |   |    |
| Bridge-Hysham |       |                      |                   |          |          |          |      |   |    |
| SMP 0599-68   | ---   | Empire Sand & Gravel | Crush & Stockpile | 11/26/68 | 90 Cal.  | 12/10/68 | Fair | 8 | 40 |
| Varicus Roads |       | \$38,538.00          |                   |          | Days     |          |      |   |    |

Division 52-30 - Miles City

|                      |        |                        |                        |          |          |             |          |          |    |
|----------------------|--------|------------------------|------------------------|----------|----------|-------------|----------|----------|----|
| S 000S (7)           | 62.6   | Skinner Enterprises    | Sign & Delineation     | 10/29/68 | 120 Cal. | NOT STARTED |          |          |    |
| Secondary Rte.       |        | \$10,501.75            |                        |          | Days     |             |          |          |    |
| Nos. 315 & 446       |        |                        |                        |          |          |             |          |          |    |
| I-IG 94-5(7)174 U-1  |        | Wickens Bros.          | G & Minor Items        | 2/28/68  | 300 Cal. | 3/26/68     | Winter   |          | 81 |
| Terry-Fallon         | 6.540  | \$978,010.65           |                        |          | Days     |             | Shutdown | 12/4/68  |    |
| I-IG 94-5(7)174 U-2  |        | Walter Mackin & Son    | Fencing                | 2/28/68  | 30 Cal.  | 4/18/68     | --       | --       | 34 |
| Terry-Fallon         | 6.540  | \$39,469.00            |                        |          | Days     |             |          |          |    |
| F 198 (9) &          | 20.609 | Northwestern Engr.     | PMB & PMS              | 6/26/68  | 200 Cal. | 8/21/68     | Winter   |          | 16 |
| F 334 (18)           |        | \$890,850.20           |                        |          | Days     |             | Shutdown | 11/18/68 |    |
| Broadus-Olive &      |        |                        |                        |          |          |             |          |          |    |
| Crow Agency-Broadus  |        |                        |                        |          |          |             |          |          |    |
| S 259 (4)            | ---    | Chas. M. Smith, Contr. | 682.03' S&C Str.       | 11/21/67 | 350 Cal. | 2/13/68     | Fair     | 17       | 43 |
| Rosebud-Cartersville |        | \$496,430.93           |                        |          | Days     |             |          |          |    |
| & East               |        |                        |                        |          |          |             |          |          |    |
| S 259 (5)            | 9.722  | Cop Construction Co.   | G,GS,RMB & one         | 4/23/68  | 260 Cal. | 5/16/68     | Winter   |          | 57 |
| Rosebud-Cartersville |        | \$222,066.80           | 203.0' PC Girder Brdg. |          | Days     |             | Shutdown | 11/1/68  |    |
| & East               |        |                        |                        |          |          |             |          |          |    |

DISTRICT SIX - LEWISTOWN

Division 61-30 - Lewistown

|                      |       |                       |                             |          |          |             |          |         |    |
|----------------------|-------|-----------------------|-----------------------------|----------|----------|-------------|----------|---------|----|
| S 000S (8)           | 28.0  | Western Sign Corp.    | Sign & Delineation          | 10/29/68 | 120 Cal. | NOT STARTED |          |         |    |
| Secondary Rte.       |       | \$11,232.66           |                             |          | Days     |             |          |         |    |
| Nos. 230 & 239       |       |                       |                             |          |          |             |          |         |    |
| S 14 (11)            | 8.179 | Ruffier Const. &      | G,GS,PMB Base &             | 7/30/68  | 200 Cal. | 9/9/68      | --       | --      | 31 |
| Ringling-Martinsdale |       | Campbell & Montgomery | Seal, 75.0' Steel           |          | Days     |             |          |         |    |
|                      |       | \$510,520.06          |                             |          |          |             |          |         |    |
| S 174 (4)            | 7.193 | Schultz & Lindsay     | Reshaping, GS, PMB          | 7/30/68  | 120 Cal. | 10/1/68     | Winter   |         | 20 |
| Judith Gap-East      |       | \$207,733.60          | Base & Seal                 |          | Days     |             | Shutdown | 11/3/68 |    |
| S 309 (8)            | 0.220 | Fred Strandberg       | G,GS,RMB, Widen 4           | 7/30/68  | 190 Cal. | 9/16/68     | --       | --      | 34 |
| Arrow Creek-Brooks   |       | \$172,389.81          | Timber Girder Brdgs.        |          | Days     |             |          |         |    |
|                      |       |                       | & 40.0' Steel Girder Bridge |          |          |             |          |         |    |

